



PRELIMINARY STORMWATER POLLUTION PREVENTION PLAN

Prepared For

BEACON VIEWS

City of Beacon, New York

August 27, 2019

Applicant Information:

Beacon Views, LLC
500 River Avenue
Wakefield, New Jersey 08701



Note: This report in conjunction with the project plans make up the complete Preliminary Stormwater Pollution Prevention Plan.

Prepared by:

Insite Engineering, Surveying & Landscape Architecture, P.C.
3 Garrett Place
Carmel, New York 10512

CONTENTS

	PAGE
1.0 INTRODUCTION.....	1
1.1 Project Description	1
1.2 Existing Stormwater Runoff Conditions	1
1.3 Proposed Stormwater Runoff Conditions.....	1
2.0 STORMWATER MANAGEMENT	2
2.1 NYSDEC Runoff Reduction Volume, RR _v	3
2.2 Water Quality Volume, WQ _v	4
2.3 Stream Channel Protection Volume, CP _v	5
2.4 Overbank Flood Control, Q _p , and Extreme Flood Control, Q _f	5
3.0 STORMWATER CONVEYANCE SYSTEM.....	6
4.0 EROSION AND SEDIMENT CONTROL	6
4.1 Temporary Erosion and Sediment Control Facilities.....	6
4.2 Permanent Erosion and Sediment Control Facilities	7
5.0 IMPLEMENTATION, MAINTENANCE & GENERAL HOUSEKEEPING.....	7
5.1 Construction Phase	7
5.2 Long Term Maintenance Plan	8
 APPENDICES	
Appendix A	NYSDEC Water Quality Volume and Runoff Reduction Calculations
Appendix B	Pre-Development Computer Data
Appendix C	Post-Development Computer Data
Appendix D	Project and Owner information
Appendix E	NYSDEC SPDES for Construction Activities Construction Site Log Book
Appendix F	NYSDEC Stormwater Design Manual Chapter 5 Analysis
Appendix G	NYSDEC Infiltration Construction and Maintenance Inspection Checklist
Appendix H	Hydrodynamic Separator Sizing and Maintenance Manual
 FIGURES	
Figure 1: Location Map	
Figure 2: Pre-Development Drainage Map	
Figure 3: Post-Development Drainage Map	

1.0 INTRODUCTION

1.1 Project Description

The proposed project is located off of Conklin Street in the City of Beacon. The site is approximately 8.6 acres and is identified as Tax Map No. 6055-03-331 123. The parcel is located in the RD-5 zoning district. The subject parcel and surroundings are shown on Figure 1. The project proposes nine (9) multi-family townhouse buildings and associated appurtenances. The primary access to the site will be off Hastings Drive, through the adjoining the former St. Francis Hospital property. An emergency access drive will be provided to the north, through the adjacent parcel. It is proposed to capture and treat the stormwater runoff associated with the proposed improvements.

1.2 Existing Stormwater Runoff Conditions

The subject project is located on one tax parcel off of Conklin Street, immediately north of Hastings Drive. The existing ground cover on the site is characterized as a mixture of woods and open grassed meadow areas. The property generally drains from north to south down to the onsite wetland.

The hydrologic soils groups for the project consists of C/D soils. The designations of the onsite soils located within the proposed limits of disturbance consist of Bernardston Silt Loam (BeB), Canandigua Silt Loam (Ca), and Nassau-Cardigan Complex (NwC) as identified on the Soil Conservation Service Web Soil Survey. The soils boundaries are shown on Figure 2 and 3 of this report.

As previously stated, the stormwater runoff from the existing property generally drains from north to south towards the existing onsite wetland. Approximately 20 acres of offsite stormwater runoff is conveyed through the subject property from offsite runoff. The analysis included in the project SWPPP utilizes one design line, within the onsite wetland, to assess the stormwater runoff from the property and any potential impacts from development to the existing natural resources on the property. The Pre-Development Drainage Map (Figure 2 of this report) shows the location of Design Line 1. The contributing area to Design Point 1 is identified as subcatchment PRE.

1.3 Proposed Stormwater Runoff Conditions

As previously stated, the proposed application includes the construction of nine (9) multi-family town house buildings, asphalt driveway, parking areas and associated appurtenances. Stormwater mitigation for the newly created impervious surfaces will be provided in the form of proposed stormwater management practices (SMP's) discussed further in later sections of this report. The proposed SMP's will be designed to capture and treat runoff from the impervious surfaces associated with the proposed buildings, driveway, parking areas and pedestrian walkways.

It is proposed to maintain the existing drainage patterns on the site to the maximum extent practical in the proposed condition to minimize the impact to the existing downstream wetland. Stormwater treatment for the subject project will be accomplished with several different practices including a hydrodynamic separator and extended detention basin for pretreatment, an infiltration basin and subsurface infiltration system. The stormwater management practices have been sized to capture and treat the Water Quality Volume from the developed area.

The stormwater runoff from the proposed development will be captured in a collection system and conveyed to the stormwater management practices. Pretreatment of the stormwater runoff will be provided with a hydrodynamic separator upstream of the proposed subsurface infiltration system and an extended detention basin upstream of the proposed infiltration basin. The extended detention basin has been designed to act as a flow splitter, discharging the water quality volume to the infiltration basin for

treatment, while detaining and bypassing the larger storm events. The contributing area to the extended detention basin and infiltration basin is shown as subcatchment 1.1S. A flow splitter is proposed upstream of the subsurface infiltration system to discharge the water quality volume to the practice for treatment and bypass the larger storm events. Pretreatment for the subsurface infiltration system will be provided by a hydrodynamic separator upstream of the practice and downstream of the flow splitter. The contributing area to the subsurface infiltration system is shown as subcatchment 1.2S. The subcatchments are shown in Figure 3 of this report.

As shown in the following sections of this report, the stormwater quality and quantity for the proposed development have been mitigated to the maximum extent practicable to minimize the impacts to the existing conditions of the downstream, onsite wetland. Additionally, an erosion and sediment control plan has been prepared in accordance with the *New York State Standards and Specifications for Erosion and Sediment Control* to protect the existing waterbodies and drainage features during construction activities and in the post development condition.

2.0 STORMWATER MANAGEMENT

The proposed stormwater management system for the Beacon Views has been designed to meet the requirements of local, city, and state stormwater ordinances and guidelines, including but not limited to those of the City of Beacon and the NYSDEC.

Since the subject project proposes the disturbance of more than one (1) acre, coverage under the New York State Department of Environmental Conservation (NYSDEC) SPDES General Permit No. GP-0-15-002 is required. In order to meet the requirements, set forth by this permit, the latest edition of the NYSDEC *New York State Stormwater Management Design Manual* (NYSSMDM) was referenced for the design of the proposed stormwater management system. The NYSSMDM specifies five design criteria that are discussed in detail below. They are Runoff Reduction Volume, Water Quality Volume, Stream Channel Protection Volume, Overbank Flood Control, and Extreme Flood Control. The first two of the requirements relates to treating water quality, while the later pertain to stormwater quantity (peak flow) attenuation.

To address stormwater quantity requirements of the NYSDEC, the “HydroCAD” Stormwater Modeling System,” by HydroCAD Software Solutions LLC in Tamworth, New Hampshire, was used to model and assess the peak stormwater flows for the subject project. HydroCAD is a computer aided design program for modeling the hydrology and hydraulics of stormwater runoff. It is based primarily on hydrology techniques developed by the United States Department of Agriculture, Soil Conservation Service (USDA, SCS) TR-20 method combined with standard hydraulic calculations. For details on the input data for the subcatchments and design storms, please refer to Appendices B and C.

The input requirements for the HydroCAD computer program are as follows:

Subcatchments (contributing watershed/sub-watersheds)

- Design storm rainfall in inches
- CN (runoff curve number) values which are based on soil type and land use/ground cover
- Tc (time of concentration) flow path information
- Watershed Area in Acres

Stormwater Basins

- Surface area at appropriate elevations
- Flood elevation
- Outlet structure information

The precipitation values and intensity duration frequency (IDF) curves for the 1-Year, 10-Year, 100-Year 24-hour design storm events and rainfall distribution curves utilized for this report were obtained from the information provided by Northeast Regional Climate Center (NRCC) and the Natural Resources Conservation Service (NRCS) which is available online at www.precip.eas.cornell.edu. The values provided for all design storms analyzed have been listed below.

Table 2.0.1 – Precipitation Values for Corresponding Design Storms

Design Storm	24-Hour Rainfall
1-Year	2.6"
10-Year	4.7"
100-Year	8.3"

The CN (runoff curve number) values utilized in this report were referenced from the USDA, SCS publication *Urban Hydrology for Small Watersheds*. The following is a summary of the various land uses/ground covers and their associated CN values utilized in this report.

Table 2.0.2 – Project Ground Cover and Associated Curve Numbers (CN)

Land Use/Ground Cover	CN Value
Woods, D Soil	77
Meadow, D Soil	78
>75% Grass Cover, D Soil	80
Impervious Surface	98

2.1 NYSDEC Runoff Reduction Volume, RR_v

The Runoff Reduction Volume (RR_v) criterion is intended to replicate pre-development hydrology by maintaining preconstruction infiltration, peak flow runoff, discharge volume, as well as minimizing concentrated stormwater flow. As stated in Chapter 4 of the Design Manual, RR_v may be treated with standard SMP's with RR_v capacity sized in accordance with the Chapter 4/6 requirements, or with green infrastructure practices (GIP's) sized in accordance with the requirements set forth in Chapter 5. Runoff reduction is achieved when runoff from a site is captured, directed to a SMP or a GIP, infiltrated to the ground, reused, or removed by evapotranspiration, so it does not contribute to the stormwater discharge from the site. The goal for each site is to reduce the entire WQ_v (100%) through the implementation of GIP's and standard SMP's with RR_v capacity. However, if 100% of the WQ_v cannot be reduced by applying a combination of green infrastructure techniques and standard SMP's with RR_v capacity, "they must, at a minimum, reduce runoff from a percentage of the impervious area constructed as part of the project using the green infrastructure techniques and standard SMPs with RR_v capacity. In addition, the designer must provide justification in the SWPPP that evaluates each of the green infrastructure techniques listed in Table 3.2 and identify the specific site limitations that make application of the technique(s) infeasible."

For a calculation of the Initial WQ_v / RR_v , the RR_v minimum, the RR_v / WQ_v required, and the RR_v provided, refer to Appendix A. In calculating the RR_v minimum, onsite soils belongs to the Hydrologic Soil Groups D. These soil groups have a specific reduction factor of 0.20. The table below summarizes the RR_v requirements for the site, as calculated in Appendix A. As can be seen in the following table the RR_v provided exceeds the WQ_v/RR_v required:

Table 2.1.1 Runoff Reduction Volume Summary

Drainage Area	Initial WQ _v / RR _v (c.f.) ¹	RR _v Minimum (c.f.)	WQ _v RR _v Required (Initial WQ _v / RR _v minus RR _v provided through GIP with Area Reduction) (c.f.)	RR _v Provided (c.f.)	Percentage of WQ _v Treated
1.1S	9,558	1,140	9,558	9,650	101%
1.2S	1,531	193	1,531	1,917	125%

¹ Refer to Appendix A for Initial WQ_v Calculations

As noted in the table above the project has provided greater than the RR_v required. By implementing GIP's to the greatest extent practicable, and exceeding the RR_v required, the NYSDEC RR_v requirement has been addressed.

2.2 NYSDEC Water Quality Volume, WQ_v

The stormwater management practices have been designed in accordance with the *Performance Criteria* (Chapter 4) of the NYSSMDM. As outlined in Chapter 4, the WQ_v is the runoff volume produced during the 90% storm. The proposed infiltration practices have been designed to treat the WQ_v in accordance with the NYSSMDM. The following equation, per Chapter 4, was used to determine the water quality volume for the 90% storm for each of the contributing areas to the treatment practices:

$$\text{The water quality volume shall be } WQ_v = \frac{(P)(R_v)(A)}{12}$$

Where,

- WQ_v = water quality volume (in acre-feet)
- P = 90% Rainfall Event Number
- R_v = 0.05 + 0.009(I), where I is percent impervious cover
- A = site area in acres

The stormwater management practices have been designed in accordance with the *Performance Criteria* (Chapter 4) of the NYSSMDM. As outlined in Chapter 4, the WQ_v is the runoff volume produced during the 90% storm. The proposed infiltration practices have been designed to treat the WQ_v in accordance with the NYSSMDM. The equation above, per Chapter 4, was used to determine the water quality volume for the 90% storm for each of the contributing areas to the treatment practices:

Table 2.2.1 - Water Quality Volume Calculation Summary

Subcatchment	WQ _v ¹ (cf)
1.1S	9,558
1.2S	1,531

¹ For detailed calculations see Appendix A

There are two infiltration practices (NYSDEC Design I-2 and I-4) proposed as part of the development of the site to meet both the WQ_v and RR_v requirements as well as provide the necessary peak flow attenuation to satisfy the overbank and extreme overbank flood control requirements. The infiltration practices are designed as an offline practice with a flow splitter upstream of the practice. The infiltration practices are sized to treat the WQ_v from the contributing area. Testing has yet to be performed in the areas of the infiltration practices. As such the infiltration

rate used in the HydroCAD stormwater modeling of the infiltration practices was kept conservative to an infiltration rate of 1-inch per hour. Testing will be performed to confirm the design of the infiltration practices.

The infiltration practices are sized to treat at a minimum the peak WQv from the contributing areas, while allowing portions of larger storms to discharge from the infiltration practice through an overflow pipe or weir as allowed by the NYSSMDM. The overflow pipe and weir are set to allow the full WQv storage within the practices. The calculation of the WQv is performed per the methods of the NYSSMDM in Appendix A. Pretreatment has been provided for the proposed subsurface infiltration system in the form of a hydrodynamic separator. The peak flow for the 1-year storm was used to size the hydrodynamic separator used as pretreatment for the infiltration units. The data (including capacities) for the hydrodynamic separators are included in Appendix I. The table below summarizes the WQv-year peak flows and hydrodynamic separate flow rates.

Table 2.2.2 – Pretreatment Hydrodynamic Separator Summary

Subcatchment	WQv ¹ Peak Flow (C.F.S.).	Hydrodynamic Separator Model	Hydrodynamic Separator Capacity (C.F.S.)
1.2S	1.19	HydroStorm HS 5	1.37 CFS

¹ For detailed calculations see Appendix A

As noted in the table above the capacity of the hydrodynamic separator exceeds the calculated WQv peak flow. The hydrodynamic separator has an internal bypass capable of passing the flows from the contributing areas from the larger storm events.

Pretreatment for the proposed infiltration basin will be provided through a dry extended detention basin. The basin has been sized to provide greater than 24-hour extended detention of the center-of-mass of the 1-year, 24-hour storm event from the contributing area.

2.3 NYSDEC Stream Channel Protection Volume, CP_v

The Stream Channel Protection (CP_v) criterion is intended to protect stream channels from erosion and is accomplished by the 24-hour extended detention of the one-year, 24-hour storm event. As shown in Appendix C, the proposed stormwater management systems have been designed to fully infiltrate the stormwater runoff from the 1-year, 24-hour design storm, therefore the CP_v has been met for the proposed areas of new development. It should also be noted that the extended detention basin (1.1 EDB) has been designed to provide greater than 24-hour extended detention of the center-of-mass of the 1-year, 24-hour storm event, therefore also meeting the CR_v requirement.

2.4 NYSDEC Overbank Flood Control, Q_p, and Extreme Flood Control, Q_f

The Overbank Flood Control (Q_p) requirement is intended to prevent an increase in the frequency and magnitude of out-of-bank flooding events generated by urban development. Overbank control requires storage to attenuate the post-development 10-year, 24-hour peak discharge to pre-development rates. The Extreme Flood Control (Q_f) requirement is intended to prevent the increased risk of flood damage from large storm events, maintain the boundaries of the pre-development 100-year flood plain, and protect the physical integrity of stormwater management practices. Extreme flood control requires storage to attenuate the post-development 100-year, 24-hour peak discharge to pre-development rates. As shown in Table 2.4.1 attenuation for both the 10-year and 100-year 24-hour storms has been provided thus satisfying the Q_p and Q_f requirements. The following table summarizes the pre and post development peak flows expected for the proposed project.

Table 2.4.1– Pre and Post-Development Peak Flows

24-HOUR DESIGN STORM PEAK FLOWS (c.f.s.)				
	10-YEAR (Overbank Flood Control)		100-YEAR (Extreme Flood Control)	
	Pre	Post	Pre	Post
Design Line 1	43.1	43.0	93.6	92.0

As shown in the above table the peak flows discharging to the design line in the proposed condition have been mitigated to slightly below the existing condition levels. Since the rate of runoff in the proposed condition is less than the existing condition, the proposed onsite stormwater improvements will mitigate the potential impact of the peak flows downstream in the final condition.

3.0 STORMWATER CONVEYANCE SYSTEM

The stormwater collection and conveyance systems for the project will consist of catch basins, drain inlets, drainage manholes, swales and HDPE pipe. The system will be sized to collect and convey at minimum the 100-year, 1-hour design storm using the Rational Method. The Rational Method is a standard method used by engineers to develop flow rates for sizing collection systems. The Rational Method calculates flows based on a one-hour design storm. Calculations shall be provided in future reports.

4.0 EROSION AND SEDIMENT CONTROL

Erosion and sediment control should be accomplished by four basic principles: diversion of clean water, containment of sediment, treatment of dirty water, and stabilization of disturbed areas. Diversion of clean water should be accomplished with swales. This diverted water should be safely conveyed around the construction area as necessary and discharged downstream of the disturbed areas. Sediment should be contained with the use of silt fence at the toe of disturbed slopes and excavation of the temporary sediment basin. Disturbed areas should be permanently stabilized within 14 days of final grading to limit the required length of time that the temporary facilities must be utilized. The owner will be responsible for the maintenance of the temporary erosion control facilities.

4.1 Temporary Erosion and Sediment Control Facilities

Temporary erosion and sediment control facilities should be installed and maintained as required to reduce the impacts to off-site properties. The owner will be required to provide maintenance for the temporary erosion and sediment control facilities. In general, the following temporary methods and materials should be used to control erosion and sedimentation from the project site:

- Stabilized Construction Entrance
- Silt Fence Barriers
- Storm Drain Inlet Protection

A stabilized construction entrance should be installed at the entrance to the site as shown on the plan. The design drawings will include details to guide the contractor in the construction of this entrance. The intent of the stabilized construction entrance is to prevent the “tracking” of soil from the site. Dust control should be accomplished with water sprinkling trucks if required. During dry periods, sprinkler trucks should wet all exposed earth surfaces as required to prevent the transport of air-borne particles to adjoining areas.

Siltation barriers constructed of geosynthetic filter cloth should be installed at the toe of all disturbed slopes. The intent of these barriers is to contain silt and sediment at the source and inhibit its transport by stormwater runoff. The siltation barriers will also help reduce the rate of runoff by creating filters through which the stormwater must pass.

4.2 Permanent Erosion and Sediment Control Facilities

Permanent erosion and sediment control will be accomplished by diverting stormwater runoff from steep slopes, controlling/reducing stormwater runoff velocities and volumes, and vegetative and structural surface stabilization. All of the permanent facilities are relatively maintenance free and only require periodic inspections. The owner will provide maintenance for all the permanent erosion and sediment control facilities.

The temporary sediment trap shall be cleaned of all sediment and debris, and converted to an extended detention dry stormwater basin per the final elevations and dimensions, and stabilized with the vegetation as indicated on the project drawings. Riprap aprons will be used at the discharge end of all piped drainage systems. Runoff velocities will be reduced to levels that are non-erosive to the receiving waterbodies through use of these aprons.

Other than the buildings and paved surfaces, disturbed surfaces will be stabilized with vegetation. The vegetation will control stormwater runoff by preventing soil erosion, reducing runoff volume and velocities, and providing a filter medium. Permanent seeding should optimally be undertaken in the spring from March 21st through May 20th and in late summer from August 15th to October 15th.

5.0 IMPLEMENTATION, MAINTENANCE & GENERAL HOUSEKEEPING

5.1 Construction Phase

Details associated with the implementation and maintenance of the proposed stormwater facilities and erosion control measures during construction are shown on the project drawings. A Construction Sequence has been provided to guide the contractor in the installation of the erosion control measures as well as the site plan features. In accordance with NYSDEC SPDES General Permit GP-0-15-002 no phase will exceed the maximum of 5 acres of disturbance at any given time as less than 5 acres of disturbance is proposed. The erosion control plan includes associated details and notes to aid the contractor in implementing the plan.

During construction, a Site Log Book, Appendix E, is required to be kept per NYSDEC SPDES General Permit GP-0-15-002. Erosion and sediment control inspections are required to be conducted as necessary under coverage of the permit (minimum twice a week) and an updated logbook and a copy of the SWPPP is required to be kept on site for the duration of the construction activities. The Construction Site Log Book is an appendix taken from the *New York Standards and Specifications for Erosion and Sediment Control* (Blue Book).

In addition to the proposed erosion and sediment control facilities, the following good housekeeping best management practices shall be implemented to mitigate potential pollution during the construction phase of the project. The general contractor overseeing the day-to-day site operation shall be responsible for the good housekeeping best management practices included in the following general categories:

- Material Handling and Waste Management
- Establishment of Building Material Staging Areas
- Establishment of Washout Areas
- Proper Equipment Fueling and Maintenance Practices
- Spill Prevention and Control Plan

All construction waste materials shall be collected and removed from the site regularly by the general contractor. The general contractor shall supply waste barrels for proper disposal of waste materials. All personnel working on the site shall be instructed of the proper procedures for construction waste disposal.

Although it is not anticipated any hazardous waste materials will be utilized during construction, any hazardous waste materials shall be disposed of in accordance with federal, state, and local regulations. No hazardous waste shall be disposed of on-site. Hazardous waste materials shall be stored in appropriate and clearly marked containers and segregated from the other non-waste materials. All hazardous waste shall be stored in a structurally sound and sealed shipping containers located in the staging areas. Material safety data sheets, material inventory, and emergency contact numbers will be maintained in the office trailer. All personnel working on the site shall be instructed of the proper procedures for hazardous waste disposal.

Temporary sanitary facilities (portable toilets) shall be provided on site during the entire length of construction. The sanitary facilities shall be in an alternate area away from the construction activities on the site. The portable toilets shall be inspected weekly for evidence of leaking holding tanks.

All recyclables, including wood pallets, cardboard boxes, and all other recyclable construction scraps shall be disposed of in a designated recycling barrel provided by the contractor and removed from the site regularly. All personnel working on the site shall be instructed of the proper procedures for construction waste recycling.

All construction equipment and maintenance materials shall be stored in a designated staging area. Silt fence shall be installed down gradient of the construction staging area. Shipping containers shall be utilized to store hand tools, small parts, and other construction materials, not taken off site daily. Construction waste barrels, recycling barrels and if necessary hazardous waste containers shall be located within the limits of the construction staging area.

Throughout the construction of the project, several types of vehicles and equipment will be used on-site. Fueling of the equipment shall occur within the limits of the construction staging area. Fuel will be delivered to the site as needed, by the general contractor, or a party chosen by the general contractor. Only minor vehicle equipment maintenance shall occur on-site, all major maintenance shall be performed off-site. All equipment fluids generated from minor maintenance activities shall be disposed of into designated drums and stored in accordance with the hazardous waste storage as previously discussed.

Vehicles and equipment shall be inspected on each day of use. Any leak discovered shall be repaired immediately. All leaking equipment unable to be repaired shall be removed from the site. Ample supplies of absorbent, spill-cleanup materials, and spill kits shall be located in the construction staging area. All spills shall be cleaned up immediately upon discovery. Spent absorbent materials and rags shall be hauled off-site immediately after the spill is cleaned for disposal at a local landfill. All personnel working on the site shall be instructed of the proper procedures for spill prevention and control. Any spill large enough to discharge to surface water will be immediately reported to the local fire / police departments and the National Response Center 1-800-424-8802.

During the initial year of planting, the plants may require watering to germinate and establish. Note that several seedings may be required during the first year to completely establish vegetation on the site.

5.2 Long Term Maintenance Plan

Each spring the paved areas should be cleaned to remove the winter's accumulation of traction sand. After this is completed, all drain inlets sumps and the stormwater basins should be cleaned. All pipes should be checked for debris and blockages and cleaned as required. During the cleaning process, the drain inlets, catch basins, and pipes should be inspected for structural integrity and overall condition; repairs and/or replacement will be made as required.

The stormwater facilities for the subject project have been designed to minimize the required maintenance. This section discusses the minimum maintenance requirements to insure long-term performance of the stormwater facilities. Initially the stormwater facilities will require an increased

maintenance and inspection schedule until all portions of the site are stable. Generally, the stormwater facilities consist of either collection and conveyance components or treatment components.

The stormwater collection and conveyance system is composed of HDPE, drainage pipe and precast concrete drainage structures. The owner will assume the maintenance responsibilities for the drainage system. Minimal maintenance is typically required for these facilities. All pipes should be checked for debris and blockages and cleaned as required. All drain inlet sumps, including the sumps within the hydrodynamic separators, shall be inspected bi-annually and cleaned to remove deposited sediment. During the cleaning process, the pipes should be inspected for structural integrity and overall condition; repairs and/or replacement should be made as required. Additionally, the detention systems shall be checked for deposited sediment as well. Visual inspection of system through the inspection ports shall take place yearly, and the system shall be cleaned / jetted as necessary to remove deposited sediment.

The stormwater facilities have been designed to limit the routine maintenance requirements. Initially the filter will require regular maintenance until the permanent vegetation is established. Permanent vegetation is considered established when 80% of the final plant density is established. Vegetation should be inspected weekly during construction as part of coverage under NYSDEC SPDES General Permit GP-0-15-002 during construction and in the permanent condition. Damaged areas should be immediately re-seeded and re-mulched. The floor of the filter will be planted with a seed mixture that contains plants that are tolerant of occasional flooding. The seed mixtures contain several plant species that vary slightly in their needs for survival. It is expected that not all of the species will survive within the basin due to variations such as water, nutrients, and light. During the initial year of planting, the plants may require watering to germinate and become established. Note that several seedlings may be required during the first year to completely establish vegetation within the basin. After the initial year of establishment, the filter does not need to be fertilized or watered. A natural selection process will occur over the first few years, such that the species within the seed mixture most suitable to the conditions will survive.

Refer to the Infiltration Trench and Basin Inspection & Maintenance checklist found in Appendix G of this report prepared for all portions of this project the requirements to insure long-term performance of all stormwater facilities

Refer to the Hydroworks Hydrostorm Operations & Maintenance Manual in Appendix H of this report for the manufacture maintenance requirements for the proposed hydrodynamic separator.

APPENDIX A
NYSDEC Water Quality Volume and Runoff Reduction Calculations

WQv Calculation Worksheet

Project: Beacon Views, LLC

Project #: 19131.100

Date: 8/16/2019



The following calculation determines the water quality flow rate for the 90% Water Quality Event using the Small Storm Hydrology Method specified in Appendix B of the New York State Stormwater Management Design Manual.

Subcatchment ID: 1.1

$$1. \text{Water Quality Volume} = WQ_v = \frac{P * R_v * A}{12}$$

P = WQv 24-hour Rainfall Amount

= 1.4 in.

A = Subcatchment Area

= 141250 SF

Ai= Impervious Area within Subcatchment Area

= 82800

I = Ai/A

= 58.6 %

Rv = 0.05 + 0.009 (I%)

= 0.58

WQv = Water Quality Volume

= 9,558 CF

Subcatchment ID: 1.2

$$1. \text{Water Quality Volume} = WQ_v = \frac{P * R_v * A}{12}$$

P = WQv 24-hour Rainfall Amount

= 1.4 in.

A = Subcatchment Area

= 21160 SF

Ai= Impervious Area within Subcatchment Area

= 13350

I = Ai/A

= 63.1 %

Rv = 0.05 + 0.009 (I%)

= 0.62

WQv = Water Quality Volume

= 1,531 CF

RRv Calculation Worksheet - Infiltration Basin 1.1 INF

Project: Beacon Views, LLC

Project #: 19131.100

Date: 8/20/2019



1. *RRv Initial* = *Water Quality Volume (WQv)* 0.219 ac-ft = 9,558 c.f.
(refer to Water Quality Volume Calculation Sheet)

2. *RRv Minimum* = $[(P)(Rv)(S)(Aic)] / 12$ where...
P = Rainfall (in.) = 1.40 in.
Rv = 0.05 + 0.009 (59%) = 0.59
S = Hydrologic Soil Group Specific Reduction Factor = 0.20
[HSG A = 0.55] [HSG B = 0.40] [HSG C = 0.30] [HSG D = 0.20]
Aic = Total area of new impervious cover = 1.9 Acres
RRv Minimum = 1,140 c.f.

3. *RRv Required* = *RRv Initial* - Green Infrastructure Practice (GIP) with Area Reduction

GIP with Area Reduction Applied in Project

5.3.1 Conservation of Natural Area N/A
5.3.2 Sheet Flow to Riparian Buffers or Filter Strips N/A
5.3.4 Tree Planting / Tree Box (37 trees at 100 s.f. per tree) c.f.
5.3.5 Disconnection of Rooftop Runoff -
5.3.6 Stream Daylighting N/A

RRv Required (=WQv-RRv by area)(Refer to HydroCAD output in this Appendix) = 9,558 c.f.

4. *RRv Provided*

GIP with Volume Reduction Applied in Project	WQv Treated (c.f.)	% of WQv Applied to <i>RRv Provided</i>	<i>RRv Provided</i> (c.f.)
5.3.3 Vegetated Open Swales [HSG A / B = 20%] [HSG C / D = 10%] {Modified HSG C - D = 15% - 12%}		20% 10%	0 0
5.3.7 Rain Garden [No underdrains / Good Soils = 100%] [With underdrains / Poor Soils = 40%]		40%	0
5.3.8 Green Roof [RRv provided equals volume provided in Green Roof]		100%	N/A
5.3.9 Stormwater Planters [Infiltration Planters = 100%] [Flow Through HSG C = 45%] [Flow Through HSG D = 30%]		45%	N/A
5.3.10 Rain Tank / Cisterns		100%	N/A
5.3.11 Porous Pavement		100%	0
Infiltration Practice (Standard SMP)	9650	100%	9,650
Bioretention Practice (Standard SMP) [Without Underdrains HSG A/B = 80%] [With Underdrains HSG C/D = 40%]		40%	0
Dry Swale (Open Channel Practice) (Standard SMP) [HSG A/B = 40%] [HSG C/D = 20%]		20%	N/A
<i>RRv Provided</i> =			9,650

5. Summary

RRv Initial = 9,558 c.f.
RRv Required = 9,558 c.f.
RRv Minimum = 1,140 c.f.
RRv Provided = 9,650 c.f.
WQv Required for Downstream SMP = 0 c.f. (= *RRv Required* - *RRv Provided*)

Is *RRv Provided* greater than or equal to *RRv Minimum*? Yes

Refer to the " Analysis of Green Infrastructure Practices" contained in Appendix F for an explanation demonstrating the maximum *RRv Provided* has been achieved for the site.

RRv Calculation Worksheet - Infiltration System 1.2 INF

Project: Beacon Views, LLC
 Project #: 19131.100
 Date: 8/20/2019



1. *RRv Initial = Water Quality Volume (WQv)* 0.035 ac-ft = 1,531 c.f.
 (refer to Water Quality Volume Calculation Sheet)

2. *RRv Minimum* = $[(P)(Rv)(S)(Aic)] / 12$ where...
 P = Rainfall (in.) = 1.40 in.
 Rv = 0.05 + 0.009 (63%) = 0.62
 S = Hydrologic Soil Group Specific Reduction Factor = 0.20
 [HSG A = 0.55] [HSG B = 0.40] [HSG C = 0.30] [HSG D = 0.20]
 Aic = Total area of new impervious cover = 0.3 Acres
 RRv Minimum = 193 c.f.

3. *RRv Required* = *RRv Initial* - Green Infrastructure Practice (GIP) with Area Reduction

GIP with Area Reduction Applied in Project

5.3.1 Conservation of Natural Area N/A
 5.3.2 Sheet Flow to Riparian Buffers or Filter Strips N/A
 5.3.4 Tree Planting / Tree Box (37 trees at 100 s.f. per tree) c.f.
 5.3.5 Disconnection of Rooftop Runoff -
 5.3.6 Stream Daylighting N/A

RRv Required (=WQv-RRv by area)(Refer to HydroCAD output in this Appendix) = 1,531 c.f.

4. *RRv Provided*

GIP with Volume Reduction Applied in Project	WQv Treated (c.f.)	% of WQv Applied to <i>RRv Provided</i>	<i>RRv Provided</i> (c.f.)
5.3.3 Vegetated Open Swales [HSG A / B = 20%] [HSG C / D = 10%] {Modified HSG C - D = 15% - 12%}		20% 10%	0 0
5.3.7 Rain Garden [No underdrains / Good Soils = 100%] [With underdrains / Poor Soils = 40%]		40%	0
5.3.8 Green Roof [RRv provided equals volume provided in Green Roof]		100%	N/A
5.3.9 Stormwater Planters [Infiltration Planters = 100%] [Flow Through HSG C = 45%] [Flow Through HSG D = 30%]		45%	N/A
5.3.10 Rain Tank / Cisterns		100%	N/A
5.3.11 Porous Pavement		100%	0
Infiltration Practice (Standard SMP)	1917	100%	1,917
Bioretention Practice (Standard SMP) [Without Underdrains HSG A/B = 80%] [With Underdrains HSG C/D = 40%]		40%	0
Dry Swale (Open Channel Practice) (Standard SMP) [HSG A/B = 40%] [HSG C/D = 20%]		20%	N/A
<i>RRv Provided</i> =			1,917



5. Summary

RRv Initial = 1,531 c.f.
RRv Required = 1,531 c.f.
RRv Minimum = 193 c.f.
RRv Provided = 1,917 c.f.
 WQv Required for Downstream SMP = 0 c.f. (= *RRv Required* - *RRv Provided*)

Is *RRv Provided* greater than or equal to *RRv Minimum*? Yes

Refer to the "Analysis of Green Infrastructure Practices" contained in Appendix F for an explanation demonstrating the maximum *RRv Provided* has been achieved for the site.

APPENDIX B
Pre-Development Computer Data



Routing Diagram for Pre Development

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C., Printed 8/26/2019
HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Pre Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/26/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 2

Summary for Subcatchment PRE:

Runoff = 14.68 cfs @ 12.37 hrs, Volume= 1.558 af, Depth> 0.71"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Area (ac)	CN	Description
8.900	78	Meadow, non-grazed, HSG D
17.200	77	Woods, Good, HSG D
0.200	98	Paved parking, HSG D
26.300	77	Weighted Average
26.100		99.24% Pervious Area
0.200		0.76% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
13.9	100	0.0600	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.16"
4.7	345	0.0600	1.22		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.4	170	0.0800	1.98		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
3.6	340	0.1000	1.58		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
5.0	400	0.0700	1.32		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
28.6	1,355	Total			

Pre Development

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.
HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC


NY-Beacon 24-hr SOP 1-yr Rainfall=2.61"

Printed 8/26/2019

Page 3

Subcatchment PRE:

Hydrograph



Pre Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/26/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 4

Summary for Subcatchment PRE:

Runoff = 43.11 cfs @ 12.36 hrs, Volume= 4.716 af, Depth> 2.15"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Area (ac)	CN	Description
8.900	78	Meadow, non-grazed, HSG D
17.200	77	Woods, Good, HSG D
0.200	98	Paved parking, HSG D
26.300	77	Weighted Average
26.100		99.24% Pervious Area
0.200		0.76% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
13.9	100	0.0600	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.16"
4.7	345	0.0600	1.22		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.4	170	0.0800	1.98		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
3.6	340	0.1000	1.58		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
5.0	400	0.0700	1.32		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
28.6	1,355	Total			

Pre Development


Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.
HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

NY-Beacon 24-hr SOP 10-yr Rainfall=4.70"

Printed 8/26/2019

Page 5

Subcatchment PRE:



Pre Development

NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/26/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 6

Summary for Subcatchment PRE:

Runoff = 93.60 cfs @ 12.35 hrs, Volume= 11.266 af, Depth> 5.14"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Area (ac)	CN	Description
8.900	78	Meadow, non-grazed, HSG D
17.200	77	Woods, Good, HSG D
0.200	98	Paved parking, HSG D
26.300	77	Weighted Average
26.100		99.24% Pervious Area
0.200		0.76% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
13.9	100	0.0600	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.16"
4.7	345	0.0600	1.22		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.4	170	0.0800	1.98		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
3.6	340	0.1000	1.58		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
5.0	400	0.0700	1.32		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
28.6	1,355	Total			

Pre Development

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.


NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"

Printed 8/26/2019




HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 7

Subcatchment PRE:



APPENDIX C
Post-Development Computer Data



Routing Diagram for Post Development

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C., Printed 8/27/2019
 HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 2

Summary for Subcatchment 1.0S:

Runoff = 13.57 cfs @ 12.37 hrs, Volume= 1.613 af, Depth= 0.86"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Area (ac)	CN	Description
8.900	78	Meadow, non-grazed, HSG D
13.400	77	Woods, Good, HSG D
0.200	98	Paved parking, HSG D
22.500	78	Weighted Average
22.300		99.11% Pervious Area
0.200		0.89% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
13.9	100	0.0600	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.16"
4.7	345	0.0600	1.22		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.4	170	0.0800	1.98		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
3.1	280	0.0900	1.50		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.5	225		7.50		Direct Entry, Channel Flow
0.0	36				Direct Entry, Pipe Flow
0.5	360		12.00		Direct Entry, Channel Flow
4.3	30	0.1000	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.16"
28.4	1,546	Total			

Post Development

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.
HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC


NY-Beacon 24-hr SOP 1-yr Rainfall=2.61"

Printed 8/27/2019

Page 3

Subcatchment 1.0S:

Hydrograph



Post Development

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.
HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

NY-Beacon 24-hr SOP 1-yr Rainfall=2.61"

Printed 8/27/2019

Page 4

Summary for Subcatchment 1.1S:

Runoff = 7.82 cfs @ 12.03 hrs, Volume= 0.448 af, Depth= 1.63"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr SOP 1-yr Rainfall=2.61"

Area (ac)	CN	Description
1.900	98	Paved parking, HSG D
1.400	80	>75% Grass cover, Good, HSG D
3.300	90	Weighted Average
1.400		42.42% Pervious Area
1.900		57.58% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.0					Direct Entry,

Subcatchment 1.1S:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 5

Summary for Subcatchment 1.2S:

Runoff = 1.24 cfs @ 12.03 hrs, Volume= 0.071 af, Depth= 1.71"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Area (ac)	CN	Description
0.310	98	Paved parking, HSG D
0.190	80	>75% Grass cover, Good, HSG D
0.500	91	Weighted Average
0.190		38.00% Pervious Area
0.310		62.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.0					Direct Entry,

Subcatchment 1.2S:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 6


Summary for Reach Design Line:

Inflow Area = 26.300 ac, 9.16% Impervious, Inflow Depth = 0.74" for 1-yr event
Inflow = 13.57 cfs @ 12.37 hrs, Volume= 1.613 af
Outflow = 13.57 cfs @ 12.37 hrs, Volume= 1.613 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs

Reach Design Line:

Hydrograph



Post Development

NY-Beacon 24-hr SOP 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 7

Summary for Pond 1.1 EDB:

Inflow Area = 3.300 ac, 57.58% Impervious, Inflow Depth = 1.63" for 1-yr event
Inflow = 7.82 cfs @ 12.03 hrs, Volume= 0.448 af
Outflow = 0.10 cfs @ 21.85 hrs, Volume= 0.447 af, Atten= 99%, Lag= 588.9 min
Primary = 0.10 cfs @ 21.85 hrs, Volume= 0.447 af
Secondary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
Peak Elev= 185.21' @ 21.85 hrs Surf.Area= 7,934 sf Storage= 14,267 cf

Plug-Flow detention time= 1,441.5 min calculated for 0.447 af (100% of inflow)
Center-of-Mass det. time= 1,440.8 min (2,262.8 - 822.0)

Volume	Invert	Avail.Storage	Storage Description
#1	183.00'	30,700 cf	Custom Stage Data (Prismatic) Listed below (Recalc)

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
183.00	5,000	0	0
184.00	6,300	5,650	5,650
186.00	9,000	15,300	20,950
187.00	10,500	9,750	30,700

Device	Routing	Invert	Outlet Devices
#1	Primary	182.00'	4.0" Round Culvert L= 40.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 182.00' / 181.50' S= 0.0125 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.09 sf
#2	Device 1	182.00'	1.5" Vert. Orifice/Grate C= 0.600
#3	Secondary	183.00'	24.0" Round Culvert L= 50.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 183.00' / 182.00' S= 0.0200 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 3.14 sf
#4	Device 3	185.50'	8.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Primary OutFlow Max=0.10 cfs @ 21.85 hrs HW=185.21' (Free Discharge)

↑ **1=Culvert** (Passes 0.10 cfs of 0.49 cfs potential flow)
↑ **2=Orifice/Grate** (Orifice Controls 0.10 cfs @ 8.54 fps)

Secondary OutFlow Max=0.00 cfs @ 0.00 hrs HW=183.00' (Free Discharge)

↑ **3=Culvert** (Controls 0.00 cfs)
↑ **4=Broad-Crested Rectangular Weir** (Controls 0.00 cfs)

Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"


Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 8

Pond 1.1 EDB:



Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 9

Stage-Area-Storage for Pond 1.1 EDB:

Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)	Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)
183.00	5,000	0	185.60	8,460	17,458
183.05	5,065	252	185.65	8,528	17,883
183.10	5,130	506	185.70	8,595	18,311
183.15	5,195	765	185.75	8,663	18,742
183.20	5,260	1,026	185.80	8,730	19,177
183.25	5,325	1,291	185.85	8,797	19,615
183.30	5,390	1,559	185.90	8,865	20,057
183.35	5,455	1,830	185.95	8,932	20,502
183.40	5,520	2,104	186.00	9,000	20,950
183.45	5,585	2,382	186.05	9,075	21,402
183.50	5,650	2,663	186.10	9,150	21,857
183.55	5,715	2,947	186.15	9,225	22,317
183.60	5,780	3,234	186.20	9,300	22,780
183.65	5,845	3,525	186.25	9,375	23,247
183.70	5,910	3,818	186.30	9,450	23,718
183.75	5,975	4,116	186.35	9,525	24,192
183.80	6,040	4,416	186.40	9,600	24,670
183.85	6,105	4,720	186.45	9,675	25,152
183.90	6,170	5,027	186.50	9,750	25,638
183.95	6,235	5,337	186.55	9,825	26,127
184.00	6,300	5,650	186.60	9,900	26,620
184.05	6,368	5,967	186.65	9,975	27,117
184.10	6,435	6,287	186.70	10,050	27,617
184.15	6,503	6,610	186.75	10,125	28,122
184.20	6,570	6,937	186.80	10,200	28,630
184.25	6,638	7,267	186.85	10,275	29,142
184.30	6,705	7,601	186.90	10,350	29,658
184.35	6,772	7,938	186.95	10,425	30,177
184.40	6,840	8,278	187.00	10,500	30,700
184.45	6,907	8,622			
184.50	6,975	8,969			
184.55	7,043	9,319			
184.60	7,110	9,673			
184.65	7,178	10,030			
184.70	7,245	10,391			
184.75	7,313	10,755			
184.80	7,380	11,122			
184.85	7,447	11,493			
184.90	7,515	11,867			
184.95	7,582	12,244			
185.00	7,650	12,625			
185.05	7,718	13,009			
185.10	7,785	13,397			
185.15	7,853	13,788			
185.20	7,920	14,182			
185.25	7,988	14,580			
185.30	8,055	14,981			
185.35	8,122	15,385			
185.40	8,190	15,793			
185.45	8,257	16,204			
185.50	8,325	16,619			
185.55	8,393	17,037			

Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 10

Summary for Pond 1.1 INF:

Inflow Area = 3.300 ac, 57.58% Impervious, Inflow Depth > 1.62" for 1-yr event
Inflow = 0.10 cfs @ 21.85 hrs, Volume= 0.447 af
Outflow = 0.09 cfs @ 37.70 hrs, Volume= 0.446 af, Atten= 11%, Lag= 950.9 min
Discarded = 0.09 cfs @ 37.70 hrs, Volume= 0.446 af
Primary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs

Peak Elev= 180.26' @ 37.70 hrs Surf.Area= 4,029 sf Storage= 1,011 cf

Plug-Flow detention time= 109.5 min calculated for 0.446 af (100% of inflow)

Center-of-Mass det. time= 106.2 min (2,369.0 - 2,262.8)

Volume	Invert	Avail.Storage	Storage Description
#1	180.00'	16,150 cf	Custom Stage Data (Prismatic) Listed below (Recalc)

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
180.00	3,750	0	0
182.00	5,900	9,650	9,650
183.00	7,100	6,500	16,150

Device	Routing	Invert	Outlet Devices
#1	Discarded	180.00'	1.000 in/hr Exfiltration over Horizontal area
#2	Primary	182.00'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir
			Head (feet) 0.20 0.40 0.60 0.80 1.00
			Coef. (English) 2.80 2.92 3.08 3.30 3.32

Discarded OutFlow Max=0.09 cfs @ 37.70 hrs HW=180.26' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 0.09 cfs)

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=180.00' (Free Discharge)

↑**2=Broad-Crested Rectangular Weir** (Controls 0.00 cfs)

Post Development

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.
HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC


NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Printed 8/27/2019

Page 11

Pond 1.1 INF:

Hydrograph



Post Development*NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"*

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 12

Stage-Area-Storage for Pond 1.1 INF:

Elevation (feet)	Surface (sq-ft)	Horizontal (sq-ft)	Storage (cubic-feet)
180.00	3,750	3,750	0
180.10	3,857	3,857	380
180.20	3,965	3,965	771
180.30	4,073	4,073	1,173
180.40	4,180	4,180	1,586
180.50	4,288	4,288	2,009
180.60	4,395	4,395	2,443
180.70	4,502	4,502	2,888
180.80	4,610	4,610	3,344
180.90	4,718	4,718	3,810
181.00	4,825	4,825	4,288
181.10	4,932	4,932	4,775
181.20	5,040	5,040	5,274
181.30	5,148	5,148	5,783
181.40	5,255	5,255	6,304
181.50	5,363	5,363	6,834
181.60	5,470	5,470	7,376
181.70	5,577	5,577	7,928
181.80	5,685	5,685	8,492
181.90	5,793	5,793	9,065
182.00	5,900	5,900	9,650
182.10	6,020	6,020	10,246
182.20	6,140	6,140	10,854
182.30	6,260	6,260	11,474
182.40	6,380	6,380	12,106
182.50	6,500	6,500	12,750
182.60	6,620	6,620	13,406
182.70	6,740	6,740	14,074
182.80	6,860	6,860	14,754
182.90	6,980	6,980	15,446
183.00	7,100	7,100	16,150

Post Development

NY-Beacon 24-hr SOP 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 13

Summary for Pond 1.2 FS:

Inflow Area = 0.500 ac, 62.00% Impervious, Inflow Depth = 1.71" for 1-yr event
Inflow = 1.24 cfs @ 12.03 hrs, Volume= 0.071 af
Outflow = 1.24 cfs @ 12.03 hrs, Volume= 0.071 af, Atten= 0%, Lag= 0.0 min
Primary = 1.24 cfs @ 12.03 hrs, Volume= 0.071 af
Secondary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs

Peak Elev= 187.27' @ 12.03 hrs

Flood Elev= 189.00'

Device	Routing	Invert	Outlet Devices
#1	Primary	186.40'	8.0" Round Culvert L= 20.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 186.40' / 185.80' S= 0.0300 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.35 sf
#2	Secondary	186.40'	12.0" Round Culvert L= 50.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 186.40' / 185.50' S= 0.0180 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.79 sf
#3	Device 2	187.30'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Primary OutFlow Max=1.20 cfs @ 12.03 hrs HW=187.24' (Free Discharge)

↑ **1=Culvert** (Inlet Controls 1.20 cfs @ 3.43 fps)

Secondary OutFlow Max=0.00 cfs @ 0.00 hrs HW=186.40' (Free Discharge)

↑ **2=Culvert** (Controls 0.00 cfs)

↑ **3=Broad-Crested Rectangular Weir** (Controls 0.00 cfs)

Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"


Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 14

Pond 1.2 FS:



Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 15

Stage-Area-Storage for Pond 1.2 FS:

Elevation (feet)	Storage (cubic-feet)	Elevation (feet)	Storage (cubic-feet)	Elevation (feet)	Storage (cubic-feet)
186.40	0	187.44	0	188.48	0
186.42	0	187.46	0	188.50	0
186.44	0	187.48	0	188.52	0
186.46	0	187.50	0	188.54	0
186.48	0	187.52	0	188.56	0
186.50	0	187.54	0	188.58	0
186.52	0	187.56	0	188.60	0
186.54	0	187.58	0	188.62	0
186.56	0	187.60	0	188.64	0
186.58	0	187.62	0	188.66	0
186.60	0	187.64	0	188.68	0
186.62	0	187.66	0	188.70	0
186.64	0	187.68	0	188.72	0
186.66	0	187.70	0	188.74	0
186.68	0	187.72	0	188.76	0
186.70	0	187.74	0	188.78	0
186.72	0	187.76	0	188.80	0
186.74	0	187.78	0	188.82	0
186.76	0	187.80	0	188.84	0
186.78	0	187.82	0	188.86	0
186.80	0	187.84	0	188.88	0
186.82	0	187.86	0	188.90	0
186.84	0	187.88	0	188.92	0
186.86	0	187.90	0	188.94	0
186.88	0	187.92	0	188.96	0
186.90	0	187.94	0	188.98	0
186.92	0	187.96	0	189.00	0
186.94	0	187.98	0		
186.96	0	188.00	0		
186.98	0	188.02	0		
187.00	0	188.04	0		
187.02	0	188.06	0		
187.04	0	188.08	0		
187.06	0	188.10	0		
187.08	0	188.12	0		
187.10	0	188.14	0		
187.12	0	188.16	0		
187.14	0	188.18	0		
187.16	0	188.20	0		
187.18	0	188.22	0		
187.20	0	188.24	0		
187.22	0	188.26	0		
187.24	0	188.28	0		
187.26	0	188.30	0		
187.28	0	188.32	0		
187.30	0	188.34	0		
187.32	0	188.36	0		
187.34	0	188.38	0		
187.36	0	188.40	0		
187.38	0	188.42	0		
187.40	0	188.44	0		
187.42	0	188.46	0		

Post Development

NY-Beacon 24-hr SOP 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 16

Summary for Pond 1.2 INF:

Inflow Area = 0.500 ac, 62.00% Impervious, Inflow Depth = 1.71" for 1-yr event
Inflow = 1.24 cfs @ 12.03 hrs, Volume= 0.071 af
Outflow = 0.03 cfs @ 10.40 hrs, Volume= 0.071 af, Atten= 98%, Lag= 0.0 min
Discarded = 0.03 cfs @ 10.40 hrs, Volume= 0.071 af
Primary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
Peak Elev= 185.66' @ 16.49 hrs Surf.Area= 0.028 ac Storage= 0.041 af

Plug-Flow detention time= 625.6 min calculated for 0.071 af (100% of inflow)
Center-of-Mass det. time= 625.5 min (1,442.3 - 816.7)

Volume	Invert	Avail.Storage	Storage Description
#1A	183.50'	0.026 af	39.50'W x 30.92'L x 3.50'H Field A 0.098 af Overall - 0.034 af Embedded = 0.064 af x 40.0% Voids
#2A	184.00'	0.034 af	ADS StormTech SC-740 x 32 Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap Row Length Adjustment= +0.44' x 6.45 sf x 8 rows
		0.060 af	Total Available Storage

Storage Group A created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Discarded	183.50'	1.000 in/hr Exfiltration over Horizontal area
#2	Primary	185.80'	8.0" Round Culvert L= 10.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 185.80' / 185.50' S= 0.0300 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.35 sf

Discarded OutFlow Max=0.03 cfs @ 10.40 hrs HW=183.54' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 0.03 cfs)

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=183.50' (Free Discharge)

↑**2=Culvert** (Controls 0.00 cfs)

Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.


Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 17

Pond 1.2 INF:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 1-yr Rainfall=2.61"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 18

Stage-Area-Storage for Pond 1.2 INF:

Elevation (feet)	Horizontal (acres)	Storage (acre-feet)	Elevation (feet)	Horizontal (acres)	Storage (acre-feet)
183.50	0.028	0.000	186.10	0.028	0.049
183.55	0.028	0.001	186.15	0.028	0.050
183.60	0.028	0.001	186.20	0.028	0.050
183.65	0.028	0.002	186.25	0.028	0.051
183.70	0.028	0.002	186.30	0.028	0.052
183.75	0.028	0.003	186.35	0.028	0.052
183.80	0.028	0.003	186.40	0.028	0.053
183.85	0.028	0.004	186.45	0.028	0.054
183.90	0.028	0.004	186.50	0.028	0.054
183.95	0.028	0.005	186.55	0.028	0.055
184.00	0.028	0.006	186.60	0.028	0.055
184.05	0.028	0.007	186.65	0.028	0.056
184.10	0.028	0.008	186.70	0.028	0.056
184.15	0.028	0.009	186.75	0.028	0.057
184.20	0.028	0.010	186.80	0.028	0.058
184.25	0.028	0.011	186.85	0.028	0.058
184.30	0.028	0.012	186.90	0.028	0.059
184.35	0.028	0.014	186.95	0.028	0.059
184.40	0.028	0.015	187.00	0.028	0.060
184.45	0.028	0.016			
184.50	0.028	0.017			
184.55	0.028	0.018			
184.60	0.028	0.019			
184.65	0.028	0.020			
184.70	0.028	0.021			
184.75	0.028	0.023			
184.80	0.028	0.024			
184.85	0.028	0.025			
184.90	0.028	0.026			
184.95	0.028	0.027			
185.00	0.028	0.028			
185.05	0.028	0.029			
185.10	0.028	0.030			
185.15	0.028	0.031			
185.20	0.028	0.032			
185.25	0.028	0.033			
185.30	0.028	0.034			
185.35	0.028	0.035			
185.40	0.028	0.036			
185.45	0.028	0.037			
185.50	0.028	0.038			
185.55	0.028	0.039			
185.60	0.028	0.040			
185.65	0.028	0.041			
185.70	0.028	0.042			
185.75	0.028	0.043			
185.80	0.028	0.044			
185.85	0.028	0.045			
185.90	0.028	0.046			
185.95	0.028	0.046			
186.00	0.028	0.047			
186.05	0.028	0.048			

Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 19

Summary for Subcatchment 1.0S:

Runoff = 38.40 cfs @ 12.35 hrs, Volume= 4.611 af, Depth= 2.46"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Area (ac)	CN	Description
8.900	78	Meadow, non-grazed, HSG D
13.400	77	Woods, Good, HSG D
0.200	98	Paved parking, HSG D
22.500	78	Weighted Average
22.300		99.11% Pervious Area
0.200		0.89% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
13.9	100	0.0600	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.16"
4.7	345	0.0600	1.22		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.4	170	0.0800	1.98		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
3.1	280	0.0900	1.50		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.5	225		7.50		Direct Entry, Channel Flow
0.0	36				Direct Entry, Pipe Flow
0.5	360		12.00		Direct Entry, Channel Flow
4.3	30	0.1000	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.16"
28.4	1,546	Total			

Post Development

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.
HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC


NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Printed 8/27/2019

Page 20

Subcatchment 1.0S:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 21

Summary for Subcatchment 1.1S:

Runoff = 14.74 cfs @ 12.03 hrs, Volume= 0.987 af, Depth= 3.59"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Area (ac)	CN	Description
1.900	98	Paved parking, HSG D
1.400	80	>75% Grass cover, Good, HSG D
3.300	90	Weighted Average
1.400		42.42% Pervious Area
1.900		57.58% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.0					Direct Entry,

Subcatchment 1.1S:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 22

Summary for Subcatchment 1.2S:

Runoff = 2.28 cfs @ 12.03 hrs, Volume= 0.154 af, Depth= 3.69"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Area (ac)	CN	Description
0.310	98	Paved parking, HSG D
0.190	80	>75% Grass cover, Good, HSG D
0.500	91	Weighted Average
0.190		38.00% Pervious Area
0.310		62.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.0					Direct Entry,

Subcatchment 1.2S:

Hydrograph



Post Development

NY-Beacon 24-hr SOP 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 23


Summary for Reach Design Line:

Inflow Area = 26.300 ac, 9.16% Impervious, Inflow Depth = 2.34" for 10-yr event
Inflow = 42.97 cfs @ 12.34 hrs, Volume= 5.134 af
Outflow = 42.97 cfs @ 12.34 hrs, Volume= 5.134 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs

Reach Design Line:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 24

Summary for Pond 1.1 EDB:

Inflow Area = 3.300 ac, 57.58% Impervious, Inflow Depth = 3.59" for 10-yr event
Inflow = 14.74 cfs @ 12.03 hrs, Volume= 0.987 af
Outflow = 4.93 cfs @ 12.24 hrs, Volume= 0.955 af, Atten= 67%, Lag= 12.3 min
Primary = 0.12 cfs @ 12.24 hrs, Volume= 0.499 af
Secondary = 4.82 cfs @ 12.24 hrs, Volume= 0.456 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
Peak Elev= 185.85' @ 12.24 hrs Surf.Area= 8,799 sf Storage= 19,626 cf

Plug-Flow detention time= 801.7 min calculated for 0.955 af (97% of inflow)
Center-of-Mass det. time= 782.3 min (1,578.4 - 796.1)

Volume	Invert	Avail.Storage	Storage Description
#1	183.00'	30,700 cf	Custom Stage Data (Prismatic) Listed below (Recalc)

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
183.00	5,000	0	0
184.00	6,300	5,650	5,650
186.00	9,000	15,300	20,950
187.00	10,500	9,750	30,700

Device	Routing	Invert	Outlet Devices
#1	Primary	182.00'	4.0" Round Culvert L= 40.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 182.00' / 181.50' S= 0.0125 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.09 sf
#2	Device 1	182.00'	1.5" Vert. Orifice/Grate C= 0.600
#3	Secondary	183.00'	24.0" Round Culvert L= 50.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 183.00' / 182.00' S= 0.0200 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 3.14 sf
#4	Device 3	185.50'	8.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Primary OutFlow Max=0.11 cfs @ 12.24 hrs HW=185.85' (Free Discharge)

↑ **1=Culvert** (Passes 0.11 cfs of 0.53 cfs potential flow)
↑ **2=Orifice/Grate** (Orifice Controls 0.11 cfs @ 9.37 fps)

Secondary OutFlow Max=4.77 cfs @ 12.24 hrs HW=185.85' (Free Discharge)

↑ **3=Culvert** (Passes 4.77 cfs of 20.57 cfs potential flow)
↑ **4=Broad-Crested Rectangular Weir** (Weir Controls 4.77 cfs @ 1.71 fps)

Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.


Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 25

Pond 1.1 EDB:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 26

Stage-Area-Storage for Pond 1.1 EDB:

Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)	Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)
183.00	5,000	0	185.60	8,460	17,458
183.05	5,065	252	185.65	8,528	17,883
183.10	5,130	506	185.70	8,595	18,311
183.15	5,195	765	185.75	8,663	18,742
183.20	5,260	1,026	185.80	8,730	19,177
183.25	5,325	1,291	185.85	8,797	19,615
183.30	5,390	1,559	185.90	8,865	20,057
183.35	5,455	1,830	185.95	8,932	20,502
183.40	5,520	2,104	186.00	9,000	20,950
183.45	5,585	2,382	186.05	9,075	21,402
183.50	5,650	2,663	186.10	9,150	21,857
183.55	5,715	2,947	186.15	9,225	22,317
183.60	5,780	3,234	186.20	9,300	22,780
183.65	5,845	3,525	186.25	9,375	23,247
183.70	5,910	3,818	186.30	9,450	23,718
183.75	5,975	4,116	186.35	9,525	24,192
183.80	6,040	4,416	186.40	9,600	24,670
183.85	6,105	4,720	186.45	9,675	25,152
183.90	6,170	5,027	186.50	9,750	25,638
183.95	6,235	5,337	186.55	9,825	26,127
184.00	6,300	5,650	186.60	9,900	26,620
184.05	6,368	5,967	186.65	9,975	27,117
184.10	6,435	6,287	186.70	10,050	27,617
184.15	6,503	6,610	186.75	10,125	28,122
184.20	6,570	6,937	186.80	10,200	28,630
184.25	6,638	7,267	186.85	10,275	29,142
184.30	6,705	7,601	186.90	10,350	29,658
184.35	6,772	7,938	186.95	10,425	30,177
184.40	6,840	8,278	187.00	10,500	30,700
184.45	6,907	8,622			
184.50	6,975	8,969			
184.55	7,043	9,319			
184.60	7,110	9,673			
184.65	7,178	10,030			
184.70	7,245	10,391			
184.75	7,313	10,755			
184.80	7,380	11,122			
184.85	7,447	11,493			
184.90	7,515	11,867			
184.95	7,582	12,244			
185.00	7,650	12,625			
185.05	7,718	13,009			
185.10	7,785	13,397			
185.15	7,853	13,788			
185.20	7,920	14,182			
185.25	7,988	14,580			
185.30	8,055	14,981			
185.35	8,122	15,385			
185.40	8,190	15,793			
185.45	8,257	16,204			
185.50	8,325	16,619			
185.55	8,393	17,037			

Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 27

Summary for Pond 1.1 INF:

Inflow Area = 3.300 ac, 57.58% Impervious, Inflow Depth > 1.81" for 10-yr event
Inflow = 0.12 cfs @ 12.24 hrs, Volume= 0.499 af
Outflow = 0.10 cfs @ 41.09 hrs, Volume= 0.496 af, Atten= 16%, Lag= 1,731.1 min
Discarded = 0.10 cfs @ 41.09 hrs, Volume= 0.496 af
Primary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
Peak Elev= 180.37' @ 41.09 hrs Surf.Area= 4,150 sf Storage= 1,472 cf

Plug-Flow detention time= 169.9 min calculated for 0.496 af (99% of inflow)
Center-of-Mass det. time= 156.9 min (2,387.1 - 2,230.3)

Volume	Invert	Avail.Storage	Storage Description
#1	180.00'	16,150 cf	Custom Stage Data (Prismatic) Listed below (Recalc)

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
180.00	3,750	0	0
182.00	5,900	9,650	9,650
183.00	7,100	6,500	16,150

Device	Routing	Invert	Outlet Devices
#1	Discarded	180.00'	1.000 in/hr Exfiltration over Horizontal area
#2	Primary	182.00'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir
			Head (feet) 0.20 0.40 0.60 0.80 1.00
			Coef. (English) 2.80 2.92 3.08 3.30 3.32

Discarded OutFlow Max=0.10 cfs @ 41.09 hrs HW=180.37' (Free Discharge)
↑**1=Exfiltration** (Exfiltration Controls 0.10 cfs)

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=180.00' (Free Discharge)
↑**2=Broad-Crested Rectangular Weir** (Controls 0.00 cfs)

Post Development

NY-Beacon 24-hr SOP 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.


Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 28

Pond 1.1 INF:

Hydrograph



Post Development

NY-Beacon 24-hr SOP 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 29

Stage-Area-Storage for Pond 1.1 INF:

Elevation (feet)	Surface (sq-ft)	Horizontal (sq-ft)	Storage (cubic-feet)
180.00	3,750	3,750	0
180.10	3,857	3,857	380
180.20	3,965	3,965	771
180.30	4,073	4,073	1,173
180.40	4,180	4,180	1,586
180.50	4,288	4,288	2,009
180.60	4,395	4,395	2,443
180.70	4,502	4,502	2,888
180.80	4,610	4,610	3,344
180.90	4,718	4,718	3,810
181.00	4,825	4,825	4,288
181.10	4,932	4,932	4,775
181.20	5,040	5,040	5,274
181.30	5,148	5,148	5,783
181.40	5,255	5,255	6,304
181.50	5,363	5,363	6,834
181.60	5,470	5,470	7,376
181.70	5,577	5,577	7,928
181.80	5,685	5,685	8,492
181.90	5,793	5,793	9,065
182.00	5,900	5,900	9,650
182.10	6,020	6,020	10,246
182.20	6,140	6,140	10,854
182.30	6,260	6,260	11,474
182.40	6,380	6,380	12,106
182.50	6,500	6,500	12,750
182.60	6,620	6,620	13,406
182.70	6,740	6,740	14,074
182.80	6,860	6,860	14,754
182.90	6,980	6,980	15,446
183.00	7,100	7,100	16,150

Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 30

Summary for Pond 1.2 FS:

Inflow Area = 0.500 ac, 62.00% Impervious, Inflow Depth = 3.69" for 10-yr event
Inflow = 2.28 cfs @ 12.03 hrs, Volume= 0.154 af
Outflow = 2.28 cfs @ 12.03 hrs, Volume= 0.154 af, Atten= 0%, Lag= 0.0 min
Primary = 1.45 cfs @ 12.03 hrs, Volume= 0.146 af
Secondary = 0.83 cfs @ 12.03 hrs, Volume= 0.008 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs

Peak Elev= 187.48' @ 12.03 hrs

Flood Elev= 189.00'

Device	Routing	Invert	Outlet Devices
#1	Primary	186.40'	8.0" Round Culvert L= 20.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 186.40' / 185.80' S= 0.0300 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.35 sf
#2	Secondary	186.40'	12.0" Round Culvert L= 50.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 186.40' / 185.50' S= 0.0180 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.79 sf
#3	Device 2	187.30'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Primary OutFlow Max=1.44 cfs @ 12.03 hrs HW=187.47' (Free Discharge)

↑**1=Culvert** (Inlet Controls 1.44 cfs @ 4.13 fps)

Secondary OutFlow Max=0.77 cfs @ 12.03 hrs HW=187.47' (Free Discharge)

↑**2=Culvert** (Passes 0.77 cfs of 2.85 cfs potential flow)

↑**3=Broad-Crested Rectangular Weir** (Weir Controls 0.77 cfs @ 1.15 fps)

Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.


Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 31

Pond 1.2 FS:

Hydrograph



Post Development

NY-Beacon 24-hr SOP 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 32

Stage-Area-Storage for Pond 1.2 FS:

Elevation (feet)	Storage (cubic-feet)	Elevation (feet)	Storage (cubic-feet)	Elevation (feet)	Storage (cubic-feet)
186.40	0	187.44	0	188.48	0
186.42	0	187.46	0	188.50	0
186.44	0	187.48	0	188.52	0
186.46	0	187.50	0	188.54	0
186.48	0	187.52	0	188.56	0
186.50	0	187.54	0	188.58	0
186.52	0	187.56	0	188.60	0
186.54	0	187.58	0	188.62	0
186.56	0	187.60	0	188.64	0
186.58	0	187.62	0	188.66	0
186.60	0	187.64	0	188.68	0
186.62	0	187.66	0	188.70	0
186.64	0	187.68	0	188.72	0
186.66	0	187.70	0	188.74	0
186.68	0	187.72	0	188.76	0
186.70	0	187.74	0	188.78	0
186.72	0	187.76	0	188.80	0
186.74	0	187.78	0	188.82	0
186.76	0	187.80	0	188.84	0
186.78	0	187.82	0	188.86	0
186.80	0	187.84	0	188.88	0
186.82	0	187.86	0	188.90	0
186.84	0	187.88	0	188.92	0
186.86	0	187.90	0	188.94	0
186.88	0	187.92	0	188.96	0
186.90	0	187.94	0	188.98	0
186.92	0	187.96	0	189.00	0
186.94	0	187.98	0		
186.96	0	188.00	0		
186.98	0	188.02	0		
187.00	0	188.04	0		
187.02	0	188.06	0		
187.04	0	188.08	0		
187.06	0	188.10	0		
187.08	0	188.12	0		
187.10	0	188.14	0		
187.12	0	188.16	0		
187.14	0	188.18	0		
187.16	0	188.20	0		
187.18	0	188.22	0		
187.20	0	188.24	0		
187.22	0	188.26	0		
187.24	0	188.28	0		
187.26	0	188.30	0		
187.28	0	188.32	0		
187.30	0	188.34	0		
187.32	0	188.36	0		
187.34	0	188.38	0		
187.36	0	188.40	0		
187.38	0	188.42	0		
187.40	0	188.44	0		
187.42	0	188.46	0		

Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 33

Summary for Pond 1.2 INF:

Inflow Area = 0.500 ac, 62.00% Impervious, Inflow Depth = 3.50" for 10-yr event
Inflow = 1.45 cfs @ 12.03 hrs, Volume= 0.146 af
Outflow = 0.93 cfs @ 12.21 hrs, Volume= 0.146 af, Atten= 36%, Lag= 10.9 min
Discarded = 0.03 cfs @ 8.00 hrs, Volume= 0.086 af
Primary = 0.90 cfs @ 12.21 hrs, Volume= 0.060 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
Peak Elev= 186.41' @ 12.21 hrs Surf.Area= 0.028 ac Storage= 0.053 af

Plug-Flow detention time= 407.0 min calculated for 0.146 af (100% of inflow)
Center-of-Mass det. time= 407.5 min (1,203.1 - 795.6)

Volume	Invert	Avail.Storage	Storage Description
#1A	183.50'	0.026 af	39.50'W x 30.92'L x 3.50'H Field A 0.098 af Overall - 0.034 af Embedded = 0.064 af x 40.0% Voids
#2A	184.00'	0.034 af	ADS StormTech SC-740 x 32 Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap Row Length Adjustment= +0.44' x 6.45 sf x 8 rows
		0.060 af	Total Available Storage

Storage Group A created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Discarded	183.50'	1.000 in/hr Exfiltration over Horizontal area
#2	Primary	185.80'	8.0" Round Culvert L= 10.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 185.80' / 185.50' S= 0.0300 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.35 sf

Discarded OutFlow Max=0.03 cfs @ 8.00 hrs HW=183.54' (Free Discharge)

↑ **1=Exfiltration** (Exfiltration Controls 0.03 cfs)

Primary OutFlow Max=0.88 cfs @ 12.21 hrs HW=186.41' (Free Discharge)

↑ **2=Culvert** (Inlet Controls 0.88 cfs @ 2.65 fps)

Post Development

NY-Beacon 24-hr S0P 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.


Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 34

Pond 1.2 INF:

Hydrograph



Post Development

NY-Beacon 24-hr SOP 10-yr Rainfall=4.70"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 35

Stage-Area-Storage for Pond 1.2 INF:

Elevation (feet)	Horizontal (acres)	Storage (acre-feet)	Elevation (feet)	Horizontal (acres)	Storage (acre-feet)
183.50	0.028	0.000	186.10	0.028	0.049
183.55	0.028	0.001	186.15	0.028	0.050
183.60	0.028	0.001	186.20	0.028	0.050
183.65	0.028	0.002	186.25	0.028	0.051
183.70	0.028	0.002	186.30	0.028	0.052
183.75	0.028	0.003	186.35	0.028	0.052
183.80	0.028	0.003	186.40	0.028	0.053
183.85	0.028	0.004	186.45	0.028	0.054
183.90	0.028	0.004	186.50	0.028	0.054
183.95	0.028	0.005	186.55	0.028	0.055
184.00	0.028	0.006	186.60	0.028	0.055
184.05	0.028	0.007	186.65	0.028	0.056
184.10	0.028	0.008	186.70	0.028	0.056
184.15	0.028	0.009	186.75	0.028	0.057
184.20	0.028	0.010	186.80	0.028	0.058
184.25	0.028	0.011	186.85	0.028	0.058
184.30	0.028	0.012	186.90	0.028	0.059
184.35	0.028	0.014	186.95	0.028	0.059
184.40	0.028	0.015	187.00	0.028	0.060
184.45	0.028	0.016			
184.50	0.028	0.017			
184.55	0.028	0.018			
184.60	0.028	0.019			
184.65	0.028	0.020			
184.70	0.028	0.021			
184.75	0.028	0.023			
184.80	0.028	0.024			
184.85	0.028	0.025			
184.90	0.028	0.026			
184.95	0.028	0.027			
185.00	0.028	0.028			
185.05	0.028	0.029			
185.10	0.028	0.030			
185.15	0.028	0.031			
185.20	0.028	0.032			
185.25	0.028	0.033			
185.30	0.028	0.034			
185.35	0.028	0.035			
185.40	0.028	0.036			
185.45	0.028	0.037			
185.50	0.028	0.038			
185.55	0.028	0.039			
185.60	0.028	0.040			
185.65	0.028	0.041			
185.70	0.028	0.042			
185.75	0.028	0.043			
185.80	0.028	0.044			
185.85	0.028	0.045			
185.90	0.028	0.046			
185.95	0.028	0.046			
186.00	0.028	0.047			
186.05	0.028	0.048			

Post Development

NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 36

Summary for Subcatchment 1.0S:

Runoff = 81.88 cfs @ 12.35 hrs, Volume= 10.647 af, Depth= 5.68"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Area (ac)	CN	Description
8.900	78	Meadow, non-grazed, HSG D
13.400	77	Woods, Good, HSG D
0.200	98	Paved parking, HSG D
22.500	78	Weighted Average
22.300		99.11% Pervious Area
0.200		0.89% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
13.9	100	0.0600	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.16"
4.7	345	0.0600	1.22		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.4	170	0.0800	1.98		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
3.1	280	0.0900	1.50		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.5	225		7.50		Direct Entry, Channel Flow
0.0	36				Direct Entry, Pipe Flow
0.5	360		12.00		Direct Entry, Channel Flow
4.3	30	0.1000	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 3.16"
28.4	1,546	Total			

Post Development

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.
HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC


NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"

Printed 8/27/2019

Page 37

Subcatchment 1.0S:

Hydrograph



Post Development

NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 38

Summary for Subcatchment 1.1S:

Runoff = 24.59 cfs @ 12.03 hrs, Volume= 1.955 af, Depth= 7.11"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"

Area (ac)	CN	Description
1.900	98	Paved parking, HSG D
1.400	80	>75% Grass cover, Good, HSG D
3.300	90	Weighted Average
1.400		42.42% Pervious Area
1.900		57.58% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.0					Direct Entry,

Subcatchment 1.1S:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 39

Summary for Subcatchment 1.2S:

Runoff = 3.76 cfs @ 12.03 hrs, Volume= 0.301 af, Depth= 7.23"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Area (ac)	CN	Description
0.310	98	Paved parking, HSG D
0.190	80	>75% Grass cover, Good, HSG D
0.500	91	Weighted Average
0.190		38.00% Pervious Area
0.310		62.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
5.0					Direct Entry,

Subcatchment 1.2S:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 40


Summary for Reach Design Line:

Inflow Area = 26.300 ac, 9.16% Impervious, Inflow Depth = 5.59" for 100-yr event
Inflow = 91.95 cfs @ 12.32 hrs, Volume= 12.260 af
Outflow = 91.95 cfs @ 12.32 hrs, Volume= 12.260 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs

Reach Design Line:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 41

Summary for Pond 1.1 EDB:

Inflow Area = 3.300 ac, 57.58% Impervious, Inflow Depth = 7.11" for 100-yr event
Inflow = 24.59 cfs @ 12.03 hrs, Volume= 1.955 af
Outflow = 20.62 cfs @ 12.09 hrs, Volume= 1.923 af, Atten= 16%, Lag= 3.9 min
Primary = 0.12 cfs @ 12.09 hrs, Volume= 0.518 af
Secondary = 20.50 cfs @ 12.09 hrs, Volume= 1.405 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
Peak Elev= 186.34' @ 12.09 hrs Surf.Area= 9,516 sf Storage= 24,134 cf

Plug-Flow detention time= 422.8 min calculated for 1.923 af (98% of inflow)
Center-of-Mass det. time= 412.1 min (1,187.3 - 775.2)

Volume	Invert	Avail.Storage	Storage Description
#1	183.00'	30,700 cf	Custom Stage Data (Prismatic) Listed below (Recalc)

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
183.00	5,000	0	0
184.00	6,300	5,650	5,650
186.00	9,000	15,300	20,950
187.00	10,500	9,750	30,700

Device	Routing	Invert	Outlet Devices
#1	Primary	182.00'	4.0" Round Culvert L= 40.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 182.00' / 181.50' S= 0.0125 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.09 sf
#2	Device 1	182.00'	1.5" Vert. Orifice/Grate C= 0.600
#3	Secondary	183.00'	24.0" Round Culvert L= 50.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 183.00' / 182.00' S= 0.0200 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 3.14 sf
#4	Device 3	185.50'	8.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Primary OutFlow Max=0.12 cfs @ 12.09 hrs HW=186.34' (Free Discharge)

↑ **1=Culvert** (Passes 0.12 cfs of 0.56 cfs potential flow)
↑ **2=Orifice/Grate** (Orifice Controls 0.12 cfs @ 9.96 fps)

Secondary OutFlow Max=20.35 cfs @ 12.09 hrs HW=186.34' (Free Discharge)

↑ **3=Culvert** (Passes 20.35 cfs of 23.14 cfs potential flow)
↑ **4=Broad-Crested Rectangular Weir** (Weir Controls 20.35 cfs @ 3.03 fps)

Post Development

NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.


Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 42

Pond 1.1 EDB:

Hydrograph



Post Development

NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 43

Stage-Area-Storage for Pond 1.1 EDB:

Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)	Elevation (feet)	Surface (sq-ft)	Storage (cubic-feet)
183.00	5,000	0	185.60	8,460	17,458
183.05	5,065	252	185.65	8,528	17,883
183.10	5,130	506	185.70	8,595	18,311
183.15	5,195	765	185.75	8,663	18,742
183.20	5,260	1,026	185.80	8,730	19,177
183.25	5,325	1,291	185.85	8,797	19,615
183.30	5,390	1,559	185.90	8,865	20,057
183.35	5,455	1,830	185.95	8,932	20,502
183.40	5,520	2,104	186.00	9,000	20,950
183.45	5,585	2,382	186.05	9,075	21,402
183.50	5,650	2,663	186.10	9,150	21,857
183.55	5,715	2,947	186.15	9,225	22,317
183.60	5,780	3,234	186.20	9,300	22,780
183.65	5,845	3,525	186.25	9,375	23,247
183.70	5,910	3,818	186.30	9,450	23,718
183.75	5,975	4,116	186.35	9,525	24,192
183.80	6,040	4,416	186.40	9,600	24,670
183.85	6,105	4,720	186.45	9,675	25,152
183.90	6,170	5,027	186.50	9,750	25,638
183.95	6,235	5,337	186.55	9,825	26,127
184.00	6,300	5,650	186.60	9,900	26,620
184.05	6,368	5,967	186.65	9,975	27,117
184.10	6,435	6,287	186.70	10,050	27,617
184.15	6,503	6,610	186.75	10,125	28,122
184.20	6,570	6,937	186.80	10,200	28,630
184.25	6,638	7,267	186.85	10,275	29,142
184.30	6,705	7,601	186.90	10,350	29,658
184.35	6,772	7,938	186.95	10,425	30,177
184.40	6,840	8,278	187.00	10,500	30,700
184.45	6,907	8,622			
184.50	6,975	8,969			
184.55	7,043	9,319			
184.60	7,110	9,673			
184.65	7,178	10,030			
184.70	7,245	10,391			
184.75	7,313	10,755			
184.80	7,380	11,122			
184.85	7,447	11,493			
184.90	7,515	11,867			
184.95	7,582	12,244			
185.00	7,650	12,625			
185.05	7,718	13,009			
185.10	7,785	13,397			
185.15	7,853	13,788			
185.20	7,920	14,182			
185.25	7,988	14,580			
185.30	8,055	14,981			
185.35	8,122	15,385			
185.40	8,190	15,793			
185.45	8,257	16,204			
185.50	8,325	16,619			
185.55	8,393	17,037			

Post Development

NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 44

Summary for Pond 1.1 INF:

Inflow Area = 3.300 ac, 57.58% Impervious, Inflow Depth > 1.88" for 100-yr event
Inflow = 0.12 cfs @ 12.09 hrs, Volume= 0.518 af
Outflow = 0.10 cfs @ 40.74 hrs, Volume= 0.514 af, Atten= 21%, Lag= 1,718.6 min
Discarded = 0.10 cfs @ 40.74 hrs, Volume= 0.514 af
Primary = 0.00 cfs @ 0.00 hrs, Volume= 0.000 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
Peak Elev= 180.39' @ 40.74 hrs Surf.Area= 4,171 sf Storage= 1,549 cf

Plug-Flow detention time= 177.5 min calculated for 0.514 af (99% of inflow)
Center-of-Mass det. time= 159.5 min (2,327.9 - 2,168.4)

Volume	Invert	Avail.Storage	Storage Description
#1	180.00'	16,150 cf	Custom Stage Data (Prismatic) Listed below (Recalc)

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
180.00	3,750	0	0
182.00	5,900	9,650	9,650
183.00	7,100	6,500	16,150

Device	Routing	Invert	Outlet Devices
#1	Discarded	180.00'	1.000 in/hr Exfiltration over Horizontal area
#2	Primary	182.00'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir
			Head (feet) 0.20 0.40 0.60 0.80 1.00
			Coef. (English) 2.80 2.92 3.08 3.30 3.32

Discarded OutFlow Max=0.10 cfs @ 40.74 hrs HW=180.39' (Free Discharge)
↑**1=Exfiltration** (Exfiltration Controls 0.10 cfs)

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=180.00' (Free Discharge)
↑**2=Broad-Crested Rectangular Weir** (Controls 0.00 cfs)

Post Development

NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.


Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 45

Pond 1.1 INF:

Hydrograph



Post Development*NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"*

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 46

Stage-Area-Storage for Pond 1.1 INF:

Elevation (feet)	Surface (sq-ft)	Horizontal (sq-ft)	Storage (cubic-feet)
180.00	3,750	3,750	0
180.10	3,857	3,857	380
180.20	3,965	3,965	771
180.30	4,073	4,073	1,173
180.40	4,180	4,180	1,586
180.50	4,288	4,288	2,009
180.60	4,395	4,395	2,443
180.70	4,502	4,502	2,888
180.80	4,610	4,610	3,344
180.90	4,718	4,718	3,810
181.00	4,825	4,825	4,288
181.10	4,932	4,932	4,775
181.20	5,040	5,040	5,274
181.30	5,148	5,148	5,783
181.40	5,255	5,255	6,304
181.50	5,363	5,363	6,834
181.60	5,470	5,470	7,376
181.70	5,577	5,577	7,928
181.80	5,685	5,685	8,492
181.90	5,793	5,793	9,065
182.00	5,900	5,900	9,650
182.10	6,020	6,020	10,246
182.20	6,140	6,140	10,854
182.30	6,260	6,260	11,474
182.40	6,380	6,380	12,106
182.50	6,500	6,500	12,750
182.60	6,620	6,620	13,406
182.70	6,740	6,740	14,074
182.80	6,860	6,860	14,754
182.90	6,980	6,980	15,446
183.00	7,100	7,100	16,150

Post Development

NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 47

Summary for Pond 1.2 FS:

Inflow Area = 0.500 ac, 62.00% Impervious, Inflow Depth = 7.23" for 100-yr event
Inflow = 3.76 cfs @ 12.03 hrs, Volume= 0.301 af
Outflow = 3.76 cfs @ 12.03 hrs, Volume= 0.301 af, Atten= 0%, Lag= 0.0 min
Primary = 1.59 cfs @ 12.03 hrs, Volume= 0.269 af
Secondary = 2.17 cfs @ 12.03 hrs, Volume= 0.032 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs

Peak Elev= 187.63' @ 12.03 hrs

Flood Elev= 189.00'

Device	Routing	Invert	Outlet Devices
#1	Primary	186.40'	8.0" Round Culvert L= 20.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 186.40' / 185.80' S= 0.0300 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.35 sf
#2	Secondary	186.40'	12.0" Round Culvert L= 50.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 186.40' / 185.50' S= 0.0180 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.79 sf
#3	Device 2	187.30'	4.0' long x 0.5' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 Coef. (English) 2.80 2.92 3.08 3.30 3.32

Primary OutFlow Max=1.58 cfs @ 12.03 hrs HW=187.62' (Free Discharge)

↑**1=Culvert** (Inlet Controls 1.58 cfs @ 4.53 fps)

Secondary OutFlow Max=2.08 cfs @ 12.03 hrs HW=187.62' (Free Discharge)

↑**2=Culvert** (Passes 2.08 cfs of 3.21 cfs potential flow)

↑**3=Broad-Crested Rectangular Weir** (Weir Controls 2.08 cfs @ 1.62 fps)

Post Development

NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"


Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 48

Pond 1.2 FS:



Post Development*NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"*

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 49

Stage-Area-Storage for Pond 1.2 FS:

Elevation (feet)	Storage (cubic-feet)	Elevation (feet)	Storage (cubic-feet)	Elevation (feet)	Storage (cubic-feet)
186.40	0	187.44	0	188.48	0
186.42	0	187.46	0	188.50	0
186.44	0	187.48	0	188.52	0
186.46	0	187.50	0	188.54	0
186.48	0	187.52	0	188.56	0
186.50	0	187.54	0	188.58	0
186.52	0	187.56	0	188.60	0
186.54	0	187.58	0	188.62	0
186.56	0	187.60	0	188.64	0
186.58	0	187.62	0	188.66	0
186.60	0	187.64	0	188.68	0
186.62	0	187.66	0	188.70	0
186.64	0	187.68	0	188.72	0
186.66	0	187.70	0	188.74	0
186.68	0	187.72	0	188.76	0
186.70	0	187.74	0	188.78	0
186.72	0	187.76	0	188.80	0
186.74	0	187.78	0	188.82	0
186.76	0	187.80	0	188.84	0
186.78	0	187.82	0	188.86	0
186.80	0	187.84	0	188.88	0
186.82	0	187.86	0	188.90	0
186.84	0	187.88	0	188.92	0
186.86	0	187.90	0	188.94	0
186.88	0	187.92	0	188.96	0
186.90	0	187.94	0	188.98	0
186.92	0	187.96	0	189.00	0
186.94	0	187.98	0		
186.96	0	188.00	0		
186.98	0	188.02	0		
187.00	0	188.04	0		
187.02	0	188.06	0		
187.04	0	188.08	0		
187.06	0	188.10	0		
187.08	0	188.12	0		
187.10	0	188.14	0		
187.12	0	188.16	0		
187.14	0	188.18	0		
187.16	0	188.20	0		
187.18	0	188.22	0		
187.20	0	188.24	0		
187.22	0	188.26	0		
187.24	0	188.28	0		
187.26	0	188.30	0		
187.28	0	188.32	0		
187.30	0	188.34	0		
187.32	0	188.36	0		
187.34	0	188.38	0		
187.36	0	188.40	0		
187.38	0	188.42	0		
187.40	0	188.44	0		
187.42	0	188.46	0		

Post Development

NY-Beacon 24-hr S0P 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 50

Summary for Pond 1.2 INF:

Inflow Area = 0.500 ac, 62.00% Impervious, Inflow Depth = 6.45" for 100-yr event
Inflow = 1.59 cfs @ 12.03 hrs, Volume= 0.269 af
Outflow = 1.46 cfs @ 12.14 hrs, Volume= 0.269 af, Atten= 8%, Lag= 6.9 min
Discarded = 0.03 cfs @ 5.15 hrs, Volume= 0.092 af
Primary = 1.44 cfs @ 12.14 hrs, Volume= 0.176 af

Routing by Stor-Ind method, Time Span= 0.00-72.00 hrs, dt= 0.05 hrs
Peak Elev= 186.86' @ 12.14 hrs Surf.Area= 0.028 ac Storage= 0.058 af

Plug-Flow detention time= 244.4 min calculated for 0.269 af (100% of inflow)
Center-of-Mass det. time= 245.0 min (1,022.6 - 777.6)

Volume	Invert	Avail.Storage	Storage Description
#1A	183.50'	0.026 af	39.50'W x 30.92'L x 3.50'H Field A 0.098 af Overall - 0.034 af Embedded = 0.064 af x 40.0% Voids
#2A	184.00'	0.034 af	ADS StormTech SC-740 x 32 Inside #1 Effective Size= 44.6"W x 30.0"H => 6.45 sf x 7.12'L = 45.9 cf Overall Size= 51.0"W x 30.0"H x 7.56'L with 0.44' Overlap Row Length Adjustment= +0.44' x 6.45 sf x 8 rows
		0.060 af	Total Available Storage

Storage Group A created with Chamber Wizard

Device	Routing	Invert	Outlet Devices
#1	Discarded	183.50'	1.000 in/hr Exfiltration over Horizontal area
#2	Primary	185.80'	8.0" Round Culvert L= 10.0' CPP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 185.80' / 185.50' S= 0.0300 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.35 sf

Discarded OutFlow Max=0.03 cfs @ 5.15 hrs HW=183.54' (Free Discharge)

↑ **1=Exfiltration** (Exfiltration Controls 0.03 cfs)

Primary OutFlow Max=1.43 cfs @ 12.14 hrs HW=186.86' (Free Discharge)

↑ **2=Culvert** (Inlet Controls 1.43 cfs @ 4.11 fps)

Post Development

NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.


Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 51

Pond 1.2 INF:

Hydrograph



Post Development*NY-Beacon 24-hr SOP 100-yr Rainfall=8.31"*

Prepared by Insite Engineering, Surveying & Landscape Architecture, P.C.

Printed 8/27/2019

HydroCAD® 10.00-15 s/n 02171 © 2015 HydroCAD Software Solutions LLC

Page 52

Stage-Area-Storage for Pond 1.2 INF:

Elevation (feet)	Horizontal (acres)	Storage (acre-feet)	Elevation (feet)	Horizontal (acres)	Storage (acre-feet)
183.50	0.028	0.000	186.10	0.028	0.049
183.55	0.028	0.001	186.15	0.028	0.050
183.60	0.028	0.001	186.20	0.028	0.050
183.65	0.028	0.002	186.25	0.028	0.051
183.70	0.028	0.002	186.30	0.028	0.052
183.75	0.028	0.003	186.35	0.028	0.052
183.80	0.028	0.003	186.40	0.028	0.053
183.85	0.028	0.004	186.45	0.028	0.054
183.90	0.028	0.004	186.50	0.028	0.054
183.95	0.028	0.005	186.55	0.028	0.055
184.00	0.028	0.006	186.60	0.028	0.055
184.05	0.028	0.007	186.65	0.028	0.056
184.10	0.028	0.008	186.70	0.028	0.056
184.15	0.028	0.009	186.75	0.028	0.057
184.20	0.028	0.010	186.80	0.028	0.058
184.25	0.028	0.011	186.85	0.028	0.058
184.30	0.028	0.012	186.90	0.028	0.059
184.35	0.028	0.014	186.95	0.028	0.059
184.40	0.028	0.015	187.00	0.028	0.060
184.45	0.028	0.016			
184.50	0.028	0.017			
184.55	0.028	0.018			
184.60	0.028	0.019			
184.65	0.028	0.020			
184.70	0.028	0.021			
184.75	0.028	0.023			
184.80	0.028	0.024			
184.85	0.028	0.025			
184.90	0.028	0.026			
184.95	0.028	0.027			
185.00	0.028	0.028			
185.05	0.028	0.029			
185.10	0.028	0.030			
185.15	0.028	0.031			
185.20	0.028	0.032			
185.25	0.028	0.033			
185.30	0.028	0.034			
185.35	0.028	0.035			
185.40	0.028	0.036			
185.45	0.028	0.037			
185.50	0.028	0.038			
185.55	0.028	0.039			
185.60	0.028	0.040			
185.65	0.028	0.041			
185.70	0.028	0.042			
185.75	0.028	0.043			
185.80	0.028	0.044			
185.85	0.028	0.045			
185.90	0.028	0.046			
185.95	0.028	0.046			
186.00	0.028	0.047			
186.05	0.028	0.048			

APPENDIX D

Project and Owner information

Site Data:

Beacon Views
City of Beacon
Dutchess County, New York

Owner Information:

Highlands @ Beacon, LLC
2847 Church Street
Pine Plains, New York 12567

Applicant Information:

Beacon Views, LLC
500 River Avenue
Wakefield, New Jersey 08701

Party Responsible for Implementation of the Stormwater Pollution Prevention Plan (Including Maintenance During and After Construction):

Beacon Views, LLC
500 River Avenue
Wakefield, New Jersey 08701

Qualified Professional Responsible for Inspection of the Stormwater Pollution Prevention Plan:

Inspector to be determined at time of construction

APPENDIX E

NYSDEC SPDES for Construction Activities Construction Site Log Book

APPENDIX F
CONSTRUCTION SITE INSPECTION
AND MAINTENANCE LOG BOOK

**STATE POLLUTANT DISCHARGE ELIMINATION SYSTEM FOR CONSTRUCTION
ACTIVITIES**

SAMPLE CONSTRUCTION SITE LOG BOOK

Table of Contents

- I. Pre-Construction Meeting Documents
 - a. Preamble to Site Assessment and Inspections
 - b. Pre-Construction Site Assessment Checklist

- II. Construction Duration Inspections
 - a. Directions
 - b. Modification to the SWPPP

I. PRE-CONSTRUCTION MEETING DOCUMENTS

Project Name _____
Permit No. _____ **Date of Authorization** _____
Name of Operator _____
Prime Contractor _____

a. Preamble to Site Assessment and Inspections

The Following Information To Be Read By All Person's Involved in The Construction of Stormwater Related Activities:

The Operator agrees to have a qualified inspector¹ conduct an assessment of the site prior to the commencement of construction² and certify in this inspection report that the appropriate erosion and sediment controls described in the SWPPP have been adequately installed or implemented to ensure overall preparedness of the site for the commencement of construction.

Prior to the commencement of construction, the Operator shall certify in this site logbook that the SWPPP has been prepared in accordance with the State's standards and meets all Federal, State and local erosion and sediment control requirements. A preconstruction meeting should be held to review all of the SWPPP requirements with construction personnel.

When construction starts, site inspections shall be conducted by the qualified inspector at least every 7 calendar days. The Operator shall maintain a record of all inspection reports in this site logbook. The site logbook shall be maintained on site and be made available to the permitting authorities upon request.

Prior to filing the Notice of Termination or the end of permit term, the Operator shall have a qualified inspector perform a final site inspection. The qualified inspector shall certify that the site has undergone final stabilization³ using either vegetative or structural stabilization methods and that all temporary erosion and sediment controls (such as silt fencing) not needed for long-term erosion control have been removed. In addition, the Operator must identify and certify that all permanent structures described in the SWPPP have been constructed and provide the owner(s) with an operation and maintenance plan that ensures the structure(s) continuously functions as designed.

1 Refer to "Qualified Inspector" inspection requirements in the current SPDES General Permit for Stormwater Discharges from Construction Activity for complete list of inspection requirements.

2 "Commencement of construction" means the initial removal of vegetation and disturbance of soils associated with clearing, grading or excavating activities or other construction activities.

3 "Final stabilization" means that all soil-disturbing activities at the site have been completed and a uniform, perennial vegetative cover with a density of eighty (80) percent has been established or equivalent stabilization measures (such as the use of mulches or geotextiles) have been employed on all unpaved areas and areas not covered by permanent structures.

b. Pre-construction Site Assessment Checklist
(NOTE: Provide comments below as necessary)

1. Notice of Intent, SWPPP, and Contractors Certification:

Yes No NA

- ☐ ☐ ☐ Has a Notice of Intent been filed with the NYS Department of Conservation?
- ☐ ☐ ☐ Is the SWPPP on-site? Where? _____
- ☐ ☐ ☐ Is the Plan current? What is the latest revision date? _____
- ☐ ☐ ☐ Is a copy of the NOI (with brief description) onsite? Where? _____
- ☐ ☐ ☐ Have all contractors involved with stormwater related activities signed a contractor's certification?

2. Resource Protection

Yes No NA

- ☐ ☐ ☐ Are construction limits clearly flagged or fenced?
- ☐ ☐ ☐ Important trees and associated rooting zones, on-site septic system absorption fields, existing vegetated areas suitable for filter strips, especially in perimeter areas, have been flagged for protection.
- ☐ ☐ ☐ Creek crossings installed prior to land-disturbing activity, including clearing and blasting.

3. Surface Water Protection

Yes No NA

- ☐ ☐ ☐ Clean stormwater runoff has been diverted from areas to be disturbed.
- ☐ ☐ ☐ Bodies of water located either on site or in the vicinity of the site have been identified and protected.
- ☐ ☐ ☐ Appropriate practices to protect on-site or downstream surface water are installed.
- ☐ ☐ ☐ Are clearing and grading operations divided into areas <5 acres?

4. Stabilized Construction Access

Yes No NA

- ☐ ☐ ☐ A temporary construction entrance to capture mud and debris from construction vehicles before they enter the public highway has been installed.
- ☐ ☐ ☐ Other access areas (entrances, construction routes, equipment parking areas) are stabilized immediately as work takes place with gravel or other cover.
- ☐ ☐ ☐ Sediment tracked onto public streets is removed or cleaned on a regular basis.

5. Sediment Controls

Yes No NA

- ☐ ☐ ☐ Silt fence material and installation comply with the standard drawing and specifications.
- ☐ ☐ ☐ Silt fences are installed at appropriate spacing intervals
- ☐ ☐ ☐ Sediment/detention basin was installed as first land disturbing activity.
- ☐ ☐ ☐ Sediment traps and barriers are installed.

6. Pollution Prevention for Waste and Hazardous Materials

Yes No NA

- ☐ ☐ ☐ The Operator or designated representative has been assigned to implement the spill prevention avoidance and response plan.
- ☐ ☐ ☐ The plan is contained in the SWPPP on page _____
- ☐ ☐ ☐ Appropriate materials to control spills are onsite. Where? _____

II. CONSTRUCTION DURATION INSPECTIONS

a. Directions:

Inspection Forms will be filled out during the entire construction phase of the project.

Required Elements:

- 1) On a site map, indicate the extent of all disturbed site areas and drainage pathways. Indicate site areas that are expected to undergo initial disturbance or significant site work within the next 14-day period;
- 2) Indicate on a site map all areas of the site that have undergone temporary or permanent stabilization;
- 3) Indicate all disturbed site areas that have not undergone active site work during the previous 14-day period;
- 4) Inspect all sediment control practices and record the approximate degree of sediment accumulation as a percentage of sediment storage volume (for example, 10 percent, 20 percent, 50 percent);
- 5) Inspect all erosion and sediment control practices and record all maintenance requirements such as verifying the integrity of barrier or diversion systems (earthen berms or silt fencing) and containment systems (sediment basins and sediment traps). Identify any evidence of rill or gully erosion occurring on slopes and any loss of stabilizing vegetation or seeding/mulching. Document any excessive deposition of sediment or ponding water along barrier or diversion systems. Record the depth of sediment within containment structures, any erosion near outlet and overflow structures, and verify the ability of rock filters around perforated riser pipes to pass water; and
- 6) Immediately report to the Operator any deficiencies that are identified with the implementation of the SWPPP.

SITE PLAN/SKETCH

Inspector (print name)

Date of Inspection

Qualified Inspector (print name)

Qualified Inspector Signature

The above signed acknowledges that, to the best of his/her knowledge, all information provided on the forms is accurate and complete.

Maintaining Water Quality**Yes No NA**

- ☐ ☐ ☐ Is there an increase in turbidity causing a substantial visible contrast to natural conditions at the outfalls?
- ☐ ☐ ☐ Is there residue from oil and floating substances, visible oil film, or globules or grease at the outfalls?
- ☐ ☐ ☐ All disturbance is within the limits of the approved plans.
- ☐ ☐ ☐ Have receiving lake/bay, stream, and/or wetland been impacted by silt from project?

Housekeeping

1. General Site Conditions

Yes No NA

- ☐ ☐ ☐ Is construction site litter, debris and spoils appropriately managed?
- ☐ ☐ ☐ Are facilities and equipment necessary for implementation of erosion and sediment control in working order and/or properly maintained?
- ☐ ☐ ☐ Is construction impacting the adjacent property?
- ☐ ☐ ☐ Is dust adequately controlled?

2. Temporary Stream Crossing

Yes No NA

- ☐ ☐ ☐ Maximum diameter pipes necessary to span creek without dredging are installed.
- ☐ ☐ ☐ Installed non-woven geotextile fabric beneath approaches.
- ☐ ☐ ☐ Is fill composed of aggregate (no earth or soil)?
- ☐ ☐ ☐ Rock on approaches is clean enough to remove mud from vehicles & prevent sediment from entering stream during high flow.

3. Stabilized Construction Access

Yes No NA

- ☐ ☐ ☐ Stone is clean enough to effectively remove mud from vehicles.
- ☐ ☐ ☐ Installed per standards and specifications?
- ☐ ☐ ☐ Does all traffic use the stabilized entrance to enter and leave site?
- ☐ ☐ ☐ Is adequate drainage provided to prevent ponding at entrance?

Runoff Control Practices

1. Excavation Dewatering

Yes No NA

- ☐ ☐ ☐ Upstream and downstream berms (sandbags, inflatable dams, etc.) are installed per plan.
- ☐ ☐ ☐ Clean water from upstream pool is being pumped to the downstream pool.
- ☐ ☐ ☐ Sediment laden water from work area is being discharged to a silt-trapping device.
- ☐ ☐ ☐ Constructed upstream berm with one-foot minimum freeboard.

Runoff Control Practices (continued)

2. Flow Spreader

Yes No NA

- ☐ ☐ ☐ Installed per plan.
- ☐ ☐ ☐ Constructed on undisturbed soil, not on fill, receiving only clear, non-sediment laden flow.
- ☐ ☐ ☐ Flow sheets out of level spreader without erosion on downstream edge.

3. Interceptor Dikes and Swales

Yes No NA

- ☐ ☐ ☐ Installed per plan with minimum side slopes 2H:1V or flatter.
- ☐ ☐ ☐ Stabilized by geotextile fabric, seed, or mulch with no erosion occurring.
- ☐ ☐ ☐ Sediment-laden runoff directed to sediment trapping structure

4. Stone Check Dam

Yes No NA

- ☐ ☐ ☐ Is channel stable? (flow is not eroding soil underneath or around the structure).
- ☐ ☐ ☐ Check is in good condition (rocks in place and no permanent pools behind the structure).
- ☐ ☐ ☐ Has accumulated sediment been removed?.

5. Rock Outlet Protection

Yes No NA

- ☐ ☐ ☐ Installed per plan.
- ☐ ☐ ☐ Installed concurrently with pipe installation.

Soil Stabilization

1. Topsoil and Spoil Stockpiles

Yes No NA

- ☐ ☐ ☐ Stockpiles are stabilized with vegetation and/or mulch.
- ☐ ☐ ☐ Sediment control is installed at the toe of the slope.

2. Revegetation

Yes No NA

- ☐ ☐ ☐ Temporary seedings and mulch have been applied to idle areas.
- ☐ ☐ ☐ 4 inches minimum of topsoil has been applied under permanent seedings

Sediment Control Practices

1. Silt Fence and Linear Barriers

Yes No NA

- ☐ ☐ ☐ Installed on Contour, 10 feet from toe of slope (not across conveyance channels).
- ☐ ☐ ☐ Joints constructed by wrapping the two ends together for continuous support.
- ☐ ☐ ☐ Fabric buried 6 inches minimum.
- ☐ ☐ ☐ Posts are stable, fabric is tight and without rips or frayed areas.

Sediment accumulation is ____% of design capacity.

Sediment Control Practices (continued)

2. Storm Drain Inlet Protection (Use for Stone & Block; Filter Fabric; Curb; or, Excavated; Filter Sock or Manufactured practices)

Yes No NA

- ☐ ☐ ☐ Installed concrete blocks lengthwise so open ends face outward, not upward.
☐ ☐ ☐ Placed wire screen between No. 3 crushed stone and concrete blocks.
☐ ☐ ☐ Drainage area is 1acre or less.
☐ ☐ ☐ Excavated area is 900 cubic feet.
☐ ☐ ☐ Excavated side slopes should be 2:1.
☐ ☐ ☐ 2" x 4" frame is constructed and structurally sound.
☐ ☐ ☐ Posts 3-foot maximum spacing between posts.
☐ ☐ ☐ Fabric is embedded 1 to 1.5 feet below ground and secured to frame/posts with staples at max 8-inch spacing.
☐ ☐ ☐ Posts are stable, fabric is tight and without rips or frayed areas.
☐ ☐ ☐ Manufactured insert fabric is free of tears and punctures.
☐ ☐ ☐ Filter Sock is not torn or flattened and fill material is contained within the mesh sock.

Sediment accumulation ____% of design capacity.

3. Temporary Sediment Trap

Yes No NA

- ☐ ☐ ☐ Outlet structure is constructed per the approved plan or drawing.
☐ ☐ ☐ Geotextile fabric has been placed beneath rock fill.
☐ ☐ ☐ Sediment trap slopes and disturbed areas are stabilized.

Sediment accumulation is ____% of design capacity.

4. Temporary Sediment Basin

Yes No NA

- ☐ ☐ ☐ Basin and outlet structure constructed per the approved plan.
☐ ☐ ☐ Basin side slopes are stabilized with seed/mulch.
☐ ☐ ☐ Drainage structure flushed and basin surface restored upon removal of sediment basin facility.
☐ ☐ ☐ Sediment basin dewatering pool is dewatering at appropriate rate.

Sediment accumulation is ____% of design capacity.

Note: Not all erosion and sediment control practices are included in this listing. Add additional pages to this list as required by site specific design. All practices shall be maintained in accordance with their respective standards.

Construction inspection checklists for post-development stormwater management practices can be found in Appendix F of the New York Stormwater Management Design Manual.

CONSTRUCTION DURATION INSPECTIONS

b. Modifications to the SWPPP (To be completed as described below)

The Operator shall amend the SWPPP whenever:

1. There is a significant change in design, construction, operation, or maintenance which may have a significant effect on the potential for the discharge of pollutants to the waters of the United States and which has not otherwise been addressed in the SWPPP; or
2. The SWPPP proves to be ineffective in:
 - a. Eliminating or significantly minimizing pollutants from sources identified in the SWPPP and as required by this permit; or
 - b. Achieving the general objectives of controlling pollutants in stormwater discharges from permitted construction activity; and
3. Additionally, the SWPPP shall be amended to identify any new contractor or subcontractor that will implement any measure of the SWPPP.

Modification & Reason:This image shows a full page of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page, providing a template for handwriting practice or general writing. There are no margins, text, or other markings on the page.

APPENDIX F

NYSDEC Stormwater Design Manual Chapter 5 Analysis

Table Key: • = Practice Used in Accordance with Chapter 5 Requirements
 o = Practice Not Used
 - = Practice is Not Applicable

NYSDEC Chapter 5 Requirements	Subcatchments		Remarks
	1.1	1.2	
Chapter 5, Section 5.1: Preservation of Natural Features and Conservation Design			
Practices			
Preservation of Undisturbed Areas	●	●	See Note #2
Preservation of Buffers	-	-	
Reduction of Clearing & Grading	●	●	See Note #4
Locating Development in Less Sensitive Areas	●	●	See Note #4
Open Space Design	-	-	
Soil Restoration	●	●	See Note #5
Chapter 5, Section 5.2: Reduction of Impervious Cover			
Practices			
Roadway Reduction	-	-	
Sidewalk Reduction	●	●	
Driveway Reduction	●	●	See Note #1
Cul-de-sac Reduction	-	-	
Building Footprint Reduction	●	●	See Note #3
Parking Reduction	●	●	See Note #4
Conservation of Natural Areas	-	-	See Note #2
Sheetflow to Riparian Buffers or Filter Strips	-	-	
Vegetated Swale	●	●	
Tree Planting / Tree Pit	-	-	
Disconnection of Rooftop Runoff	-	-	
Stream Daylighting	-	-	
Rain Gardens	-	-	
Green Roofs	-	-	
Stormwater Planters	-	-	
Rain Barrels / Cisterns	-	-	
Porous Pavement	-	-	

Notes:

1. The proposed driveway entrance has been designed to provide a minimum width for safe ingress and egress for the development.
2. Although no formal calculations have been provided, the subject project has provided conservation of natural areas to the maximum extent practical.
3. The proposed buildings are multi-story, thus minimize the building footprints.
4. The reduction in clearing and grading, as well as the driveway and parking areas foot print reduction will be enforced with the approval of the project PSWPPP. Notes on the project plans, establish that any changes in the project plans would require an amended approval from the necessary regulatory agencies
5. Soil restoration requirements per NYSDEC standards shown on project plans.

APPENDIX G

NYSDEC Infiltration Construction and Maintenance Inspection Checklist

Infiltration Trench Construction Inspection Checklist

Project:

Location:

Site Status:

Date:

Time:

Inspector:

CONSTRUCTION SEQUENCE	SATISFACTORY/ UNSATISFACTORY	COMMENTS
1. Pre-Construction		
Pre-construction meeting		
Runoff diverted		
Soil permeability tested		
Groundwater / bedrock sufficient at depth		
2. Excavation		
Size and location		
Side slopes stable		
Excavation does not compact subsoils		
3. Filter Fabric Placement		
Fabric specifications		
Placed on bottom, sides, and top		

CONSTRUCTION SEQUENCE	SATISFACTORY / UNSATISFACTORY	COMMENTS
4. Aggregate Material		
Size as specified		
Clean / washed material		
Placed properly		
5. Observation Well		
Pipe size		
Removable cap / footplate		
Initial depth = _____ feet		
6. Final Inspection		
Pretreatment facility in place		
Contributing watershed stabilized prior to flow diversion		
Outlet		

Comments:

[illegible]

Actions to be Taken:

Infiltration Trench Operation, Maintenance, and Management Inspection Checklist

Project:
Location:
Site Status:

Date:

Time:

Inspector:

MAINTENANCE ITEM	SATISFACTORY / UNSATISFACTORY	COMMENTS
1. Debris Cleanout (Monthly)		
Trench surface clear of debris		
Inflow pipes clear of debris		
Overflow spillway clear of debris		
Inlet area clear of debris		
2. Sediment Traps or Forebays (Annual)		
Obviously trapping sediment		
Greater than 50% of storage volume remaining		
3. Dewatering (Monthly)		
Trench dewaterers between storms		
4. Sediment Cleanout of Trench (Annual)		
No evidence of sedimentation in trench		
Sediment accumulation doesn't yet require cleanout		
5. Inlets (Annual)		

MAINTENANCE ITEM	SATISFACTORY / UNSATISFACTORY	COMMENTS
Good condition		
No evidence of erosion		
6. Outlet/Overflow Spillway (Annual)		
Good condition, no need for repair		
No evidence of erosion		
7. Aggregate Repairs (Annual)		
Surface of aggregate clean		
Top layer of stone does not need replacement		
Trench does not need rehabilitation		

Comments:

Actions to be Taken:

Infiltration Basin Construction Inspection Checklist

Project:
 Location:
 Site Status:

Date:

Time:

Inspector:

CONSTRUCTION SEQUENCE	SATISFACTORY/ UNSATISFACTORY	COMMENTS
1. Pre-Construction		
Runoff diverted		
Soil permeability tested		
Groundwater / bedrock depth		
2. Excavation		
Size and location		
Side slopes stable		
Excavation does not compact subsoils		
3. Embankment		
Barrel		
Anti-seep collar or Filter diaphragm		
Fill material		

CONSTRUCTION SEQUENCE	SATISFACTORY/ UNSATISFACTORY	COMMENTS
4. Final Excavation		
Drainage area stabilized		
Sediment removed from facility		
Basin floor tilled		
Facility stabilized		
5. Final Inspection		
Pretreatment facility in place		
Inlets / outlets		
Contributing watershed stabilized before flow is routed to the facility		

Comments:

Actions to be Taken:

APPENDIX H
Hydrodynamic Separator Sizing and Maintenance Manual



State of New Jersey

PHILIP D. MURPHY
Governor

DEPARTMENT OF ENVIRONMENTAL PROTECTION

CATHERINE R. McCABE
Acting Commissioner

SHEILA Y. OLIVER
Lt. Governor

Mail Code – 401-02B
Division of Water Quality
Bureau of Nonpoint Pollution Control
P.O. Box 420 – 401 E. State St.
Trenton, NJ 08625-0420
Phone: (609) 633-7021 / Fax: (609) 777-0432
http://www.state.nj.us/dep/dwq/bnpc_home.htm

March 27, 2018

Graham Bryant, M.Sc., P.E.
President
Hydroworks, LLC
136 Central Avenue
Clark, NJ 07066

Re: MTD Lab Certification
HydroStorm Hydrodynamic Separator by Hydroworks, LLC
Online Installation

TSS Removal Rate 50%

Dear Mr. Bryant:

The Stormwater Management rules under N.J.A.C. 7:8-5.5(b) and 5.7 (c) allow the use of manufactured treatment devices (MTDs) for compliance with the design and performance standards at N.J.A.C. 7:8-5 if the pollutant removal rates have been verified by the New Jersey Corporation for Advanced Technology (NJCAT) and have been certified by the New Jersey Department of Environmental Protection (NJDEP). Hydroworks, LLC has requested an MTD Laboratory Certification for the Hydroworks HydroStorm Hydrodynamic Separator.

The project falls under the “Procedure for Obtaining Verification of a Stormwater Manufactured Treatment Device from New Jersey Corporation for Advance Technology” dated January 25, 2013. The applicable protocol is the “New Jersey Laboratory Testing Protocol to Assess Total Suspended Solids Removal by a Hydrodynamic Sedimentation Manufactured Treatment Device” dated January 25, 2013.

NJCAT verification documents submitted to the NJDEP indicate that the requirements of the aforementioned protocol have been met or exceeded. The NJCAT letter also included a recommended certification TSS removal rate and the required maintenance plan. The NJCAT Verification Report with the Verification Appendix (dated February 2018) for this device is published online at <http://www.njcat.org/verification-process/technology-verification-database.html>.

The NJDEP certifies the use of the HydroStorm by Hydroworks, LLC at a TSS removal rate of 50% when designed, operated, and maintained in accordance with the information provided in the Verification Appendix and the following conditions:

1. The maximum treatment flow rate (MTFR) for the manufactured treatment device (MTD) is calculated using the New Jersey Water Quality Design Storm (1.25 inches in 2 hrs) in N.J.A.C. 7:8-5.5.
2. The HydroStorm shall be installed using the same configuration reviewed by NJCAT and shall be sized in accordance with the criteria specified in item 6 below.
3. This HydroStorm cannot be used in series with another MTD or a media filter (such as a sand filter) to achieve an enhanced removal rate for total suspended solids (TSS) removal under N.J.A.C. 7:8-5.5.
4. Additional design criteria for MTDs can be found in Chapter 9.6 of the New Jersey Stormwater Best Management Practices (NJ Stormwater BMP) Manual, which can be found online at www.njstormwater.org.
5. The maintenance plan for a site using this device shall incorporate, at a minimum, the maintenance requirements for the Hydrostorm. A copy of the maintenance plan is attached to this certification. However, it is recommended to review the maintenance website at <http://www.hydroworks.com/hydrostormo&m.pdf> for any changes to the maintenance requirements.
6. Sizing Requirement:

The example below demonstrates the sizing procedure for the Hydrostorm:

Example: A 0.25-acre impervious site is to be treated to 50% TSS removal using a HydroStorm. The impervious site runoff (Q) based on the New Jersey Water Quality Design Storm was determined to be 0.79 cfs.

Maximum Treatment Flow Rate (MTFR) Evaluation:

The site runoff (Q) was based on the following:

time of concentration = 10 minutes

i = 3.2 in/hr (page 5-8, Fig. 5-3 of the NJ Stormwater BMP Manual)

c = 0.99 (runoff coefficient for impervious)

$Q = ciA = 0.99 \times 3.2 \times 0.25 = 0.79 \text{ cfs}$

Given the site runoff is 0.79 cfs and based on Table 1 below, the HydroStorm Model HS4 with a MTFR of 0.88 cfs could be used for this site to remove 50% of the TSS from the impervious area without exceeding the MTFR.

The sizing table corresponding to the available system models is noted below. Additional specifications regarding each model can be found in the Verification Appendix under Table A-1.


Table 1 HydroStorm Sizing Information

HydroStorm Model	NJDEP 50% TSS Maximum Treatment Flow Rate (cfs)	Treatment Area (ft²)	Hydraulic Loading Rate (gpm/ft²)	50% Maximum Sediment Storage (ft³)
HS3	0.50	7.1	31.4	3.6
HS4	0.88	12.6	31.4	6.3
HS5	1.37	19.6	31.4	9.8
HS6	1.98	28.3	31.4	14.2
HS7	2.69	38.5	31.4	19.3
HS8	3.52	50.3	31.4	25.2
HS9	4.45	63.6	31.4	31.8
HS10	5.49	78.5	31.4	39.3
HS11	6.65	95.0	31.4	47.5
HS12	7.91	113.0	31.4	56.5

A detailed maintenance plan is mandatory for any project with a Stormwater BMP subject to the Stormwater Management Rules, N.J.A.C. 7:8. The plan must include all of the items identified in the Stormwater Management Rules, N.J.A.C. 7:8-5.8. Such items include, but are not limited to, the list of inspection and maintenance equipment and tools, specific corrective and preventative maintenance tasks, indication of problems in the system, and training of maintenance personnel. Additional information can be found in Chapter 8: Maintenance and Retrofit of Stormwater Management Measures.

If you have any questions regarding the above information, please contact Brian Salvo or Nick Grotts of my office at (609) 633-7021.

Sincerely,



James J. Murphy, Chief
Bureau of Nonpoint Pollution Control

Attachment: Maintenance Plan

cc: Chron File
Richard Magee, NJCAT
Vince Mazzei, NJDEP - DLUR
Ravi Patraju, NJDEP - BES
Gabriel Mahon, NJDEP - BNPC
Brian Salvo, NJDEP – BNPC
Nick Grotts, NJDEP – BNPC



Hydroworks® HydroStorm

Operations & Maintenance Manual

Version 1.0

Please call Hydroworks at 888-290-7900 or email us at support@hydroworks.com if you have any questions regarding the Inspection Checklist. Please fax a copy of the completed checklist to Hydroworks at 888-783-7271 for our records.

Introduction

The HydroStorm is a state of the art hydrodynamic separator. Hydrodynamic separators remove solids, debris and lighter than water (oil, trash, floating debris) pollutants from stormwater. Hydrodynamic separators and other water quality measures are mandated by regulatory agencies (Town/City, State, Federal Government) to protect storm water quality from pollution generated by urban development (traffic, people) as part of new development permitting requirements.

As storm water treatment structures fill up with pollutants they become less and less effective in removing new pollution. Therefore, it is important that storm water treatment structures be maintained on a regular basis to ensure that they are operating at optimum performance. The HydroStorm is no different in this regard and this manual has been assembled to provide the owner/operator with the necessary information to inspect and coordinate maintenance of their HydroStorm.

Hydroworks® HydroStorm Operation

The Hydroworks HydroStorm (HS) separator is a unique hydrodynamic by-pass separator. It incorporates a protected submerged pretreatment zone to collect larger solids, a treatment tank to remove finer solids, and a dual set of weirs to create a high flow bypass. High flows are conveyed directly to the outlet and do not enter the treatment area, however, the submerged pretreatment area still allows removal of coarse solids during high flows.

Under normal or low flows, water enters an inlet area with a horizontal grate. The area underneath the grate is submerged with openings to the main treatment area of the separator. Coarse solids fall through the grate and are either trapped in the pretreatment area or conveyed into the main treatment area depending on the flow rate. Fines are transported into the main treatment area. Openings and weirs in the pretreatment area allow entry of water and solids into the main treatment area and cause water to rotate in the main treatment area creating a vortex motion. Water in the main treatment area is forced to rise along the walls of the separator to discharge from the treatment area to the downstream pipe.

The vortex motion forces solids and floatables to the middle of the inner chamber. Floatables are trapped since the inlet to the treatment area is submerged. The design maximizes the retention of settled solids since solids are forced to the center of the inner chamber by the vortex motion of water while water must flow up the walls of the separator to discharge into the downstream pipe.

A set of high flow weirs near the outlet pipe create a high flow bypass over both the pretreatment area and main treatment chamber. The rate of flow into the treatment area is regulated by the number and size of openings into the treatment chamber and the height of by-pass weirs. High flows flow over the weirs directly to the outlet pipe preventing the scour and resuspension of any fines collected in the treatment chamber.



A central access tube is located in the structure to provide access for cleaning. The arrangement of the inlet area and bypass weirs near the outlet pipe facilitate the use of multiple inlet pipes.




Figure 1. Hydroworks HydroStorm Operation – Plan View

Figure 2 is a profile view of the HydroStorm separator showing the flow patterns for low and high flows.




Figure 2. Hydroworks HydroStorm Operation – Profile View

The HS 4i is an inlet version of the HS 4 separator. There is a catch-basin grate on top of the HS 4i. A funnel sits underneath the grate on the frame and directs the water to the inlet side of the separator to ensure all low flows are properly treated. The whole funnel is removed for inspection and cleaning.




Figure 3. Hydroworks HS 4i Funnel

Inspection

Procedure

Floatables

A visual inspection can be conducted for floatables by removing the covers and looking down into the center access tube of the separator. Separators with an inlet grate (HS 4i or custom separator) will have a plastic funnel located under the grate that must be removed from the frame prior to inspection or maintenance. If you are missing a funnel please contact Hydroworks at the numbers provided at the end of this document.



TSS/Sediment

Inspection for TSS build-up can be conducted using a Sludge Judge®, Core Pro®, AccuSludge® or equivalent sampling device that allows the measurement of the depth of TSS/sediment in the unit. These devices typically have a ball valve at the bottom of the tube that allows water and TSS to flow into the tube when lowering the tube into the unit. Once the unit touches the bottom of the device, it is quickly pulled upward such that the water and TSS in the tube forces the ball valve closed allowing the user to see a full core of water/TSS in the unit. The unit should be inspected for TSS through each of the access covers. Several readings (2 or 3) should be made at each access cover to ensure that an accurate TSS depth measurement is recorded.

Frequency

Construction Period

The HydroStorm separator should be inspected every four weeks and after every large storm (over 0.5" (12.5 mm) of rain) during the construction period.

Post-Construction Period

The Hydroworks HydroStorm separator should be inspected during the first year of operation for normal stabilized sites (grassed or paved areas). If the unit is subject to oil spills or runoff from unstabilized (storage piles, exposed soils) areas the HydroStorm separator should be inspected more frequently (4 times per year). The initial annual inspection will indicate the required future frequency of inspection and maintenance if the unit was maintained after the construction period.

Reporting

Reports should be prepared as part of each inspection and include the following information:

1. Date of inspection
2. GPS coordinates of Hydroworks unit
3. Time since last rainfall
4. Date of last inspection
5. Installation deficiencies (missing parts, incorrect installation of parts)
6. Structural deficiencies (concrete cracks, broken parts)
7. Operational deficiencies (leaks, blockages)
8. Presence of oil sheen or depth of oil layer
9. Estimate of depth/volume of floatables (trash, leaves) captured
10. Sediment depth measured
11. Recommendations for any repairs and/or maintenance for the unit
12. Estimation of time before maintenance is required if not required at time of inspection



A sample inspection checklist is provided at the end of this manual.

Maintenance

Procedure

The Hydroworks HydroStorm unit is typically maintained using a vacuum truck. There are numerous companies that can maintain the HydroStorm separator. Maintenance with a vacuum truck involves removing all of the water and sediment together. The water is then separated from the sediment on the truck or at the disposal facility.

A central access opening (24" or greater) is provided to the gain access to the lower treatment tank of the unit. This is the primary location to maintain by vacuum truck. The pretreatment area can also be vacuumed and/or flushed into the lower treatment tank of the separator for cleaning via the central access once the water level is lowered below the pretreatment floor.

In instances where a vacuum truck is not available other maintenance methods (i.e. clamshell bucket) can be used, but they will be less effective. If a clamshell bucket is used the water must be decanted prior to cleaning since the sediment is under water and typically fine in nature. Disposal of the water will depend on local requirements. Disposal options for the decanted water may include:

1. Discharge into a nearby sanitary sewer manhole
2. Discharge into a nearby LID practice (grassed swale, bioretention)
3. Discharge through a filter bag into a downstream storm drain connection

The local municipality should be consulted for the allowable disposal options for both water and sediments prior to any maintenance operation. Once the water is decanted the sediment can be removed with the clamshell bucket.

Disposal of the contents of the separator depend on local requirements. Maintenance of a Hydroworks HydroStorm unit will typically take 1 to 2 hours based on a vacuum truck and longer for other cleaning methods (i.e. clamshell bucket).






Figure 3. Maintenance Access

Frequency

Construction Period

A HydroStorm separator can fill with construction sediment quickly during the construction period. The HydroStorm must be maintained during the construction period when the depth of TSS/sediment reaches 24" (600 mm). It must also be maintained during the construction period if there is an appreciable depth of oil in the unit (more than a sheen) or if floatables other than oil cover over 50% of the area of the separator

The HydroStorm separator should be maintained at the end of the construction period, prior to operation for the post-construction period.

Post-Construction Period

The HydroStorm was independently tested by Alden Research Laboratory in 2017. A HydroStorm HS 4 was tested for scour with a 50% sediment depth of 0.5 ft. Therefore, maintenance for sediment accumulation is required if the depth of sediment is 1 ft or greater in separators with standard water (sump) depths (Table 1).

There will be designs with increased sediment storage based on specifications or site-specific criteria. A measurement of the total water depth in the separator through the central access tube should be taken and compared to water depth given in Table 1. The standard water depth from Table 1 should be subtracted from the measured water depth and the resulting extra depth should be added to the 1 ft to determine the site-specific sediment maintenance depth for that separator.

For example, if the measured water depth in the HS-7 is 7 feet, then the sediment maintenance depth for that HS-7 is 2 ft ($= 1 + 7 - 6$) and the separator does not need to be cleaned for sediment accumulation until the measure sediment depth is 2 ft.

The HydroStorm separator must also be maintained if there is an appreciable depth of oil in the unit (more than a sheen) or if floatables other than oil cover over 50% of the water surface of the separator.

Table 1 Standard Dimensions for Hydroworks HydroStorm Models

Model	Diameter (ft)	Total Water Depth (ft)	Sediment Maintenance Depth for Table 1 Total Water Depth(ft)
HS-3	3	3	1
HS-4	4	4	1
HS-5	5	4	1
HS-6	6	4	1
HS-7	7	6	1
HS-8	8	7	1
HS-9	9	7.5	1
HS-10	10	8	1
HS-11	11	9	1
HS-12	12	9.5	1



HYDROSTORM INSPECTION SHEET

Date _____
Date of Last Inspection _____

Site _____
City _____
State _____
Owner _____

GPS Coordinates _____

Date of last rainfall _____

Site Characteristics

	Yes	No
Soil erosion evident	☐	☐
Exposed material storage on site	☐	☐
Large exposure to leaf litter (lots of trees)	☐	☐
High traffic (vehicle) area	☐	☐

HydroStorm

	Yes	No
Obstructions in the inlet or outlet	☐ *	☐
Missing internal components	☐ **	☐
Improperly installed inlet or outlet pipes	☐ ***	☐
Internal component damage (cracked, broken, loose pieces)	☐ **	☐
Floating debris in the separator (oil, leaves, trash)	☐	☐
Large debris visible in the separator	☐ *	☐
Concrete cracks/deficiencies	☐ ***	☐
Exposed rebar	☐ **	☐
Water seepage (water level not at outlet pipe invert)	☐ ***	☐
Water level depth below outlet pipe invert _____"		

Routine Measurements

Floating debris depth	< 0.5" (13mm)	☐	>0.5" 13mm)	☐ *
Floating debris coverage	< 50% of surface area	☐	> 50% surface area	☐ *
Sludge depth	< 12" (300mm)	☐	> 12" (300mm)	☐ *

* Maintenance required
** Repairs required
*** Further investigation is required





Hydroworks® HydroStorm

One Year Limited Warranty

Hydroworks, LLC warrants, to the purchaser and subsequent owner(s) during the warranty period subject to the terms and conditions hereof, the Hydroworks HydroStorm to be free from defects in material and workmanship under normal use and service, when properly installed, used, inspected and maintained in accordance with Hydroworks written instructions, for the period of the warranty. The standard warranty period is 1 year.

The warranty period begins once the separator has been manufactured and is available for delivery. Any components determined to be defective, either by failure or by inspection, in material and workmanship will be repaired, replaced or remanufactured at Hydroworks' option provided, however, that by doing so Hydroworks, LLC will not be obligated to replace an entire insert or concrete section, or the complete unit. This warranty does not cover shipping charges, damages, labor, any costs incurred to obtain access to the unit, any costs to repair/replace any surface treatment/cover after repair/replacement, or other charges that may occur due to product failure, repair or replacement.

This warranty does not apply to any material that has been disassembled or modified without prior approval of Hydroworks, LLC, that has been subjected to misuse, misapplication, neglect, alteration, accident or act of God, or that has not been installed, inspected, operated or maintained in accordance with Hydroworks, LLC instructions and is in lieu of all other warranties expressed or implied. Hydroworks, LLC does not authorize any representative or other person to expand or otherwise modify this limited warranty.

The owner shall provide Hydroworks, LLC with written notice of any alleged defect in material or workmanship including a detailed description of the alleged defect upon discovery of the defect. Hydroworks, LLC should be contacted at 136 Central Ave., Clark, NJ 07066 or any other address as supplied by Hydroworks, LLC. (888-290-7900).


This limited warranty is exclusive. There are no other warranties, express or implied, or merchantability or fitness for a particular purpose and none shall be created whether under the uniform commercial code, custom or usage in the industry or the course of dealings between the parties. Hydroworks, LLC will replace any goods that are defective under this warranty as the sole and exclusive remedy for breach of this warranty.

Subject to the foregoing, all conditions, warranties, terms, undertakings or liabilities (including liability as to negligence), expressed or implied, and howsoever arising, as to the condition, suitability, fitness, safety, or title to the Hydroworks HydroStorm are hereby negated and excluded and Hydroworks, LLC gives and makes no such representation, warranty or undertaking except as expressly set forth herein. Under no circumstances shall Hydroworks, LLC be liable to the Purchaser or to any third party for product liability claims; claims arising from the design, shipment, or installation of the HydroStorm, or the cost of other goods or services related to the purchase and installation of the HydroStorm. For this Limited Warranty to apply, the HydroStorm must be installed in accordance with all site conditions required by state and local codes; all other applicable laws; and Hydroworks' written installation instructions.


Hydroworks, LLC expressly disclaims liability for special, consequential or incidental damages (even if it has been advised of the possibility of the same) or breach of expressed or implied warranty. Hydroworks, LLC shall not be liable for penalties or liquidated damages, including loss of production and profits; labor and materials; overhead costs; or other loss or expense incurred by the purchaser or any third party. Specifically excluded from limited warranty coverage are damages to the HydroStorm arising from ordinary wear and tear; alteration, accident, misuse, abuse or neglect; improper maintenance, failure of the product due to improper installation of the concrete sections or improper sizing; or any other event not caused by Hydroworks, LLC. This limited warranty represents Hydroworks' sole liability to the purchaser for claims related to the HydroStorm, whether the claim is based upon contract, tort, or other legal basis.

FIGURES

Z:\E\19131100\Stormwater\Figures\Figure 1 - Location Map.dwg, 8/26/2019 7:56:56 AM, ependleton, 1:1




PROJECT: <u>BEACON VIEWS</u> CITY OF BEACON, DUTCHESS COUNTY, NEW YORK	PREPARED BY:  INSITE ENGINEERING, SURVEYING & LANDSCAPE ARCHITECTURE, P.C. 3 Garrett Place • Carmel, New York 10512 Phone (845) 225-9690 • Fax (845) 225-9717 www.insite-eng.com	DATE: 8-26-19 SCALE: 1" = 500'
DRAWING: <u>LOCATION MAP</u>		PROJECT NO.: 19131.100 FIGURE: 1



SOILS LEGEND		
SOILS	DESCRIPTION	HYDROLOGICAL GROUP
BeB	Bernardston Silt Loam, 3% to 8% slope	C/D
BeC	Bernardston Silt Loam, 8% to 15% slope	C/D
Ca	Canandaigua Silt Loam, Neutral Substratum	C/D
NwC	Nassau-Cardigan Complex, Rolling, Very Rocky	D
--- NRCS Soil Boundary Line		

LEGEND	
	SUBCATCHMENT
	STORMWATER MANAGEMENT PRACTICE
	TIME OF CONCENTRATION SHEET FLOW
	TIME OF CONCENTRATION SHALLOW CONCENTRATED FLOW
	TIME OF CONCENTRATION PIPE FLOW
	TIME OF CONCENTRATION CHANNEL FLOW
	DESIGN LINE
	SUBCATCHMENT CONTRIBUTING AREA
	STORMWATER MANAGEMENT PRACTICE AREA



NO.	DATE	REVISION	BY
3 Garrett Place Carmel, NY 12052 (845) 225-9690 (845) 225-9717 fax www.insite-eng.com			
PROJECT:		BEACON VIEWS	
		CITY OF BEACON, DUTCHESS COUNTY, NEW YORK	
DRAWING:		POST-DEVELOPMENT DRAINAGE MAP	
PROJECT NUMBER	19131.100	PROJECT MANAGER	J.J.C.
DATE	8-26-19	DRAWN BY	E.J.P.
SCALE	1" = 50'	CHECKED BY	Z.M.P.
FIGURE NO.			3

ALTERATION OF THIS DOCUMENT, UNLESS UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, IS A VIOLATION OF SECTION 2209 OF ARTICLE 145 OF THE EDUCATION LAW.