


***Final Stormwater Pollution Prevention Plan:
for
23-28 Creek Drive***

Prepared for:
Weber Projects III, LLC
11 Creek Drive
Beacon, NY 12508

October 23, 2018,
(Revised December 26, 2018,
February 26, 2019, December 31, 2019)



Prepared by:
Hudson Land Design Professional Engineering, P.C.
174 Main Street
Beacon, NY 12508

TABLE OF CONTENTS

1.0	INTRODUCTION	1
1.1	Overview	1
1.2	Land Disturbance	2
2.0	PROJECT DESCRIPTION	2
2.1	Project Location	2
2.2	Project Scope and Description	2
2.3	Surface Water Bodies.....	3
2.3.1	Wetlands	3
2.3.2	Streams.....	3
2.3.3	Floodplains.....	4
3.0	NOTICE OF INTENT	4
4.0	SOILS.....	4
5.0	RAINFALL.....	5
5.1	Overview	5
5.2	Rainfall Event Sizing Criteria	5
6.0	STORMWATER ANALYSIS AND MANAGEMENT	6
6.1	Methodology	6
6.1.1	Hydrologic Analysis	6
6.1.2	Stormwater Design Points.....	6
6.2	Pre-Development Watershed Conditions	6
6.3	Post-Development Watershed Conditions	7
6.4	Hydrologic Review	8
6.5	Quantity and Quality Sizing Criteria for Re-development Projects.....	8
6.6	Stormwater Management System.....	8
6.7	Green Infrastructure for Stormwater Management	9
6.7.1	Green Infrastructure Practices.....	9
6.7.2	Five Step Process for Stormwater Site Planning and Selection Design	9
6.8	Qualitative Practices.....	10
6.8.2	Pre-Treatment Practices	11
6.8.3	Treatment Practices.....	12
6.9	Runoff Reduction Volume (RRv)	13
6.10	Soil Restoration	14
6.10.1	Soil Restoration Methods.....	15
7.0	EROSION AND SEDIMENT CONTROL.....	15
7.1	Overview.....	15
7.2	Temporary Erosion and Sediment Control Measures.....	16

7.2.1	Silt Fence	16
7.2.2	Stabilized Construction Entrance.....	16
7.2.3	Check Dams	17
7.2.4	Inlet Protection.....	17
7.2.5	Temporary Channels.....	17
7.2.6	Water Bars	17
7.2.7	Straw Bale Barriers.....	17
7.2.8	Temporary Soil Stockpiles.....	18
7.2.9	Dust Control.....	18
7.2.10	Temporary Soil Stabilization Practices.....	18
7.3	Permanent Erosion and Sediment Control Measures.....	19
7.3.1	Outlet Protection	19
7.3.2	Permanent Soil Stabilization Practices	19
7.4	Erosion and Sediment Control Sequencing Schedule	20
7.5	Maintenance Schedules	21
7.6	Construction Staging Areas.....	21
7.7	Site Assessments, Inspections and Reporting	21
7.7.1	Prior to Construction.....	21
7.7.2	During Construction.....	21
7.7.3	Quarterly Report	24
7.7.4	End of Term	24
7.8	Construction Log Book	24
7.9	Long Term Operation and Maintenance Plan of Stormwater System and Landscape Areas	24
7.9.1	Deep Sump Catch Basins and Piping.....	24
7.9.2	Infiltration Basins.....	25
7.9.3	Underground Infiltration System.....	25
7.9.4	Hydrodynamic Pretreatment Devices	25

8.0 GOOD HOUSEKEEPING AND MATERIAL MANAGEMENT PRACTICES..... 25

8.1	Waste Materials.....	25
8.2	Chemical.....	26
8.3	Fuels and Oil	26
8.4	Fertilizers.....	26
8.5	Paint.....	26
8.6	Sanitary Waste Facilities	26
8.7	Container Disposal	27
8.8	Concrete and Asphalt Trucks	27
8.9	Site Supervisor	27

9.0	SWPPP AMENDMENT	27
10.0	CONTRACTOR CERTIFICATIONS	27
11.0	OWNER/OPERATOR CERTIFICATION	28
12.0	CONCLUSIONS	28

APPENDICES

APPENDIX A:	NOTICE OF INTENT
APPENDIX B:	SOILS DATA
APPENDIX C:	RAINFALL DATA
APPENDIX D:	PRE-DEVELOPMENT HYDROCAD MODEL
APPENDIX E:	POST-DEVELOPMENT HYDROCAD MODEL
APPENDIX F:	STORMWATER MANAGEMENT SYSTEM COMPONENT DESIGN
APPENDIX G:	PRE-CONSTRUCTION SITE ASSESSMENT CHECKLIST
APPENDIX H:	INFILTRATION BASIN INSPECTION CHECKLIST
APPENDIX I:	CONTRACTOR AND SUBCONTRACTOR CERTIFICATIONS
APPENDIX J:	QUALIFIED PROFESSIONAL'S CERTIFICATION
APPENDIX K:	OWNER/OPERATOR CERTIFICATION
APPENDIX L:	POST-DEVELOPMENT MAINTENANCE AND INSPECTION CHECKLIST
APPENDIX M:	CONSTRUCTION INSPECTION REPORT
APPENDIX N:	NOTICE OF TERMINATION
APPENDIX O:	OPERATION AND MAINTENANCE PLAN

1.0 INTRODUCTION

1.1 Overview

This preliminary Stormwater Pollution Prevention Plan (SWPPP) has been developed in accordance with New York State Department of Environmental Conservation (NYSDEC) State Pollutant Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activity Permit No. GP-0-15-002, which authorizes stormwater discharges to surface waters of the State from the following construction activities identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

1. Construction activities involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a larger common plan of development or sale that will ultimately disturb one or more acres of land; excluding routine maintenance activity that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
2. Construction activities involving soil disturbances of less than one (1) acre where the Department has determined that a SPDES permit is required for stormwater discharges based on the potential for contribution to a violation of a water quality standard or for significant contribution of pollutants to surface waters of the State.
3. Construction activities located in the New York City, East of Hudson watershed, that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

This project qualifies for SPDES coverage under provision 1 as stated above.

The objectives of this SWPPP are as follows:

- To develop a sediment and erosion control plan in accordance with the most current version of the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, which implements best management practices to stabilize disturbed areas, protect off site areas and sensitive areas and minimize the transport of sediment.
- To demonstrate that the resulting stormwater runoff from the development exiting the site will not adversely impact offsite properties, stormwater conveyance systems or receiving water bodies, and that temporary and permanent stormwater systems and facilities are designed in accordance with the latest revision to the New York State Stormwater Management Design Manual (SDM), January 2015.
- To demonstrate that runoff reduction measures have been implemented into the design of the site.
- To demonstrate that the required runoff from the development is captured and treated through approved water quality measures.

Construction activities are not permitted to begin until such time that authorization is obtained under the General Permit. This project is located within a Municipal Separate Storm Sewer System (MS4) area. Authorization to commence construction activities may commence five (5) days

following receipt of the Notice of Intent (NOI) accompanied by the MS4 SWPPP Acceptance Form.

A copy of the General Permit, SWPPP, NOI, NOI acknowledgment letter, MS4 SWPPP acceptance form, inspection reports and accompanying plans shall be maintained on-site from the date of initiation of construction activities until final stabilization of all disturbed areas has been achieved and the Notice of Termination (NOT) has been submitted.

1.2 Land Disturbance

Per the General Permit, no more than five (5) acres of land disturbance may occur at any one time without written approval from the NYSDEC. At a minimum, the owner or operator must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:

- a. The owner or operator shall have a qualified inspector conduct at least two (2) site inspections every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
- b. In areas where soil disturbance activity has been temporarily or permanently ceased, temporary and/or permanent soil stabilization measures shall be installed and/or implemented within seven (7) days from the date the soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the most current version of the technical standard, New York State Standards and Specifications for Erosion and Sediment Control.
- c. The owner or operator shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
- d. The owner or operator shall install any additional site specific practices needed to protect water quality.

Disturbance of more than five (5) acres at any one time is not anticipated for this project. Phasing of the construction activities is planned to limit the amount of disturbance at any one time.

2.0 PROJECT DESCRIPTION

2.1 Project Location

The project site is located along the south side of Creek Drive, in the City of Beacon, Dutchess County, New York. The Fishkill Creek marks the southeast border of the site. This project area is approximately 2.81 acres and consists of a former Department of Public Works facility with existing brick buildings, maintenance sheds and a large asphalt area.

2.2 Project Scope and Description

The project consists of the redevelopment of the existing Department of Public Works site on Creek Drive, Tax ID: 6054-37-037625. The existing buildings and large asphalt area will be demolished, removed and replaced with a proposed 4-story building comprised of 8 apartments, and a 20,000 sqft shared workspace. Parking will be provided by the construction of underground parking beneath the main building and surface parking surrounding the proposed building.

A greenway trail will be constructed at the top of the bank along Fishkill Creek. The trail will continue from the newly constructed trail on 7-15 Creek Drive and continue to the south through the site where it will link with the pocket park located at Wollcott Avenue. A public park will be constructed in the south portion of the site, and a private park will be constructed in the mid-portion of the site.

A lot line realignment is proposed for the subject parcel; 0.37 acres of area will be added to the subject parcel from Parcel Tax ID: 6054-37-066670 to accommodate the northern parking area and entrance to underground parking. The subject parcel and Parcel 066670 will utilize the same ingress and egress through the internal drive on parcel 066670.

The underlying soils and gravel areas have become compacted from continuous movement of vehicles and machinery throughout the site. The re-development of the site will entail soil restoration where impervious area is removed, specifically to the east of the proposed building. Restoration of the soil will result in a lower runoff curve number along with an overall reduction in impervious cover. The entire site will be landscaped appropriately for the use. In addition, the existing vegetated stream riparian area will remain undisturbed.

The proposed project at full build-out will disturb approximately 2.38 acres. The total drainage study area is 3.69 ac. The post-developed impervious area is about the same area as the pre-developed area.

2.3 Surface Water Bodies

2.3.1 Wetlands

Federal wetlands are present along the Fishkill Creek according to the National Wetlands Inventory (NWI) mapper. The wetland is classified as R2UBH, typical of a lower perennial river. These areas appear to be restricted to the stream itself, which seems likely since the banks of the stream are generally steep. Typically, the United States Army Corps of Engineers (USACE) regulates Federal wetlands. No wetland permitting is sought, however, since there is no proposed disturbance to the wetlands.

The NYSDEC Environmental Resource Mapper does not indicate the presence of NYSDEC-regulated wetlands within or near the project location.

2.3.2 Streams

The Fishkill Creek runs in a north to south direction along the east property line, and is a fourth order stream. According to the NYSDEC Environmental Resource Mapper, the Stream Classification is C. Under New York State's Environmental Conservation Law (ECL), Title 5 of Article 15, certain waters of the State are protected on the basis of their classification. Streams and small water bodies located in the course of a stream that are designated as C(T) or higher (i.e., C (TS), B, or A) are collectively referred to as "protected streams". A Protection of Waters Permit is required to physically disturb the bed or banks of any stream with a classification standard of C(T) or higher. Therefore, the Fishkill Creek is not a protected stream as classified by the NYSDEC. However, the USACE regulates the Fishkill Creek to the mean water level. A permit will be required from the USACE for new stormwater outfalls and repair of existing outfalls adjacent to the creek.

2.3.3 Floodplains

Based upon a review of the National Flood Insurance Program Flood Insurance Rate Map panel 360227 0464 E and 36027 0577 E for the City of Beacon, New York, a small portion of the site is identified as area within the 100-year flood. An in-depth Flood Insurance Study (FIS) was prepared by the Federal Emergency Management Agency in 2012. The topographic survey datum is tied into the same datum used for the FIS. The determined floodplain line is shown on the plans. The proposed construction activities do not discharge fill into the floodplain or floodway of the stream; however, the existing building and proposed building on the south side are located in the floodplain. That said, there are no anticipated measurable impacts to the 100-year floodplain within this area.

3.0 NOTICE OF INTENT

Prior to commencement of construction activities, the Owner/Operator shall submit a Notice of Intent (NOI) to the NYSDEC for authorization. The NYSDEC authorization schedule is as follows:

For construction activities that are not subject to the requirements of a regulated, traditional land use control MS4:

- Five (5) business days from the date the NYSDEC receives a complete NOI for construction activities with a SWPPP that has been prepared in conformance with the technical standards, or
- Sixty (60) business days from the date the NYSDEC receives a complete NOI for construction activities with a SWPPP that has not been prepared in conformance with the technical standards.

For construction activities that are subject to the requirements of a regulated, traditional land use control MS4:

- Five (5) business days from the date the NYSDEC receives a complete NOI and signed “MS4 SWPPP Acceptance” form.

The project area is under the control of a regulated MS4, therefore the NOI shall be submitted directly to the NYSDEC along with a signed MS4 SWPPP Acceptance Form. A completed NOI is included in Appendix A of this SWPPP.

4.0 SOILS

The hydrologic soil characteristics of the watershed areas were obtained from Soil Survey Mapping of Dutchess County, New York, and available Geographical Information Systems (GIS) and are as follows:

Symbol	Description	Hydrologic Soil Group
Ud	Udorthents, smoothed	A

SOIL PROPERTIES

Symbol	Water Table	Restrictive Layer	Bedrock	Erosion Hazard (k)
Ud	54"	78"	78"	0.20 - Slight

Supporting soils information is provided in Appendix B of this SWPPP.

5.0 RAINFALL

5.1 Overview

The rainfall data utilized in the analysis of the watershed was obtained from Technical Release 55 (Urban Hydrology for Small Watersheds). Supporting information will be provided in future revisions to this SWPPP. The storm events are as follows:

Storm Event	24-Hour Rainfall (in)
1 - year	2.61
10 - year	4.71
100 - year	8.37

Rainfall data is provided in Appendix C of this SWPPP.

5.2 Rainfall Event Sizing Criteria

The stream channel protection volume (Cpv) criteria, intended to protect stream banks from erosion, will be demonstrated by providing 24 hour extended detention of the Type III 1-year, 24-hour storm event, or by infiltrating the entire volume. When providing extended detention, the channel protection volume criterion is not required where the resulting diameter of the stormwater management basin orifice is less than three (3) inches with a trash rack. Cpv can be met by use of green infrastructure treatment practices described in greater detail in Section 6 of this report. Per Chapter 9 of the SDM, extended detention of the Cpv is not required.

The overbank flood control (Qp) criteria, intended to prevent an increase in frequency and magnitude of out of bank flooding generated by new development, will be demonstrated by attenuating the Type III 10-year, 24-hour peak discharge rate to pre-development conditions. The overbank flood criteria can be waived if the project site discharges to a tidal water or fifth order stream.

The extreme flood control (Qf) criteria, intended to prevent the increased risk of flood damage from large storm events, maintain the boundaries of pre-development conditions, and protect the physical integrity of stormwater management practices, will be demonstrated by attenuating the Type III 100-year, 24 hour peak discharge rate to pre-development conditions. The extreme flood control criteria can be waived if the project site discharges to a tidal water or fifth order stream. The use of on-site green infrastructure stormwater treatment practices can mitigate post-developed Qp and Qf rates and volumes.

The pre and post-development runoff rates will be compared utilizing the Type III 1-year (channel protection), 10-year (overbank flood control), and 100-year (extreme flood control) year, 24-hour

storm events. Although not required, the pre versus post-development analysis will include the analysis of the Qp and Qf storm events.

The proposed drainage conveyance system will be designed utilizing the Type III, 25-year storm event.

6.0 STORMWATER ANALYSIS AND MANAGEMENT

6.1 Methodology

6.1.1 Hydrologic Analysis

The HydroCAD stormwater modeling system computer program by Applied Microcomputer Systems was used to analyze, design and document the complete drainage system. The program uses standard hydrograph generation and routing techniques based on the USDA-NRCS Technical Releases TR-20 and TR-55 to develop stormwater runoff rates and volumes.

The program determines the rate and volume of runoff based on inputs of the watershed area, and characteristics of the land including vegetative coverage, slope, soil type, and impervious area.

6.1.2 Stormwater Design Points

Design Points represent the location where the majority of runoff from an area exits the site. The same design points are identified in post-development conditions so that a comparison can be made between the pre-development and post-development conditions. One design point for the project was selected, as follows:

Stormwater Discharge Points	
SDP	Description
1	Fishkill Creek

6.2 Pre-Development Watershed Conditions

Subcatchment 1 is comprised of 2.07 acres of onsite area plus an additional 1.62 acres of offsite area that flows onto the site. Land cover consists primarily of impervious areas, meadow and wooded areas, a portion of Creek Drive and the unused train tracks. The subcatchment area contains predominantly soils in hydrologic soil group A. Runoff from the subcatchment travels via sheet flow and shallow concentrated flow to the SDP.

Detailed stormwater calculations and routing for the pre-development condition have been included in Appendix D.

The following table summarizes the pre-development watershed conditions:

Pre-Development Watershed Conditions					
Subcatchment	Area (ac)	Cover	Average Curve #	Hydrologic Soil Group(s)	Time of Concentration
1	3.69	Impervious, meadow, and wooded areas	51	A	6.0 minutes

6.3 Post-Development Watershed Conditions

The proposed development will result in a disturbance of approximately 2.60 total acres. The site is broken into three subcatchments, one of which does not require stormwater infrastructure for treatment, while the other two will be treated by surface infiltration basin or an underground infiltration chamber system. The following is a description of the three subcatchments:

Subcatchment 10 is comprised of approximately 0.613 acres of offsite area and 1.100 acres of onsite area totaling 1.710 acres located in the southern portion of the site. Land cover consists mainly of wooded and grass areas and some gravel area for the Greenway Trail. The entire subcatchment area contains soils in hydrologic soil group A. Runoff from the subcatchment travels overland via sheet flow, shallow concentrated flow and to SDP1.

Subcatchment 11 is comprised of approximately 0.343 acres of offsite area and 0.566 acres of onsite area totaling 0.910 acres located in the middle portion of the site. Land cover consists mainly of impervious paved surfaces, wooded offsite area and some grass areas. The entire subcatchment area contains soils in hydrologic soil group A. Runoff from the subcatchment travels overland via sheet flow, shallow concentrated flow and pipe flow to the proposed infiltration basin. Overflow from the infiltration basin will travel via shallow concentrated flow to SDP1.

Subcatchment 12 is comprised of approximately 0.133 acres of offsite area and 0.938 acres of onsite area totaling 1.071 acres located in the northern portion of the site. Land cover consists mainly of impervious paved surfaces, wooded offsite area and some grass areas. The entire subcatchment area contains soils in hydrologic soil group A. Runoff from the subcatchment travels overland via sheet flow, shallow concentrated flow and pipe flow to the proposed underground infiltration basin. Overflow from the underground infiltration basin will travel via shallow concentrated flow to SDP1.

Detailed stormwater calculations and routing for the post-development condition have been included in Appendix E.

The following table summarizes the post-development watershed conditions:

Post-Development Watershed Conditions					
Subcatchment	Area (ac)	Cover	Average Curve #	Hydrologic Soil Group(s)	Time of Concentration
10	1.710	Woods, grass, gravel, and a small amount of impervious areas	41	A	6.0 minutes
11	0.910	Impervious, woods, grass and small amount of gravel area	55	A	6.0 minutes
12	1.071	Impervious, woods, and grass	84	A	6.0 minutes

6.4 Hydrologic Review

The stormwater runoff rates at each discharge point under pre-development and post-development conditions are summarized below.

SDP	1 - Year		10 - Year		100 - Year	
	Pre	Post	Pre	Post	Pre	Post
1	0.02	0.00	1.57	0.92	10.35	9.62

As shown above, post-development peak flow rates for the 1, 10, 100-year storms are less than the pre-development peak flow rates.

A downstream analysis has been conducted by using the 10% rule in accordance with §4.10 of the Stormwater Design Manual, where the stream watershed is analyzed at a point downstream from the site where the site represents 10% of the entire watershed area. The site watershed area of 3.688 acres is 0.006 square miles which is less than 0.1% of the entire creek watershed of 192 square miles. The peak flows associated with the creek at the site are 2,270 cfs, 6,560 cfs and 12,500 cfs for the 1-year, 10-year and 100-year storm respectively.

It is worth noting that the peak flows associated with the site will occur at a much earlier time than the peak flow associated with the creek, so the peak flow from the site will “beat the peak” of the stream; thus, creating no impact to the creek.

Supporting hydrologic analyses for pre-development and post-development conditions are included in Appendices D and E, respectively. A “Stream Stats” analysis report of Fishkill Creek is included within Appendix E.

6.5 Quantity and Quality Sizing Criteria for Re-development Projects

For re-development projects, sizing criteria shall be computed in accordance with §9.3.2 of the NYSDEC SWDM. The project at full build out will result in no increase in impervious or changes to hydrology that increases the discharge rate from the site when compared to pre-development conditions as a result of the proposed stormwater controls. The re-development of the project will reduce the overall site runoff curve number by restoring the soils beneath the compacted gravel areas that are proposed to be landscaped to their natural state. Based upon the reduction in impervious surface, the re-development project meets the criteria for A. I (Qp and Qf) and A. II (Cpv) of §9.3.2, where Qp, Qf and Cpv are waived. The soil restoration techniques are described in further detail within section 6.10 of this report.

Stormwater management areas (infiltration) shall be sized to provide runoff reduction for 25% minimum of the site’s impervious area; however, have been sized to provide 79% runoff reduction of the entire site’s impervious area which is greater than 25%.

6.6 Stormwater Management System

The stormwater management system will consist of a series of catch basins and associated piping that will collect site runoff from impervious and pervious surfaces and convey it to a bioretention area and an underground infiltration practice prior to discharge to the Fishkill Creek. The proposed catch basins will be equipped with deep sumps to provide for capture of sediment from parking areas.

6.7 Green Infrastructure for Stormwater Management

The SDM encourages the use of green infrastructure (GI) practices for stormwater management. Green infrastructure approach for stormwater management reduces a site's impact on an aquatic ecosystem through the use of site planning techniques, runoff reduction techniques, and certain standard stormwater management practices. The objective is to replicate the pre-development hydrology by maintaining pre-construction infiltration, peak runoff flow, discharge volume, and minimizing concentrated runoff by use of runoff control techniques. When implemented, green infrastructure can reduce volume, peak flow, and flow duration, promote infiltration and evapotranspiration, improve groundwater recharge, reduce downstream flooding, and protect downstream water and wetlands.

6.7.1 Green Infrastructure Practices

Green infrastructure consists of implementing several techniques during the site planning process which are:

- Preservation of Natural Resources – Preservation of undisturbed areas; preservation of buffers; reduction of clearing and grading; locating development in less sensitive areas; open space (park) design; soil restoration.
- Reduction of Impervious Cover – Roadway reduction; sidewalk reduction; driveway reduction; building footprint reduction; parking reduction.
- Runoff Reduction Techniques – Conservation of natural areas; sheet flow to riparian buffers or filter strips; vegetated open swale; tree planting/tree box; disconnection of roof runoff; stream daylighting for redevelopment projects; bioretention areas; rain gardens; green roofs; stormwater planters; rain tank/cistern; pervious pavement.

During the planning process, the above techniques are implemented to the greatest extent possible to reduce runoff developed by the site. The following summarizes the GI techniques implemented on the site:

- Most of the site has been disturbed from previous development. Maintaining the stream riparian zone will help prevent stream bank erosion.
- Impervious cover has been reduced wherever possible and when the project is complete the total amount of impervious area will be about the same as pre-development conditions.
- A bioretention area and underground detention/infiltration area are proposed to provide quantity and quality treatment of stormwater runoff.

6.7.2 Five Step Process for Stormwater Site Planning and Selection Design

Stormwater management using GI is summarized in the five-step process described below.

Step 1: Site Planning

The site design will incorporate the preservation of natural resources including protection of natural areas, avoidance of sensitive areas, minimizing grading and soil disturbance, minimizing impervious areas on roads, driveways and parking lots. The site layout will avoid wetlands, waterways, buffers, areas of highly erodible soils and critical areas. The site design will also maintain natural drainage design points.

Step 2: Determine Water Quality Volume (WQv)

The WQv will be calculated for the site prior to implementation of GI practices. The calculated WQv must be reduced by implementation of GI & SMP's.

Step 3: Runoff Reduction by Applying Green Infrastructure Techniques

Green infrastructure practices will be implemented wherever possible to reduce runoff from the site. GI for this site will consist of reduction of roadway widths, providing parking beneath buildings and the use of infiltration practices.

Step 4: Apply Standard SMP's to Address Remaining Wqv

Standard SMP's such as ponds, filtering practices or stormwater wetlands to meet additional water quality volume requirements. It is not anticipated that additional standard SMP's will be required for this project based upon the reduction of impervious surfaces.

Step 5: Apply Volume and Peak Rate Control Practices (if needed)

Cpv, Qp and Qf must also be met, either by standard practices, or other accepted techniques such as meeting criteria set forth in the NYS SWDM §9.3.2, where Cpv, Qp and Qf are not required when impervious surfaces are reduced by more than 25% resulting in lower discharge rates to the SDP. Since post-developed impervious surface areas are slightly less than pre-developed conditions but not reduced by 25%, Cpv, Qp, and Qf shall be met by the implementation of SMP's.

6.8 Qualitative Practices

Qualitative practices are required since the re-development project meets the criteria set forth in the NYS SWDM §9.3.3. Two infiltration areas are proposed to manage and treat the runoff generated from the sites impervious areas.

Small sized, frequently occurring storms account for the majority of runoff events that generate stormwater runoff. As a result, the runoff from these storms is recognized as a major contributor of pollutants. Therefore, treating these frequently occurring smaller rainfall events and a portion of the larger events offers an opportunity to minimize the water quality impacts associated with developed areas.

The water quality volume, denoted as WQ_v , specifies a treatment volume required to be captured and treated by intercepting 90% of the average annual stormwater runoff volume. This criterion strives to achieve an 80% Total Suspended Solids (TSS) removal and 40% Total Phosphorous (TP) removal on an annual basis.

In numerical terms, it is calculated using the formula below which was obtained from Section 4.2 of the New York State Stormwater Management Design Manual, January 2015:

$$WQ_v = (P \times R_v \times A) / 12$$

Where:

WQ_v = Water Quality Volume (acre-feet)

P = 90% Rainfall Event Number

$R_v = 0.05 + 0.009 \times I$, where I is percent impervious (minimum $R_v = 0.2$)

A = Site area in acres (contributing area)

The following table has been developed summarizing the pre-treatment volume, water quality volume and treatment practices for the main project area.

Watershed	Total Required WQv (cf)	Required Pre-Treatment Volume (cf)	Pre-Treatment Practice	Treatment Practice	WQv Provided (cf)
11	1,452	726	Hydrodynamic	Bioretention	1,452
12	4,128	4,128	Hydrodynamic	Infiltration	4,128

*A large portion of Area 10 will remain undisturbed. All asphalt will be removed, and the ground restored to landscaped areas; therefore, this area is not subject to water quality requirements. The watersheds will achieve water quality volume goals by sheet flow through landscaped and wooded riparian buffer areas.

All water quality volumes are calculated using the total contributing area. Offsite contributing areas that do not require treatment are diverted as much as possible. The tested infiltration rates has been determined to be 5 inches per hour, thus requiring 100% pre-treatment. The above volumes are total for the entire watershed. The infiltration practice has been sized to capture and infiltrate 100% of the WQv, even though per NYS SWDM §9.3.2, only treatment of 25% of the site's impervious area is required.

For re-development projects, alternative practices such hydrodynamic separators can be used in lieu of standard and green infrastructure SMPs. A properly sized hydrodynamic separator will treat 100% of the WQv for a re-development project. Two hydrodynamic separators

A major concern with runoff into waterbodies is phosphorus loading. Phosphorus, like nitrogen, is an essential nutrient for aquatic life in waterbodies. However, increased amounts of phosphorus entering surface waters promotes excessive algae growth, which decreases water clarity, causes variations in dissolved oxygen, disagreeable odors, habitat loss and fish kills. The protection of waterbodies from the harmful effects of phosphorus can be accomplished from reducing the runoff volume entering surface waters. Reduction of runoff volume reduces the concentrations of pollutants entering the surface water and thus decreases harmful effects. The removal of enhanced phosphorus can be accomplished using stormwater management practices. Whether in particulate or dissolved speciation, phosphorus can be removed using unit operations. Particulate phosphorus in particular can be removed using infiltration basins and through sedimentation of runoff before entering surface water. Primarily, reducing the WQv entering a surface water body will lower phosphorus pollutant loading. All of the onsite bioretention areas and the infiltration basin have been sized to infiltrate the entire WQv and 1-year storm.

6.8.2 Pre-Treatment Practices

The following pre-treatment practices have been incorporated into the design of this project. Preventative and corrective maintenance measures to provide long-term effectiveness of stormwater attenuation practices if properly implemented will be included in Appendix F.

6.8.2.1 Overland Flow

A significant portion of the runoff will flow overland to receiving water bodies. Much of the site's existing natural vegetation is proposed to remain, and the post developed land cover will be restored to meadow and landscaped areas. The meadow and landscaped areas will capture more sediment and floatables than the pre-conditions impervious surfaces, construction material and vehicle storage.

6.8.2.2 Hydrodynamic Devices

Hydrodynamic devices are designed to intercept and store pollutants such as sediment and floatables for later removal and safe disposal.

Two hydrodynamic devices have been included in the design of this project. Information in support of their design is provided in Appendix F.

6.8.3 Treatment Practices

The following treatment practices have been incorporated into the design of this project. Preventative and corrective maintenance measures to provide long-term effectiveness of stormwater attenuation practices if properly implemented are included in Appendix L.

6.8.3.1 Infiltration Basins

Stormwater infiltration practices capture and temporarily store the water quality volume before allowing it to infiltrate through the floor of each practice into the soil over a two-day period. In areas where the subsurface soils exhibit high infiltration rates, the channel protection volume may also be infiltrated. Infiltration facilities are not typically capable of infiltrating the overbank flood or extreme flood volumes. Adequate outflows are required for these larger storm events. Soil testing to obtain infiltration rates are required as part of the design of infiltration facilities. Varying degrees of pre-treatment of the water quality are required based on the field determined infiltration rate of the subsurface soils. 100% of the water quality volume is required where the infiltration rate exceeds 5 inches per hour, 50% for infiltration rates between 2 and 5 inches per hour, and 25% for infiltration rates less than 2 inches per hour. Pre-treatment is typically accomplished through installation of plunge pools and other filtering methods. Infiltration practices must be isolated and protected from stormwater run-off during construction. The contributory drainage area shall be completely constructed and stabilized before connection of the stormwater conveyance system to the infiltration practice. Infiltration basins are typically landscaped by providing a hardy, drought tolerant grass species that is capable of tolerating periodic inundation. The established grass requires mowing twice annually (or as needed). Proper maintenance of the contributing conveyance system and pre-treatment practice are important in maintaining infiltration rates.

6.8.3.2 Bioretention Areas

A bioretention area is a shallow stormwater basin or landscaped area which utilizes engineered soils and vegetation to capture and treat runoff. Stormwater is captured within a depression, which is typically designed to pond to a depth of 6 inches. A 30-48 inch deep permeable soil layer provides treatment of the captured stormwater and conveys it to an underdrain or infiltrates it. Pre-treatment often consists of grassed channels, pea gravel diaphragms, hydrodynamic separators or plunge pools. Bioretention areas can treat areas up to 5 acres in size. One bioretention area is

proposed for this project. Due to shallow bedrock observed during soil testing, the bioretention area is designed

6.9 Runoff Reduction Volume (RRv)

RRv is not required for re-development projects. Typically, RRv is met with the use of individual treatment practices since the re-development project meets the criteria set forth in the NYS SWDM §9.3.3. A bioretention area and an underground infiltration/detention system are proposed to manage and treat the runoff generated from the sites impervious areas.

RRv (measured in acre-feet) is reduction of the total WQv by application of GI techniques and SMP's to replicate the pre-development hydrology. The minimum required RRv is defined as the specified Reduction Factor (S), provided objective technical justification is documented.

RRv must be achieved by infiltration, groundwater recharge, reuse, recycle, evaporation/evapotranspiration of 100% of the post-developed WQv's to replicate pre-development hydrology by maintaining pre-construction infiltration, peak runoff flow, discharge volume, as well as minimizing concentrated flow by using runoff control techniques to provide treatment in a distributed manner before runoff reaches the collection system.

RRv is calculated based upon three methods:

1. Reduction of the practice contributing area in WQv computation.
2. Reduction of runoff volume by storage capacity of the practice.
3. Reduction using standard SMP's with runoff reduction capacity.

Projects that cannot meet 100% of the runoff reduction requirement must provide a justification that evaluates each of the GI planning and reduction techniques and identify the specific limitations of the site according to which application of this criterion is technically infeasible. Projects that do not achieve runoff reduction to pre-construction must, at a minimum, reduce a percentage of the runoff from impervious areas to be constructed on the site. The percent reduction is based on the Hydrologic Soil Group(s) (HSG) of the site and is defined as Specific Reduction Factor (S).

The following lists the specific reduction factors for the HSG's.

$$\text{HSG A} = 0.55$$

$$\text{HSG B} = 0.40$$

$$\text{HSG C} = 0.30$$

$$\text{HSG D} = 0.20$$

The specific reduction factor (S) is based on the HSG's present at the site. The values are defined based on a hydrology analysis of low, medium, and high imperviousness. The reduction is achieved when runoff from a percentage of the impervious area on a site is captured, routed through GI or an SMP, infiltrated to the ground, reused, reduced by evapotranspiration, and eventually removed from the stormwater discharge from the site.

The following equation is used to determine the minimum RRv:

$$RRv \text{ (in acre-feet of storage)} = [(P)(Rv^*)(Ai)]/12$$

$$Ai = (S)(Aic)$$

Ai = impervious cover targeted for runoff reduction

(Aic) = total area of new impervious cover

Rv^* = $0.05+0.009(I)$ where I is 100% impervious

S = Hydrologic Soil Group (HSG) Specific Reduction Factor (S)

The goal of the SWPPP is to utilize as many runoff reduction methods as possible on a site. All GI practices will be quantified and compared to the overall WQv for the site. If the RRv is greater than or equal to the WQv, then standard SMP's can be implemented to control peak rate leaving the site if applicable.

The following table summarizes required 100% RRv, minimum RRv, RRv reduced by use of runoff reduction techniques, RRv provided by standard SMP's with RRv and provided RRv for the main project area.

Watershed	Required Total RRv (cf)	Required Minimum RRv (cf)	RRv reduced by use of runoff reduction techniques (cf)	RRv provided by standard SMP with RRv (cf)*	RRv (cf) Provided
11	1,452	709	0	284	284*
12	4,128	2,238	0	2,526	4,128**

6.9.1 Justification for Not Providing 100% RRv

* The RRv provided is less than the minimum RRv required for the watershed. RRv is not required for re-development projects; however, a bioretention area has been sized as large as possible to provide some RRv. The bioretention area is located in A soils; however, rock was encountered at depths too shallow for infiltration; therefore, 40% RRv is provided within the practice with an underdrain.

**Treatment practices can be oversized to provide additional runoff reduction (RRv); however, they can only be oversized to provide up to 100% of the RRv. No additional credit can be taken for RRv for practices that provide greater than 100% RRv. The underground infiltration practice has been sized to infiltrate the 1-year storm. It is noted that the underground infiltration practice has been oversized to completely infiltrate a 3.5" storm which is between a 2-year and 5-year storm. Therefore, the underground infiltration practice will provide at least 7,535 cf of runoff reduction volume.

6.10 Soil Restoration

Soils within disturbed areas tend to over compact as a result of heavy construction traffic; thus, limiting their infiltrative capacity. The existing soils and gravel areas around the site have been compacted by DPW vehicle storage and periodic movement of vehicles and machinery

throughout the site. Under the GP 0-015-002 permit, soil restoration is required in disturbed areas that will be vegetated in order to recover the original properties and porosity of the soil, especially in areas that receive high construction traffic, or areas that have soils that are poorly drained.

Many runoff reduction practices need Soil Restoration measures applied over and adjacent to the practice to achieve runoff reduction performance. Some key benefits of soil restoration are less runoff, better water quality; healthier, aesthetically pleasing landscapes; increased porosity on redevelopment sites where impervious cover is converted to pervious; decreases runoff volume generated and lowers the demand on runoff control structures; enhances direct groundwater recharge; promotes successful long-term re-vegetation by restoring soil organic matter, permeability, drainage and water holding capacity for healthy root system development of trees, shrubs and deep-rooted ground covers, minimizing lawn chemical requirements, plant drowning during wet periods, and burnout during dry periods.

Soil restoration is required on redevelopment projects in areas where existing impervious area will be converted to pervious area.

6.10.1 Soil Restoration Methods

- Topsoil Application – Applying 6” of topsoil in soils with an HSG of A & B and have only been stripped, cut or filled. Soils with HSG of C or D that have only been stripped require aeration in addition to topsoil.
- Aeration - Aeration includes the use of machines such as tractor-drawn implements with coulters making a narrow slit in the soil, a roller with many spikes making indentations in the soil, or prongs which function like a mini-subsoiler.
- Tilling – Tilling includes the use of a cat-mounted ripper, tractor mounted disc, or tiller in order to expose the compacted soil devoid of oxygen to air and recreates temporary air space which allows for infiltration.
- Full Soil Restoration - Consists of Deep Ripping and De-Compaction, Compost Enhancement, and/or Deep Subsoiling. Deep Ripping includes the use of a cat mounted ripper, and is typically done at 12” to 24” depths. Compost Enhancement is done by using a deep subsoiler after topsoil has been applied. The goal is to alleviate the compaction that may have occurred during the placement of topsoil. This method mixes the topsoil and compost with subsoils.

Restoration techniques shall not be done until construction is complete and traffic will not travel through green areas. It is expected that deep ripping will be required in areas that the compacted gravel existed proposed to landscaped. These areas will be shown on the erosion and sediment control plan.

7.0 EROSION AND SEDIMENT CONTROL

7.1 Overview

The most sensitive stage of the development cycle is the period when vegetation is cleared and a site is graded. The potential impacts to on-site and off-site receiving waters and adjoining properties are particularly high at this stage. For example, trees and topsoil are removed, soils are

exposed to erosion, and natural topography and drainage patterns are altered. Control of erosion and sediment during these periods is an essential function of this SWPPP and accompanying plans.

Effective and practical measures employed to minimize the erosion potential and prevent sediment from leaving the construction site and reaching streams or other water bodies have been recommended in accordance with:

- New York State Standards and Specifications for Erosion and Sediment Control, November, 2016

In order to ensure the effectiveness of the measures recommended herein, routine inspections and documentation, along with procedures for monitoring the findings, maintenance, and corrective actions resulting from each inspection are outlined within this section of the SWPPP.

7.2 Temporary Erosion and Sediment Control Measures

The following temporary measures have been incorporated into the erosion and sediment control plans for the site construction activities. These measures are also detailed on the site plans.

7.2.1 Silt Fence

A silt fence is a temporary sediment barrier consisting of a filter fabric stretched across and attached to supporting posts, entrenched, and supported with woven wire fence. Silt fences are installed on the contours across a slope and used to trap sediment by intercepting and detaining sediment laden runoff from disturbed areas in order to promote sedimentation on the uphill side of the fence.

Silt fences are suitable for perimeter and interior control, placed below areas where runoff may occur in the form of sheet flow. It should not be placed in channels or areas where flow is concentrated. In addition to interior and perimeter control a silt fence can be applied in the following applications:

- Below the toe or down slope of exposed and erodible slopes.
- Along streams and channels banks.
- Around temporary spoil area and stockpiles.

7.2.2 Stabilized Construction Entrance

A stabilized construction entrance consists of a pad of aggregate overlaying a geotextile fabric located at a point where construction vehicles enter or exit a site to reduce or eliminate the tracking of sediment onto public right of ways, street, alleys or parking areas, thereby preventing the transportation of sediment into local stormwater collection systems. Efficiency is greatly increased when a washing area is included as part of a stabilized construction entrance.

Stabilized construction entrances shall be a minimum of fifty (50) feet long and twelve (12) feet wide, but not less than the full width of points where vehicles enter and exit the site. Where there is only one access point to the site, the stabilized construction entrance shall be a minimum of twenty-four (24) feet wide. Stabilized construction entrances shall be a minimum of six (6) inches in depth consisting of one (1) to four (4) inch stone or reclaimed or recycled equivalent.

7.2.3 Check Dams

Check dams shall be placed in channels to reduce scour and erosion by reducing flow velocity and promoting sediment settlement. Check dams shall be spaced in the channel so that the crest of the downstream dam is at the elevation of the toe of the upstream dam. Check dams, consisting of a well-graded stone two (2) – nine (9) inches in size (NYSDOT – Light Stone) shall maintain a height of two (2) feet with side slopes of 2:1 extending beyond the bank of the channel by a minimum of one and a half (1.5) feet. Check dams shall be anchored in the channel by a cutoff trench of one and a half (1.5) feet in width by a half (0.5) foot in depth.

7.2.4 Inlet Protection

Inlet protection consists of a filtering measure placed around or upstream of a storm drain used to trap sediment by temporary ponding runoff before it enters the storm drain. Inlet protection is not considered to be a primary means of sediment control and should be used with an overall integrated sediment control program. There are four types of storm drain inlet protection consisting of: excavated drop inlet protection, fabric drop inlet protection, stone and block drop inlet protection and curb drop inlet protection.

Inlet protection shall be implemented for all inlets that could potentially be impacted by sediment laden runoff.

7.2.5 Temporary Channels

Temporary channels in the form of diversion swales or berms may be used to intercept and direct runoff under the following applications:

- Above disturbed areas in order to direct and prevent clean runoff from flowing over disturbed areas until the area is permanently stabilized.
- Below disturbed areas to convey sediment laden runoff to sediment traps.
- Across disturbed slopes to reduce slope lengths.

Where used to convey sediment laden runoff, temporary channels shall be equipped with check dams.

7.2.6 Water Bars

Water bars are temporary earth barriers constructed across construction roads used to intercept and divert roadway runoff toward temporary sediment traps or channels, prevent runoff from concentrating, and minimize the potential of gullies from forming. Spacing of water bars is dependent upon the road slope and shall be installed in accordance with the schedule depicted on the Erosion and Sediment Control detail sheet.

7.2.7 Straw Bale Barriers

Straw bale barriers are used to intercept and contain sediment from disturbed areas of limited size in order to prevent sediment from exiting the site. Bales should be placed in a single row lengthwise along the contour, with ends abutting one another. Straw bales shall be bound and installed so that the bindings are oriented around the sides. Straw bales shall be entrenched a minimum of four (4) inches, backfilled, and anchored using either two stakes or rebar driven through the straw bales to a depth of one and a half (1.5) to two (2) feet below grade.

Straw bales shall be used where no other measure is feasible. They shall not be used where there is a concentration of flow within a channel or other area.

The useful life of a straw bale barrier is three (3) months.

7.2.8 Temporary Soil Stockpiles

Stockpiling of soil is a method of preserving soil and topsoil for regrading and vegetating disturbed areas. Stockpiles shall be located away from environmentally sensitive areas (i.e. wetlands and associated buffers, streams, water bodies) and shall be protected with a peripheral silt fence. Slopes of stockpiles shall not exceed 2:1. Temporary stabilization measures shall be completed within fourteen (14) days of stockpile formation.

7.2.9 Dust Control

Dust control measures reduce the surface and air transport of dust, thereby preventing pollutants from mixing into stormwater. Dust control measures for the construction activities associated within this project consist of windbreaks, minimization of soil disturbance (preserving buffer areas of vegetation where practical), mulching, temporary and permanent vegetation cover, barriers (i.e. geotextile on driving surfaces) and water spraying.

Construction activities shall be scheduled to minimize the amount of area disturbed at any one time.

7.2.10 Temporary Soil Stabilization Practices

Stabilization practices reduce the potential for soil detachment by shielding the soil surface from the impact of rainfall and reducing overland flow velocity.

The Contractor shall initiate stabilization measures as soon as possible in portions of the site where construction activities have temporarily or permanently ceased, but in no case more than 14 days after the construction activity in that portion of the site has temporarily or permanently ceased. This requirement does not apply where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently ceased is precluded by snow cover or frozen ground conditions.

Temporary stabilization practices may include:

7.2.10.1 Mulching

Mulching is a temporary soil stabilization practice. Mulching prevents erosion by protecting soil from raindrop impact and by reducing the velocity of overland flow. Mulching also retains moisture within the soil surface and prevents germination. Where mulching consists of wood chips or shavings, it shall be applied at a rate of 500-900 lbs per 1000 s.f. Where mulching consists of straw, it shall be applied at a rate of 90-100 lbs. per 1000 s.f. All temporary grass areas shall receive a standard application of mulch consisting of straw, unless the area is hydro-seeded.

7.2.10.2 Temporary Seeding

Temporary seeding provides additional benefits over other stabilization practices by creating a vegetation system holding soil particles in place with root systems and maintaining the soils capacity to absorb runoff. Temporary vegetation shall be placed in accordance with project plans. Irrigation shall be used when the soil is dry or when summer plantings are done.

7.2.10.3 Temporary Erosion Control Blanket

A temporary erosion control blanket is a degradable erosion control blanket used to hold seed and soil in place until vegetation is established in disturbed areas. Temporary erosion control blankets insulate and conserve seed moisture thus reducing evaporation and increasing germination rates, and protect seeds from birds. Temporary erosion control blankets may consist of straw blankets, excelsior blankets (curled wood excelsior), coconut fiber blankets, or wood fiber blankets (reprocessed wood fibers which do not possess or contain any growth or germination inhibiting factors).

7.3 Permanent Erosion and Sediment Control Measures

The following permanent measures have been incorporated into the erosion and sediment control plans for the site construction activities.

7.3.1 Outlet Protection

Outlet protection is used to reduce stormwater velocity and dissipate the energy of flow exiting a culvert before discharging into receiving channels. Rip-rap treatment extends between the point where flows exit the culvert and where the velocity and/or energy from runoff is dissipated to a degree where there is minimal erosion downstream of the discharge point.

A geotextile fabric shall be placed beneath the rip-rap to prevent soil movement into and through the rip-rap.

7.3.2 Permanent Soil Stabilization Practices

Stabilization practices reduce the potential for soil detachment by shielding the soil surface from the impact of rainfall and reducing overland flow velocity.

The Contractor shall initiate stabilization measures as soon as possible in portions of the site where construction activities have permanently ceased, but in no case more than 14 days after the construction activity in that portion of the site has permanently ceased.

Permanent stabilization practices may include:

7.3.2.1 Sod

Where exposed soils have the potential to generate off-site sediment loading, sod can provide an immediate form of stabilization and extra protection to a disturbed area. Where applied, sod shall be blue grass or a bluegrass/red fescue mixture or a perennial ryegrass and machine cut with a uniform soil thickness of $\frac{3}{4}$ inch, plus or minus $\frac{1}{4}$ inch. Sod shall be used at the discretion of the Owner, unless specifically required by the plans.

7.3.2.2 Permanent Vegetation

Permanent vegetation shall be used to provide a protective cover for exposed areas that have received final grading. Permanent stabilization shall be applied where topsoil has been placed or returned and incorporated into the soil surface. When used, this process shall be followed with the application of straw mulch to protect soil from erosion and seed from drying out. Irrigation shall be used when the soil is dry or when summer plantings are done. Permanent vegetation shall be placed in accordance with project plans.

7.3.2.3 Hydroseeding

Hydroseeding is the hydraulic application of seed and fertilizer onto prepared seed beds. When used, this process shall be followed with the application of straw mulch to protect soil from erosion and seed from drying out. Irrigation shall be used when the soil is dry or when summer plantings are done. Hydroseeding shall be used at the discretion of the Contractor, unless specifically required by the plans.

7.3.2.4 Permanent Erosion Control Blankets

Permanent erosion control blankets are comprised of synthetic materials that form a high strength mat that helps prevent soil erosion in channels and on steep slopes. Stems and roots become intertwined within the matrix, thus reinforcing the vegetation and anchoring the mat. Permanent erosion control blankets insulate and conserve seed moisture thus reducing evaporation and increasing germination rates, and protect seeds from birds. When used within channels, permanent erosion control blankets can aid in the establishment of vegetation and increase the maximum permissible velocity of the given channel by reinforcing the soil and vegetation to resist the forces of erosion during runoff events.

7.4 Erosion and Sediment Control Sequencing Schedule

Implementation schedules for the installation of erosion and sediment control measures prior to and during the course of construction will depend greatly on the actual construction schedule and the varying field conditions that may warrant temporary construction stops and/or work commencing in other locations. The plans include an anticipated construction sequence schedule, of which temporary and permanent erosion and sediment control practices will be required and inspected.

The construction sequencing schedule is as follows:

1. Schedule a pre-construction meeting which shall include the city engineer, owner or owner's representative, project engineer, contractor and subcontractors (if necessary) who are to perform the construction.
2. Establish the limit of disturbance for proposed clearing and grading associated with the proposed parking areas and stormwater management area.
3. Install stabilized construction entrance as depicted on the plan.
4. Clear locations for installation of proposed erosion and sediment control measures.
5. Install silt fence as shown on this plan and in other areas that become apparent following clearing activities.
6. Prior to further construction activities, contractor shall contact the project engineer to conduct a pre-construction site assessment to verify that the appropriate erosion and sediment controls shown on this plan have been adequately installed ensuring overall preparedness of this site for the commencement of construction.
7. Commence mass grading activities on project area.
8. Install underground detention system. Install silt fence surrounding underground detention footprint. Use orange construction fence in addition to the silt fence if necessary.
9. Construct storm sewer system.

10. Construct curbing and parking areas to binder course.
11. Till soil in all landscaped areas that have previously been disturbed.
12. Install all proposed landscaping.
13. Pave top course on parking areas.
14. Install bioretention area.
15. Remove erosion and sediment controls when contributing drainage areas have become stabilized.

Erosion control measures shall be inspected and repaired as needed during construction activities and based on the maintenance schedule. Additional erosion control measures based on site conditions shall be provided as necessary in order to protect adjacent parcels and waters.

7.5 Maintenance Schedules

Maintenance of the erosion and sediment controls incorporated into this project shall be performed on a regular basis to assure continued effectiveness. This includes repairs and replacement to all erosion and sediment control practices, including cleanout of all sediment retaining measures. Those measures found to be ineffective during routine inspections shall be repaired or replaced and cleaned out (where applicable) before the next anticipated storm event or within 24-hours of being notified, whichever comes first. A more detailed description of the maintenance procedures for the site-specific erosion and sediment control practices has been provided on the plan set.

7.6 Construction Staging Areas

Construction staging areas are areas designated within construction sites where most equipment and materials are stored. The locations of the construction staging areas for this project have been shown on the plan set.

7.7 Site Assessments, Inspections and Reporting

Regular inspections of the construction site shall be performed by a qualified professional who is familiar with all aspects of the SWPPP and the implemented control practices. Inspections are intended to identify areas where the pollutant control measures at the site are ineffective and have the potential to allow pollutants to enter water bodies or adjoining properties.

7.7.1 Prior to Construction

Prior to the commencement of construction, a qualified professional shall conduct an inspection of the site and certify in an inspection report that the appropriate erosion and sediment control measures have been installed as indicated by the project plan set and SWPPP. This certification shall be forwarded to the Owner's Representative and Contractor for filing in the construction log book.

A copy of the "Pre-Construction Site Assessment Checklist" has been provided in Appendix G.

7.7.2 During Construction

Following the commencement of construction, a qualified professional shall perform inspections of site construction activities in accordance with the SPDES General Permit. Inspections shall

occur every seven (7) calendar days. Refer to Section 1.2 of this SWPPP for additional inspection requirements associated with disturbance of greater than five (5) acres at any time.

For project areas where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the qualified inspector shall conduct a site inspection at least once every thirty (30) calendar days. The owner or operator shall notify the Regional Office stormwater contact person in writing prior to reducing the frequency of inspections.

For project areas where soil disturbance activities have been shut down with partial project completion, the qualified inspector can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved final stabilization and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The owner or operator shall notify the Regional Office stormwater contact person in writing prior to the shutdown.

The inspections shall include observation of installed and maintained erosion and sediment control measures for consistency with project specifications and documentation of items to be corrected and recommendations for mitigating concerns. The following information, at minimum, shall be recorded during each inspection:

- Date and time of inspection;
- Name and title of person(s) performing inspection;
- A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
- A description of the condition of the runoff at all points of discharge from the construction site. This shall include identification of any discharges of sediment from the construction site. Include discharges from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
- A description of the condition of all-natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site which receive runoff from disturbed areas. This shall include identification of any discharges of sediment to the surface waterbody;
- Identification of all erosion and sediment control practices that need repair or maintenance;
- Identification of all erosion and sediment control practices that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- Description and sketch of areas that are disturbed at the time of the inspection and areas that have been stabilized (temporary and/or final) since the last inspection;

- Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- Inspect all erosion and sediment control practices and record all maintenance requirements such as verifying the integrity of barrier or diversion systems (earthen berms or silt fencing) and containment systems (sediment basins and sediment traps). Identify any evidence of rill or gully erosion occurring on slopes and any loss of stabilizing vegetation or seeding/mulching. Document any excessive deposition of sediment or ponding water along barrier or diversion systems. Record the depth of sediment within containment structures, any erosion near outlet and overflow structures, and verify the ability of rock filters around perforated riser pipes to pass water (where applicable);
- Inspect all sediment control practices and record the approximate degree of sediment accumulation as a percentage of the sediment storage volume;
- Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s);
- Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The qualified inspector shall attach paper color copies of the digital photographs to the inspection report being maintained on site within seven (7) calendar days of the date of the inspection. The qualified inspector shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The qualified inspector shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection
- A brief description of any erosion and sediment control practice repairs, maintenance or installations made as a result of previous inspection; and
- All deficiencies that are identified with the implementation of the SWPPP.

Summary reports shall be forwarded to the Owner's Representative and Contractor. Reports shall be incorporated into the construction log book. Within one business day of the completion of an inspection, the qualified inspector shall notify the owner or operator and appropriate contractor or subcontractor of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.

A copy of the "Construction" inspection report has been provided in Appendix M.

7.7.3 Quarterly Report

The Owner shall prepare a written summary of its status with respect to compliance with the SPDES General Permit at a minimum frequency of every three months during which coverage under the permit exists. The summary should address the status of achieving each component of the SWPPP. The report shall include the overall performance of the stormwater facilities, average, minimum and maximum depths of sediment within the stormwater facilities, the physical condition of all drainage structures, maintenance reports from the previous year, and any recommendations for any repairs, modifications or adjustments to the stormwater facilities.

7.7.4 End of Term

Termination of coverage under SPDES General Permit is accomplished by filing a Notice of Termination with the NYSDEC. Prior to the filing of the Notice of Termination (NOT), the Owner shall have a qualified professional perform a final site inspection. The qualified professional shall certify that the site has undergone final stabilization using either vegetative or structural stabilization methods, that all temporary erosion and sediment control structures have been removed, and that all permanent erosion control and stormwater facilities have been installed and are operational in conformance with the SWPPP by signing the “Final Stabilization” and “Post-Construction Stormwater Management Practice” certification statements on the NOT. The owner or operator shall then submit the completed NOT form to the NYSDEC. “Final stabilization” means that all soil disturbing activities at the site have been completed and a uniform, perennial vegetative cover with a density of eighty (80) percent has been established or equivalent stabilization measures (such as the use of mulches or geotextile) have been employed on all unpaved areas and area not covered by permanent structures.

A NOT is provided in Appendix N.

7.8 Construction Log Book

The construction log book shall be maintained on-site from the date of initiation of construction activities to the date of final stabilization and shall be made available to the permitting authority upon request. The construction log book shall contain a record of all inspections; preparer’s, qualified professional’s, owner’s/operator’s, contractor’s, and sub-contractor’s (if applicable) certifications; and weekly and quarterly reports.

7.9 Long Term Operation and Maintenance Plan of Stormwater System and Landscape Areas

A separate Long-Term Operation and Maintenance (O&M) Plan will be provided within Appendix O in the final SWPPP.

7.9.1 Deep Sump Catch Basins and Piping

All catch basins shall be inspected after each storm event for sediment accumulation, and debris, and remove as necessary. When sediment accumulation within the catch basin sump reaches 1/2 of the sump depth, it shall be removed. Associated piping shall be inspected annually, and accumulated sediment shall be removed as needed.

7.9.2 Infiltration Basins

Infiltration basins shall be inspected monthly for sediment and debris accumulation. Inflow pipes, outlet structures and spillways should also be inspected for sediment and debris monthly. Any accumulated sediment or debris should be removed as necessary. After storm events, the infiltration basin's dewatering duration should also be monitored. The basin floor shall be mowed when the grass reaches a height of 18". Sediment shall be cleaned out of the basin annually.

7.9.3 Underground Infiltration System

The underground infiltration system shall be inspected monthly for sediment and debris accumulation. Inflow pipes, outlet structures and spillways should also be inspected for sediment and debris monthly. Any accumulated sediment or debris should be removed as necessary. After storm events, the underground infiltration system dewatering duration should also be monitored. Sediment shall be cleaned out of the system annually.

7.9.4 Hydrodynamic Pretreatment Devices

The hydrodynamic pretreatment devices (HPD) require regular inspection and maintenance to ensure optimal performance. Maintenance frequency will be driven by upstream conditions (contributing drainage area stabilization) and proper maintenance of upstream structures and culvert pipes. The manufacturer recommends that the HPD units be inspected quarterly (at each change of season). The structure shall be visually inspected for blockages or obstructions in the inlet or separation screen. The inspection should also quantify accumulation of hydrocarbons, sediment and trash within the system. Inspections and maintenance shall be performed by qualified personnel with adequate training in these types of units. The units shall be cleaned by vacuum truck once a year (except for the first year where more frequent cleanings may be required).

8.0 GOOD HOUSEKEEPING AND MATERIAL MANAGEMENT PRACTICES

The following good housekeeping and material management practices shall be followed to reduce the risk of spills or exposure of materials to stormwater runoff.

8.1 Waste Materials

All waste material, including but not limited to trash and construction debris, generated during construction shall be collected and stored in a proper receptacle in accordance with Federal, State, County and Local regulations. No waste material shall be buried on-site. All collected waste material shall be hauled to an approved waste disposal facility.

8.2 Chemical

Chemicals used on-site shall be kept in small quantities and stored in closed water tight containers undercover in a neat and orderly manner and kept out of direct contact with stormwater. Chemical products shall not be mixed with one another unless recommended by manufacturer.

All on-site personnel shall have access to material safety data sheets (MSDS) and National Institute for Occupational Safety and Health (NIOSH) Guide to Chemical Hazards (latest edition) for all chemicals stored and used on-site.

Manufacturer's and/or Federal, State, County and Local guidelines for proper use and disposal shall be followed. Any spills or contamination of runoff with chemicals shall be contained, collected, cleaned up immediately and disposed of in accordance with Federal, State, County and Local regulations.

8.3 Fuels and Oil

All on-site vehicles, tools, and construction equipment shall be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. On-site vehicle and equipment refueling shall be conducted at a location away from access to surface waters and runoff. Any on-site storage tanks shall have a means of secondary containment. Oil products shall be kept in their original containers with original manufacturer's label. In the event of a spill, it shall be contained, cleaned up immediately and the material, including any contaminated soil, shall be disposed of in accordance with Federal, State, County and Local regulations.

Fuel and oil spills in excess of reportable quantities shall be reported to the NYSDEC as soon as the discharge is discovered.

8.4 Fertilizers

Fertilizers used on-site shall be stored in closed water tight containers undercover in a neat orderly manner and kept out of direct contact with stormwater. Manufacturer's and/or Federal, State, County and Local guidelines for proper use and disposal shall be followed. Any spills or contamination of runoff with fertilizers shall be contained, collected, cleaned up immediately, and disposed of in accordance with Federal, State, County and Local regulations.

8.5 Paint

Paints used on-site shall be stored in closed, water tight containers undercover in a neat and orderly manner and kept out of direct contact with stormwater. Manufacturer's and/or Federal, State, County and Local guidelines for proper use and disposal shall be followed. Any spills or contamination of runoff with paint shall be contained, collected, cleaned up immediately, and disposed of in accordance with Federal, State, County and Local regulations.

8.6 Sanitary Waste Facilities

Should portable units be located on-site, they shall be placed in upland areas away from direct contact with surface waters. They shall be serviced and cleaned on a weekly basis by a licensed portable toilet and septic disposal service. Any spills occurring during service shall be cleaned up immediately and disposed of in accordance with Federal, State, County, and Local regulations.

8.7 Container Disposal

All of a product shall be used up before disposal of the container. Empty containers that may contain chemical residue shall be disposed of in accordance with Federal, State, County and Local regulations.

8.8 Concrete and Asphalt Trucks

Concrete and asphalt trucks shall not be allowed to wash out or discharge surplus material on-site.

8.9 Site Supervisor

It shall be the responsibility of the Contractor's Site Supervisor to inspect daily and ensure the proper use, storage and disposal of all on-site materials.

9.0 SWPPP AMENDMENT

The SWPPP shall be updated by a licensed professional engineer whenever any of the following apply:

- 1) There is a significant change in design, construction, operation or maintenance which may have a significant effect on the potential for the discharge of pollutants to the waters of the United States and which has not otherwise been addressed in the SWPPP.
- 2) The SWPPP proves to be ineffective in:
 - Eliminating or significantly minimizing pollutants from sources identified in the SWPPP required by the SPDES Permit; or
 - Achieving the general objective of controlling pollutants in stormwater discharges from permitted construction activity.
- 3) Identify any new contractor or subcontractor that will implement any measure of the SWPPP.
- 4) NYSDEC notifies the Permittee that the SWPPP does not meet one or more of the minimum requirements of the SPDES Permit. Within seven (7) days of such notification or as provided for by the NYSDEC, the Permittee shall make amendments to the SWPPP and submit to the NYSDEC a written certification that the requested changes have been made.

Since this project is subject to the requirements of a regulated, traditional land use control MS4, the owner or operator shall notify the MS4 in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP. Unless otherwise notified by the MS4, the owner or operator shall have the SWPPP amendments or modifications reviewed and accepted by the MS4 prior to commencing construction of the post-construction stormwater management practice.

10.0 CONTRACTOR CERTIFICATIONS

All contractors and subcontractors that have any responsibility to install, inspect or maintain erosion or sediment control measures shall sign a copy of the certification statement included in Appendix I before undertaking any construction activity at the site identified in the SWPPP.

11.0 OWNER/OPERATOR CERTIFICATION

The Owner/Operator must review and sign the owner/operator certification statement included in Appendix K.

12.0 CONCLUSIONS

This SWPPP demonstrates that the proposed project generally meets the requirements of SPDES GP-0-015-002, as follows:


- An erosion and sediment control plan in accordance with the latest revision to the New York State Standards and Specifications for Erosion and Sediment Control, November 2016, has been developed for the project and is included in the site plan set.
- Hydrologic and Hydraulic calculations for all storm events modeled will demonstrate that the resulting stormwater runoff from the development, exiting the site will not adversely impact offsite properties, stormwater conveyance systems or receiving water bodies. Temporary and permanent stormwater systems and facilities are designed in accordance with the latest revision to the New York State Stormwater Management Design Manual, January 2015.
- The project has been designed to capture and treat 90% of the average annual stormwater runoff from the development through approved water quality measures in all available areas.
- The green infrastructure practices capture a minimum of 25% of the required runoff reduction volume (RRv).

APPENDIX A

NOTICE OF INTENT AND MS4 ACCEPTANCE

NOTICE OF INTENT

New York State Department of Environmental Conservation



Division of Water

625 Broadway, 4th Floor

Albany, New York 12233-3505

NYR
(For DEC use only)

Stormwater Discharges Associated with Construction Activity Under State Pollutant Discharge Elimination System (SPDES) General Permit # GP-0-15-002

All sections must be completed unless otherwise noted. Failure to complete all items may result in this form being returned to you, thereby delaying your coverage under this General Permit. Applicants must read and understand the conditions of the permit and prepare a Stormwater Pollution Prevention Plan prior to submitting this NOI. Applicants are responsible for identifying and obtaining other DEC permits that may be required.

- IMPORTANT -
RETURN THIS FORM TO THE ADDRESS ABOVE
OWNER/OPERATOR MUST SIGN FORM

Owner/Operator Information

Owner/Operator (Company Name/Private Owner Name/Municipality Name)

2 3 - 2 8 C r e e k D r i v e L L C

Owner/Operator Contact Person Last Name (NOT CONSULTANT)

W e b e r

Owner/Operator Contact Person First Name

R o d n e y

Owner/Operator Mailing Address

1 1 C r e e k D r i v e S u i t e 1 0 2 A

City

B e a c o n

State

N Y

Zip

1 2 5 0 8 -

Phone (Owner/Operator)

9 1 7 - 6 2 2 - 0 6 5 7

Fax (Owner/Operator)

- - -

Email (Owner/Operator)

r o d n e y @ w e b e r p r o j e c t s l l c . c o m

FED TAX ID

- (not required for individuals)

Project Site Information

Project/Site Name

2 3 - 2 8 C r e e k D r i v e M i x e d - U s e D e v e l o p m e n t

Street Address (NOT P.O. BOX)

2 3 - 2 8 C r e e k D r i v e

Side of Street

North South East West

City/Town/Village (THAT ISSUES BUILDING PERMIT)

B e a c o n

State

N Y

Zip

1 2 5 0 8 -

County

D u t c h e s s

DEC Region

3

Name of Nearest Cross Street

C h u r c h i l l S t r e e t

Distance to Nearest Cross Street (Feet)

5 0 0

Project In Relation to Cross Street

North South East West

Tax Map Numbers

Section-Block-Parcel

6 0 5 4 - 3 7

Tax Map Numbers

0 3 7 6 2 5

1. Provide the Geographic Coordinates for the project site in NYTM Units. To do this you **must** go to the NYSDEC Stormwater Interactive Map on the DEC website at:

www.dec.ny.gov/imsmaps/stormwater/viewer.htm

Zoom into your Project Location such that you can accurately click on the centroid of your site. Once you have located your project site, go to the tool boxes on the top and choose "i"(identify). Then click on the center of your site and a new window containing the X, Y coordinates in UTM will pop up. Transcribe these coordinates into the boxes below. For problems with the interactive map use the help function.

X Coordinates (Easting)

5 8 7 8 5 5

Y Coordinates (Northing)

4 5 9 6 6 9 6

2. What is the nature of this construction project?

- New Construction
- Redevelopment with increase in impervious area
- Redevelopment with no increase in impervious area

3. Select the predominant land use for both pre and post development conditions.
SELECT ONLY ONE CHOICE FOR EACH

**Pre-Development
Existing Land Use**

- FOREST
- PASTURE/OPEN LAND
- CULTIVATED LAND
- SINGLE FAMILY HOME
- SINGLE FAMILY SUBDIVISION
- TOWN HOME RESIDENTIAL
- MULTIFAMILY RESIDENTIAL
- INSTITUTIONAL/SCHOOL
- INDUSTRIAL
- COMMERCIAL
- ROAD/HIGHWAY
- RECREATIONAL/SPORTS FIELD
- BIKE PATH/TRAIL
- LINEAR UTILITY
- PARKING LOT
- OTHER

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Post-Development
Future Land Use**

- SINGLE FAMILY HOME
- SINGLE FAMILY SUBDIVISION
- TOWN HOME RESIDENTIAL
- MULTIFAMILY RESIDENTIAL
- INSTITUTIONAL/SCHOOL
- INDUSTRIAL
- COMMERCIAL
- MUNICIPAL
- ROAD/HIGHWAY
- RECREATIONAL/SPORTS FIELD
- BIKE PATH/TRAIL
- LINEAR UTILITY (water, sewer, gas, etc.)
- PARKING LOT
- CLEARING/GRADING ONLY
- DEMOLITION, NO REDEVELOPMENT
- WELL DRILLING ACTIVITY *(Oil, Gas, etc.)
- OTHER

Number of Lots

--	--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

***Note:** for gas well drilling, non-high volume hydraulic fractured wells only

4. In accordance with the larger common plan of development or sale, enter the total project site area; the total area to be disturbed; existing impervious area to be disturbed (for redevelopment activities); and the future impervious area constructed within the disturbed area. (Round to the nearest tenth of an acre.)

Total Site Area	Total Area To Be Disturbed	Existing Impervious Area To Be Disturbed	Future Impervious Area Within Disturbed Area																																																																																
<table border="1" style="width: 60px; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																					<table border="1" style="width: 60px; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																					<table border="1" style="width: 60px; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																					<table border="1" style="width: 60px; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																				
3.1	2.4	1.1	1.1																																																																																

5. Do you plan to disturb more than 5 acres of soil at any one time? Yes No

6. Indicate the percentage of each Hydrologic Soil Group(HSG) at the site.

<p>A</p> <table border="1" style="width: 60px; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																					<p>B</p> <table border="1" style="width: 60px; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																					<p>C</p> <table border="1" style="width: 60px; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																					<p>D</p> <table border="1" style="width: 60px; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																				
100%	%	%	%																																																																																

7. Is this a phased project? Yes No

8. Enter the planned start and end dates of the disturbance activities.

<p>Start Date</p> <table border="1" style="width: 100%; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																						<p>End Date</p> <table border="1" style="width: 100%; height: 25px;"> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>																					
02 / 01 / 2020	02 / 01 / 2021																																										

9. Identify the nearest surface waterbody(ies) to which construction site runoff will discharge.

Name

F	I	S	H	K	I	L	L	C	R	E	E	K																						

9a. Type of waterbody identified in Question 9?

- Wetland / State Jurisdiction On Site (Answer 9b)
- Wetland / State Jurisdiction Off Site
- Wetland / Federal Jurisdiction On Site (Answer 9b)
- Wetland / Federal Jurisdiction Off Site
- Stream / Creek On Site
- Stream / Creek Off Site
- River On Site
- River Off Site
- Lake On Site
- Lake Off Site
- Other Type On Site
- Other Type Off Site

9b. How was the wetland identified?

- Regulatory Map
- Delineated by Consultant
- Delineated by Army Corps of Engineers
- Other (identify)

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

10. Has the surface waterbody(ies) in question 9 been identified as a 303(d) segment in Appendix E of GP-0-15-002? Yes No

11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-15-002? Yes No

12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters? Yes No
If no, skip question 13.

13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as an E or F on the USDA Soil Survey? Yes No
If Yes, what is the acreage to be disturbed?

					.	
--	--	--	--	--	---	--

14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area? Yes No

15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)? Yes No Unknown

16. What is the name of the municipality/entity that owns the separate storm sewer system?

C i t y o f B e a c o n

17. Does any runoff from the site enter a sewer classified as a Combined Sewer? Yes No Unknown

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law? Yes No

19. Is this property owned by a state authority, state agency, federal government or local government? Yes No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.) Yes No

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)? Yes No

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)? Yes No
If No, skip questions 23 and 27-39.

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual? Yes No

24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:

- Professional Engineer (P.E.)
- Soil and Water Conservation District (SWCD)
- Registered Landscape Architect (R.L.A)
- Certified Professional in Erosion and Sediment Control (CPESC)
- Owner/Operator
- Other

[Empty grid box for other details]

SWPPP Preparer

Hudson Land Design

Contact Name (Last, Space, First)

Bodendorf, Michael A.

Mailing Address

174 Main Street

City

Beacon

State Zip

NY 12508 -

Phone

845 - 440 - 6926

Fax

845 - 440 - 6637

Email

Mbodendorf@hudsonlanddesign.com

SWPPP Preparer Certification

I hereby certify that the Stormwater Pollution Prevention Plan (SWPPP) for this project has been prepared in accordance with the terms and conditions of the GP-0-15-002. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of this permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

First Name

Michael

MI

A

Last Name

Bodendorf

Signature

[Empty signature box]

Date

/ /

Post-construction Stormwater Management Practice (SMP) Requirements

Important: Completion of Questions 27-39 is not required if response to Question 22 is No.

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

- Preservation of Undisturbed Areas
- Preservation of Buffers
- Reduction of Clearing and Grading
- Locating Development in Less Sensitive Areas
- Roadway Reduction
- Sidewalk Reduction
- Driveway Reduction
- Cul-de-sac Reduction
- Building Footprint Reduction
- Parking Reduction

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).

- All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).
- Compacted areas were considered as impervious cover when calculating the **WQv Required**, and the compacted areas were assigned a post-construction Hydrologic Soil Group (HSG) designation that is one level less permeable than existing conditions for the hydrology analysis.

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout).

Total WQv Required

. acre-feet

29. Identify the RR techniques (Area Reduction), RR techniques (Volume Reduction) and Standard SMPs with RRv Capacity in Table 1 (See Page 9) that were used to reduce the Total WQv Required (#28).

Also, provide in Table 1 the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

Note: Redevelopment projects shall use Tables 1 and 2 to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

Table 1 - Runoff Reduction (RR) Techniques and Standard Stormwater Management Practices (SMPs)

<u>RR Techniques (Area Reduction)</u>	<u>Total Contributing Area (acres)</u>		<u>Total Contributing Impervious Area(acres)</u>	
<input type="radio"/> Conservation of Natural Areas (RR-1) ...	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<input type="radio"/> Sheetflow to Riparian Buffers/Filters Strips (RR-2)	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<input type="radio"/> Tree Planting/Tree Pit (RR-3)	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
<input type="radio"/> Disconnection of Rooftop Runoff (RR-4)..	<input type="text"/>	<input type="text"/>	and/or	<input type="text"/>
 <u>RR Techniques (Volume Reduction)</u>				
<input type="radio"/> Vegetated Swale (RR-5)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Rain Garden (RR-6)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Stormwater Planter (RR-7)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Rain Barrel/Cistern (RR-8)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Porous Pavement (RR-9)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Green Roof (RR-10)	<input type="text"/>	<input type="text"/>		<input type="text"/>
 <u>Standard SMPs with RRv Capacity</u>				
<input type="radio"/> Infiltration Trench (I-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Infiltration Basin (I-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Dry Well (I-3)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input checked="" type="radio"/> Underground Infiltration System (I-4)	<input type="text"/>	<input type="text"/>	0	8 4 3
<input checked="" type="radio"/> Bioretention (F-5)	<input type="text"/>	<input type="text"/>	0	2 6 7
<input type="radio"/> Dry Swale (O-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
 <u>Standard SMPs</u>				
<input type="radio"/> Micropool Extended Detention (P-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Wet Pond (P-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Wet Extended Detention (P-3)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Multiple Pond System (P-4)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Pocket Pond (P-5)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Surface Sand Filter (F-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Underground Sand Filter (F-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Perimeter Sand Filter (F-3)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Organic Filter (F-4)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Shallow Wetland (W-1)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Extended Detention Wetland (W-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Pond/Wetland System (W-3)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Pocket Wetland (W-4)	<input type="text"/>	<input type="text"/>		<input type="text"/>
<input type="radio"/> Wet Swale (O-2)	<input type="text"/>	<input type="text"/>		<input type="text"/>

33. Identify the Standard SMPs in Table 1 and, if applicable, the Alternative SMPs in Table 2 that were used to treat the remaining total WQv(=Total WQv Required in 28 - Total RRv Provided in 30).

Also, provide in Table 1 and 2 the total impervious area that contributes runoff to each practice selected.

Note: Use Tables 1 and 2 to identify the SMPs used on Redevelopment projects.

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question 29.

WQv Provided

		0	.	0	2	7
--	--	---	---	---	---	---

acre-feet

Note: For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - RRv provided by the practice. (See Table 3.5 in Design Manual)

34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a).

		0	.	1	2	8
--	--	---	---	---	---	---

35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)? **Yes** **No**

If Yes, go to question 36.
If No, sizing criteria has not been met, so NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv) required and provided or select waiver (36a), if applicable.

CPv Required	CPv Provided														
<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">1</td> <td style="width: 20px; height: 20px; text-align: center;">1</td> <td style="width: 20px; height: 20px; text-align: center;">5</td> </tr> </table> acre-feet			0	.	1	1	5	<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">1</td> <td style="width: 20px; height: 20px; text-align: center;">1</td> <td style="width: 20px; height: 20px; text-align: center;">8</td> </tr> </table> acre-feet			0	.	1	1	8
		0	.	1	1	5									
		0	.	1	1	8									

36a. The need to provide channel protection has been waived because:

- Site discharges directly to tidal waters or a fifth order or larger stream.
- Reduction of the total CPv is achieved on site through runoff reduction techniques or infiltration systems.

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (37a), if applicable.

Total Overbank Flood Control Criteria (Qp)

Pre-Development	Post-development														
<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">1</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">5</td> <td style="width: 20px; height: 20px; text-align: center;">7</td> <td style="width: 20px; height: 20px;"></td> </tr> </table> CFS			1	.	5	7		<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">9</td> <td style="width: 20px; height: 20px; text-align: center;">2</td> <td style="width: 20px; height: 20px;"></td> </tr> </table> CFS			0	.	9	2	
		1	.	5	7										
		0	.	9	2										

Total Extreme Flood Control Criteria (Qf)

Pre-Development	Post-development														
<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">1</td> <td style="width: 20px; height: 20px; text-align: center;">0</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">3</td> <td style="width: 20px; height: 20px; text-align: center;">5</td> <td style="width: 20px; height: 20px;"></td> </tr> </table> CFS		1	0	.	3	5		<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px;"></td> <td style="width: 20px; height: 20px; text-align: center;">9</td> <td style="width: 10px; text-align: center;">.</td> <td style="width: 20px; height: 20px; text-align: center;">6</td> <td style="width: 20px; height: 20px; text-align: center;">2</td> <td style="width: 20px; height: 20px;"></td> </tr> </table> CFS			9	.	6	2	
	1	0	.	3	5										
		9	.	6	2										

37a. The need to meet the Qp and Qf criteria has been waived because:

- Site discharges directly to tidal waters or a fifth order or larger stream.
- Downstream analysis reveals that the Qp and Qf controls are not required

38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed?

Yes No

If Yes, Identify the entity responsible for the long term Operation and Maintenance

2	3	-	2	8		C	r	e	e	k		D	r	i	v	e	,		L	L	C																			

39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required(#28). (See question 32a)
This space can also be used for other pertinent project information.

40. Identify other DEC permits, existing and new, that are required for this project/facility.

- Air Pollution Control
- Coastal Erosion
- Hazardous Waste
- Long Island Wells
- Mined Land Reclamation
- Solid Waste
- Navigable Waters Protection / Article 15
- Water Quality Certificate
- Dam Safety
- Water Supply
- Freshwater Wetlands/Article 24
- Tidal Wetlands
- Wild, Scenic and Recreational Rivers
- Stream Bed or Bank Protection / Article 15
- Endangered or Threatened Species(Incidental Take Permit)
- Individual SPDES
- SPDES Multi-Sector GP

N	Y	R					
---	---	---	--	--	--	--	--
- Other

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--
- None

41. Does this project require a US Army Corps of Engineers Wetland Permit? Yes No
If Yes, Indicate Size of Impact.

		1	5	2	.	0
--	--	---	---	---	---	---

 square feet

42. Is this project subject to the requirements of a regulated, traditional land use control MS4? Yes No
(If No, skip question 43)

43. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI? Yes No

44. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.

N	Y	R						
---	---	---	--	--	--	--	--	--

Owner/Operator Certification

I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I hereby certify that this document and the corresponding documents were prepared under my direction or supervision. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgment that I will receive as a result of submitting this NOI and can be as long as sixty (60) business days as provided for in the general permit. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction, and agreeing to comply with all the terms and conditions of the general permit for which this NOI is being submitted.

Print First Name

R	o	d	n	e	y														
---	---	---	---	---	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

MI

--

Print Last Name

W	e	b	e	r															
---	---	---	---	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Owner/Operator Signature

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Date

		/			/				
--	--	---	--	--	---	--	--	--	--



Department of
Environmental
Conservation

NYS Department of Environmental Conservation
Division of Water
625 Broadway, 4th Floor
Albany, New York 12233-3505

MS4 Stormwater Pollution Prevention Plan (SWPPP) Acceptance Form

for

Construction Activities Seeking Authorization Under SPDES General Permit
*(NOTE: Attach Completed Form to Notice Of Intent and Submit to Address Above)

I. Project Owner/Operator Information

- | | |
|-------------------------|-------------------------|
| 1. Owner/Operator Name: | Weber Projects III, LLC |
| 2. Contact Person: | Rodney Weber |
| 3. Street Address: | 11 Creek Drive |
| 4. City/State/Zip: | Beacon, NY 12508 |

II. Project Site Information

- | | |
|-----------------------|-------------------|
| 5. Project/Site Name: | 23-28 Creek Drive |
| 6. Street Address: | 23-28 Creek Drive |
| 7. City/State/Zip: | Beacon, NY 12508 |

III. Stormwater Pollution Prevention Plan (SWPPP) Review and Acceptance Information

- | | |
|---|----------------------------|
| 8. SWPPP Reviewed by: | Michael A. Bodendorf, P.E. |
| 9. Title/Position: | Professional Engineer |
| 10. Date Final SWPPP Reviewed and Accepted: | |

IV. Regulated MS4 Information

- | | |
|---|----------------|
| 11. Name of MS4: | City of Beacon |
| 12. MS4 SPDES Permit Identification Number: | NYR20A |
| 13. Contact Person: | |
| 14. Street Address: | |
| 15. City/State/Zip: | |
| 16. Telephone Number: | |

MS4 SWPPP Acceptance Form - continued

V. Certification Statement - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative

I hereby certify that the final Stormwater Pollution Prevention Plan (SWPPP) for the construction project identified in question 5 has been reviewed and meets the substantive requirements in the SPDES General Permit For Stormwater Discharges from Municipal Separate Storm Sewer Systems (MS4s). Note: The MS4, through the acceptance of the SWPPP, assumes no responsibility for the accuracy and adequacy of the design included in the SWPPP. In addition, review and acceptance of the SWPPP by the MS4 does not relieve the owner/operator or their SWPPP preparer of responsibility or liability for errors or omissions in the plan.

Printed Name:

Title/Position:

Signature:

Date:

VI. Additional Information

APPENDIX B
SOILS DATA

Hydrologic Soil Group—Dutchess County, New York
(23-28 Creek Drive)



Map Scale: 1:1,590 if printed on A portrait (8.5" x 11") sheet.



Map projection: Web Mercator Corner coordinates: WGS84 Edge tics: UTM Zone 18N WGS84




Natural Resources
Conservation Service

Web Soil Survey
National Cooperative Soil Survey

10/22/2018
Page 1 of 4

MAP LEGEND

Area of Interest (AOI)









 Area of Interest (AOI)

Soils

Soil Rating Polygons





 A
 A/D
 B
 B/D
 C
 C/D
 D
 Not rated or not available

Soil Rating Lines


 A
 A/D
 B
 B/D
 C
 C/D
 D
 Not rated or not available

Soil Rating Points






 A
 A/D
 B
 B/D

 C
 C/D
 D
 Not rated or not available

Water Features

 Streams and Canals

Transportation

 Rails
 Interstate Highways
 US Routes
 Major Roads
 Local Roads

Background

 Aerial Photography

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:24,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service
 Web Soil Survey URL:
 Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Dutchess County, New York
 Survey Area Data: Version 15, Sep 2, 2018

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Oct 7, 2013—Feb 26, 2017

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

Hydrologic Soil Group

Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
Ud	Udorthents, smoothed	A	3.6	100.0%
W	Water		0.0	0.0%
Totals for Area of Interest			3.6	100.0%

Description

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The soils in the United States are assigned to four groups (A, B, C, and D) and three dual classes (A/D, B/D, and C/D). The groups are defined as follows:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.

Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.

Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.

Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas. Only the soils that in their natural condition are in group D are assigned to dual classes.

Rating Options

Aggregation Method: Dominant Condition

Component Percent Cutoff: None Specified

DEEP TEST PIT RESULTS

Date: 11/21/2019

Name of property: 23-28 CREEK DRIVE (F)(C)(V)

TAX GRID #

6	0	5	4	-	3	7	-	0	3	7	6	2	5
---	---	---	---	---	---	---	---	---	---	---	---	---	---

Owner of property: Weber Projects III, LLC

Engineer: Hudson Land Design

Person directing test: Michael A. Bodendorf, P.E.

HOLE #	LOT #	TOTAL DEPTH	ROCK DEPTH	WATER DEPTH	MOTTLING DEPTH	SOIL DESCRIPTION
1	1	8'-1"		97"		0"-2" TOPSOIL; 2"-35" BROWN SANDY GRAVEL; 35"-97" DARK BROWN SANDY GRAVEL

General remarks (terrain; weather; springs, streams, etc.)

INFILTRATION TEST DATA

Name: 23-28 Creek Drive City of Beacon

Date: 11/21/2019

TAX GRID #


6	0	5	4	-	3	7	-	0	3	7	6	2	5
---	---	---	---	---	---	---	---	---	---	---	---	---	---

By: Adam Gasparre City Inspector Cassandra Bibbo (Lanc & Tully)

Lot No.	Test Hole No.	Test Hole Depth	Soil Type	Soaked	TEST RUNS					
					*	1	2	3	4	5
1	1	30"		Yes	Finish	13:00	14:00	15:00		
					Start	12:00	13:00	14:00		
					Drop (ins)	16.5"	6.5"	5.5"		
					Finish					
					Start					
					Time (min)					
					Finish					
					Start					
					Time (min)					
					Finish					
					Start					
					Time (min)					
					Finish					
					Start					
					Time (min)					
					Finish					
					Start					
					Time (min)					

I, Michael A. Bodendorf, the undersigned, certify that these percolation tests were done by myself or under my direction according to the standard procedure. The data and results presented are true and correct.

Dated: 11/21/2019

Signature: 

License No. (P.E.) 084466

APPENDIX C
RAINFALL DATA, NYSDEC ERM, FLOOD MAP AND
WETLAND MAP

Extreme Precipitation Tables

Northeast Regional Climate Center

Data represents point estimates calculated from partial duration series. All precipitation amounts are displayed in inches.

Smoothing	Yes
State	New York
Location	
Longitude	73.966 degrees West
Latitude	41.500 degrees North
Elevation	0 feet
Date/Time	Mon, 22 Oct 2018 17:12:12 -0400

Extreme Precipitation Estimates

	5min	10min	15min	30min	60min	120min		1hr	2hr	3hr	6hr	12hr	24hr	48hr		1day	2day	4day	7day	10day	
1yr	0.33	0.50	0.62	0.82	1.02	1.27	1yr	0.88	1.20	1.45	1.77	2.15	2.61	2.96	1yr	2.31	2.85	3.29	3.96	4.59	1yr
2yr	0.39	0.60	0.74	0.98	1.23	1.53	2yr	1.06	1.43	1.75	2.15	2.61	3.17	3.57	2yr	2.80	3.44	3.94	4.64	5.29	2yr
5yr	0.46	0.71	0.89	1.19	1.52	1.92	5yr	1.32	1.76	2.20	2.70	3.29	3.97	4.53	5yr	3.51	4.35	5.01	5.79	6.54	5yr
10yr	0.51	0.80	1.02	1.38	1.79	2.27	10yr	1.55	2.07	2.62	3.22	3.91	4.71	5.42	10yr	4.17	5.21	6.01	6.84	7.69	10yr
25yr	0.60	0.95	1.21	1.67	2.23	2.85	25yr	1.92	2.56	3.30	4.06	4.94	5.92	6.87	25yr	5.24	6.61	7.65	8.53	9.53	25yr
50yr	0.68	1.09	1.39	1.95	2.62	3.38	50yr	2.26	3.00	3.93	4.84	5.87	7.04	8.23	50yr	6.23	7.91	9.19	10.09	11.21	50yr
100yr	0.77	1.24	1.60	2.27	3.10	4.03	100yr	2.68	3.53	4.68	5.78	7.00	8.37	9.86	100yr	7.41	9.48	11.04	11.94	13.20	100yr
200yr	0.87	1.43	1.85	2.65	3.67	4.79	200yr	3.16	4.15	5.58	6.90	8.35	9.96	11.82	200yr	8.81	11.37	13.28	14.13	15.55	200yr
500yr	1.05	1.73	2.25	3.27	4.59	6.03	500yr	3.96	5.15	7.04	8.71	10.54	12.55	15.03	500yr	11.10	14.46	16.96	17.67	19.33	500yr


Lower Confidence Limits

	5min	10min	15min	30min	60min	120min		1hr	2hr	3hr	6hr	12hr	24hr	48hr		1day	2day	4day	7day	10day	
1yr	0.28	0.44	0.53	0.72	0.88	1.09	1yr	0.76	1.06	1.25	1.60	2.01	2.08	2.36	1yr	1.84	2.27	2.59	3.32	4.16	1yr
2yr	0.37	0.58	0.71	0.96	1.19	1.42	2yr	1.03	1.39	1.61	2.06	2.59	3.08	3.46	2yr	2.72	3.33	3.79	4.49	5.14	2yr
5yr	0.42	0.65	0.81	1.11	1.41	1.66	5yr	1.22	1.62	1.88	2.42	3.01	3.67	4.18	5yr	3.25	4.02	4.59	5.31	6.09	5yr
10yr	0.47	0.72	0.90	1.25	1.62	1.85	10yr	1.40	1.81	2.12	2.72	3.38	4.16	4.83	10yr	3.69	4.65	5.28	6.02	6.92	10yr
25yr	0.54	0.82	1.03	1.46	1.93	2.14	25yr	1.66	2.09	2.46	3.06	3.94	4.89	5.85	25yr	4.33	5.63	6.36	7.10	8.19	25yr
50yr	0.60	0.92	1.15	1.65	2.22	2.38	50yr	1.91	2.33	2.77	3.42	4.44	5.54	6.77	50yr	4.91	6.51	7.32	8.05	9.33	50yr
100yr	0.68	1.03	1.29	1.87	2.56	2.68	100yr	2.21	2.62	3.13	3.81	5.02	6.24	7.85	100yr	5.53	7.55	8.43	9.11	10.63	100yr
200yr	0.77	1.16	1.47	2.13	2.98	2.99	200yr	2.57	2.93	3.54	4.28	5.67	6.99	9.12	200yr	6.19	8.77	9.72	10.30	12.13	200yr
500yr	0.92	1.37	1.76	2.56	3.65	3.49	500yr	3.15	3.41	4.19	4.99	6.70	8.13	11.14	500yr	7.20	10.72	11.73	12.10	14.45	500yr

Upper Confidence Limits


	5min	10min	15min	30min	60min	120min		1hr	2hr	3hr	6hr	12hr	24hr	48hr		1day	2day	4day	7day	10day	
1yr	0.36	0.56	0.68	0.92	1.13	1.36	1yr	0.97	1.33	1.53	1.97	2.43	2.82	3.20	1yr	2.49	3.08	3.57	4.25	4.93	1yr
2yr	0.40	0.62	0.77	1.04	1.28	1.54	2yr	1.10	1.51	1.74	2.25	2.80	3.34	3.71	2yr	2.95	3.56	4.10	4.82	5.47	2yr
5yr	0.49	0.76	0.94	1.29	1.64	1.96	5yr	1.42	1.91	2.26	2.89	3.66	4.26	4.88	5yr	3.77	4.70	5.41	6.28	7.01	5yr
10yr	0.58	0.89	1.11	1.55	2.00	2.37	10yr	1.72	2.31	2.74	3.53	4.49	5.21	6.01	10yr	4.61	5.78	6.70	7.69	8.48	10yr
25yr	0.72	1.10	1.37	1.95	2.57	3.05	25yr	2.22	2.98	3.57	4.73	5.88	6.79	7.92	25yr	6.01	7.62	8.92	10.04	10.93	25yr
50yr	0.85	1.29	1.61	2.32	3.12	3.70	50yr	2.69	3.62	4.35	5.83	7.21	8.32	9.76	50yr	7.37	9.39	11.09	12.30	13.24	50yr
100yr	1.01	1.52	1.91	2.75	3.78	4.50	100yr	3.26	4.40	5.30	7.20	8.83	10.20	12.02	100yr	9.03	11.56	13.78	15.10	16.05	100yr
200yr	1.19	1.79	2.26	3.28	4.57	5.45	200yr	3.94	5.33	6.47	8.86	10.82	12.52	14.82	200yr	11.08	14.25	17.15	18.53	19.46	200yr
500yr	1.49	2.22	2.85	4.14	5.89	7.05	500yr	5.08	6.89	8.41	11.70	14.17	16.44	19.52	500yr	14.55	18.77	22.91	24.33	25.10	500yr

23-28 Creek Drive



October 23, 2018

1:9,028




Sources: Esri, HERE, Garmin, Intermap, increment P Corp., GEBCO, USGS, FAO, NPS, NRCAN, GeoBase, IGN, Kadaster NL, Ordnance Survey, Esri Japan, METI, Esri China (Hong Kong), swisstopo, © OpenStreetMap contributors, and the GIS User Community

Author: HLD
Not a legal document

National Flood Hazard Layer FIRMMette



41°30'13.18"N



Legend

SEE FIS REPORT FOR DETAILED LEGEND AND INDEX MAP FOR FIRM PANEL LAYOUT

- | | |
|------------------------------------|---|
| SPECIAL FLOOD HAZARD AREAS | Without Base Flood Elevation (BFE)
Zone A, V, A99 |
| | With BFE or Depth Zone AE, AO, AH, VE, AR |
| | Regulatory Floodway |
| OTHER AREAS OF FLOOD HAZARD | <ul style="list-style-type: none"> 0.2% Annual Chance Flood Hazard, Areas of 1% annual chance flood with average depth less than one foot or with drainage areas of less than one square mile Zone X Future Conditions 1% Annual Chance Flood Hazard Zone X Area with Reduced Flood Risk due to Levee. See Notes. Zone X Area with Flood Risk due to Levee Zone D |
| OTHER AREAS | <ul style="list-style-type: none"> NO SCREEN Area of Minimal Flood Hazard Zone X Effective LOMRs Area of Undetermined Flood Hazard Zone D |
| GENERAL STRUCTURES | <ul style="list-style-type: none"> Channel, Culvert, or Storm Sewer Levee, Dike, or Floodwall |
| OTHER FEATURES | <ul style="list-style-type: none"> Cross Sections with 1% Annual Chance Water Surface Elevation Coastal Transect Base Flood Elevation Line (BFE) Limit of Study Jurisdiction Boundary Coastal Transect Baseline Profile Baseline Hydrographic Feature |
| MAP PANELS | <ul style="list-style-type: none"> Digital Data Available No Digital Data Available Unmapped |

The pin displayed on the map is an approximate point selected by the user and does not represent an authoritative property location.

This map complies with FEMA's standards for the use of digital flood maps if it is not void as described below. The basemap shown complies with FEMA's basemap accuracy standards

The flood hazard information is derived directly from the authoritative NFHL web services provided by FEMA. This map was exported on 10/23/2018 at 9:53:29 AM and does not reflect changes or amendments subsequent to this date and time. The NFHL and effective information may change or become superseded by new data over time.

This map image is void if the one or more of the following map elements do not appear: basemap imagery, flood zone labels, legend, scale bar, map creation date, community identifiers, FIRM panel number, and FIRM effective date. Map images for unmapped and unmodernized areas cannot be used for regulatory purposes.

USGS The National Map: Orthoimagery. Data refreshed October 2017.

0 250 500 1,000 1,500 2,000 Feet 1:6,000 41°29'46.23"N

73°58'14.00"W


73°57'36.54"W



U.S. Fish and Wildlife Service, National Standards and Support Team, wetlands_team@fws.gov

October 22, 2018


Wetlands

- | | | |
|--|---|--|
|  Estuarine and Marine Deepwater |  Freshwater Emergent Wetland |  Lake |
|  Estuarine and Marine Wetland |  Freshwater Forested/Shrub Wetland |  Other |
| |  Freshwater Pond |  Riverine |



This map is for general reference only. The US Fish and Wildlife Service is not responsible for the accuracy or currentness of the base data shown on this map. All wetlands related data should be used in accordance with the layer metadata found on the Wetlands Mapper web site.

APPENDIX D

PRE-DEVELOPMENT HYDROCAD MODEL



SUBCATCHMENT 1



Summary for Subcatchment 1: SUBCATCHMENT 1

Runoff = 0.02 cfs @ 15.08 hrs, Volume= 0.010 af, Depth> 0.03"


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
 Type III 24-hr 1 YR Rainfall=2.61"

Area (sf)	CN	Description
48,660	98	Paved parking, HSG A
58,238	30	Woods, Good, HSG A
53,769	30	Meadow, non-grazed, HSG A
160,667	51	Weighted Average
112,007		69.71% Pervious Area
48,660		30.29% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, S1

Subcatchment 1: SUBCATCHMENT 1

Hydrograph



Summary for Subcatchment 1: SUBCATCHMENT 1


Runoff = 1.57 cfs @ 12.13 hrs, Volume= 0.168 af, Depth> 0.55"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
Type III 24-hr 10 YR Rainfall=4.71"

Area (sf)	CN	Description
48,660	98	Paved parking, HSG A
58,238	30	Woods, Good, HSG A
53,769	30	Meadow, non-grazed, HSG A
160,667	51	Weighted Average
112,007		69.71% Pervious Area
48,660		30.29% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, S1

Subcatchment 1: SUBCATCHMENT 1



Summary for Subcatchment 1: SUBCATCHMENT 1

Runoff = 10.35 cfs @ 12.10 hrs, Volume= 0.724 af, Depth> 2.36"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
 Type III 24-hr 100 YR Rainfall=8.37"

Area (sf)	CN	Description
48,660	98	Paved parking, HSG A
58,238	30	Woods, Good, HSG A
53,769	30	Meadow, non-grazed, HSG A
160,667	51	Weighted Average
112,007		69.71% Pervious Area
48,660		30.29% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry, S1

Subcatchment 1: SUBCATCHMENT 1

